

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No.:	South block footing
Project:	GV One	Flat / Villa no.:	-
Supplier:	RDC Concrete	Slab no.:	-
Requisition nos.:	195139	A. Estimated quantity:	60cub meter
PO nos.:	20230110005	B. Requisition quantity:	60 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	42cum (26 cum 06.01.2023, 13cum 09.01.2023, 3cum 11.01.2023), 16cum (29..01.23)
		D. Difference (C-A)	2cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27-01-2023	15:13	16:04	16:10	6m3	6833	14400	14040				
2.	29-01-2023	09:12	09:59	10:05	4m3	6871	9600	9570				
3.	29-01-2023	12:20	13:15	13:20	6m3	6876	14400	14470				
Total:					16m3		38400	38080				
Remarks	PO to be closed											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + pour reports + test reports + photographs at site.