

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Towards atrium slab-04 purpose
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206631	A. Estimated quantity:	60M3
PO nos.:	20230104006	B. Requisition quantity:	60M3
Sign of Security	Sign of Admin	C. Actual quantity poured	21M3
	<i>[Signature]</i>	D. Difference (C-A)	39M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	09.01.2023	09:40	10:15	10:38	07	6461	16800	16420	380			
2	09.01.2023	13:39	14:14	14:28	07	6464	16800	16670	-			
3	09.01.2023	15:44	16:10	16:27	07	6467	16800	16540	-			
4												
Total:					21M3		50400	49630	380			
Remarks	As per purchase order 60M3 but consumed 21M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.