

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 -columns
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	206652	A. Estimated quantity:	63M3
PO nos.:	20230110004	B. Requisition quantity:	63M3
Sign of Security	Sign of Admin	C. Actual quantity poured	14M3
	<i>Dejanovic</i>	D. Difference (C-A)	49 M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27.01.2023	09:30	10:30	10:50	07	6823	16800	16850	-			
2	27.01.2023	14:15	15:10	15:30	07	6830	16800	16700	100			
3												
4												
5												
6												
Total:					14m3		33600	33500	100			
Remarks	As per purchase order 63M3 but consumed 14M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site