

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	Attrium slab-5
Project:	Innopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	206695	A. Estimated quantity:	100M3
PO nos.:	20230124005	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	16M3
	<i>[Signature]</i>	D. Difference (C-A)	84 M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	24.01.2023	06:35	07:30	07:50	08	358	19200	19550	-			
2	24.01.2023	06:50	07:40	08:00	07	359	19200	19450	-			
3												
4												
5												
6												
Total:					14m3		38400	39000				
Remarks	As per purchase order 100M3 but consumed 16M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.