

PURCHASE DIVISION
Advice for approval for credit to supplier



Date:		31/1/23		Prepared by		Deepa		Serial no.		13921	
Supplier name		Cemex Infra						HO inward no.			
Firm/Company		MRPLP		Project		NGH		HO received date			
PO/WO date		27/12/22		PO/WO No.		20221227015		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	274			24/1/23		7,26,000/-			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):									7,26,000/-		
Proof of delivery by way of: ☐ DCs/bill ☒ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									7,26,000/-		
Amount E – PO / WO value:									12,32,000/-		
Amount F – Difference (A – E):									50,60,000/-		
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				6/2/23							
Remarks: final bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Deepa		✓							
Sign:											
Date		31/1/23		01 FEB 2023							
Approval limit		Upto 20k		☐ Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	274	24-Jan-2023
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
Buyer Modi Reality Pocharam LLP 5-4-183/3&4, IIInd Floor, Soham Mansion , MG Road Sec-Bad 500003 GSTIN/UIN : 36ABIFM1836H1Z7 State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	20221227015	27-Dec-2022
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	165.00 cum	3,728.81	cum	6,15,254.23
	SGST				9 %	55,372.88
	CGST				9 %	55,372.88
	Round Off					0.01
Total			165.00 cum			Rs 7,26,000.00

Amount Chargeable (in words)

INR Seven Lakh Twenty Six Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	6,15,254.23	9%	55,372.88	9%	55,372.88	1,10,745.76
Total	6,15,254.23		55,372.88		55,372.88	1,10,745.76

Tax Amount (in words) : **INR One Lakh Ten Thousand Seven Hundred Forty Five and Seventy Six paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M25 Pump
13/01/2023	1783	6885	6.50 cum	4400.00/cum	28600.00
13/01/2023	1784	1784	6.50 cum	4400.00/cum	28600.00
13/01/2023	1785	5535	6.50 cum	4400.00/cum	28600.00
13/01/2023	1786	1527	6.50 cum	4400.00/cum	28600.00
13/01/2023	1787	5534	6.50 cum	4400.00/cum	28600.00
13/01/2023	1788	5548	6.50 cum	4400.00/cum	28600.00
13/01/2023	1789	5547	6.00 cum	4400.00/cum	26400.00
13/01/2023	1790	6885	6.50 cum	4400.00/cum	28600.00
13/01/2023	1791	5532	6.50 cum	4400.00/cum	28600.00
13/01/2023	1792	5541	6.50 cum	4400.00/cum	28600.00
13/01/2023	1793	5533	6.50 cum	4400.00/cum	28600.00
13/01/2023	1794	5535	6.50 cum	4400.00/cum	28600.00
13/01/2023	1795	1527	6.50 cum	4400.00/cum	28600.00
13/01/2023	1796	5534	6.50 cum	4400.00/cum	28600.00
13/01/2023	1797	5548	6.50 cum	4400.00/cum	28600.00
13/01/2023	1798	5547	6.00 cum	4400.00/cum	26400.00
13/01/2023	1799	5532	6.50 cum	4400.00/cum	28600.00
13/01/2023	1800	5541	6.50 cum	4400.00/cum	28600.00
13/01/2023	1801	5533	6.50 cum	4400.00/cum	28600.00
13/01/2023	1802	5535	6.50 cum	4400.00/cum	28600.00
13/01/2023	1803	7604	8.00 cum	4400.00/cum	35200.00
13/01/2023	1804	7605	8.00 cum	4400.00/cum	35200.00
18/01/2023	1825	5534	7.00 cum	4400.00/cum	30800.00
18/01/2023	1827	6885	7.00 cum	4400.00/cum	30800.00
18/01/2023	1830	5533	6.00 cum	4400.00/cum	26400.00
			165.00 cum		726000.00

Purchase Order

Original

From Company:	Modi Realty Pocharam LLP 5-4-187/3&4, 1Ind FloorSoham MansionM.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36ABIFM1836H1Z7	Delivery Location: Nilgiri Heights Sy.No-27, Pocharam Hyderabad, Telangana, 502300 Vijayraj, 9849497484
---------------	--	--

Supplier Details	PO No	20221227015	Quote No	NIL
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy, 8367099999	PO Date	27 Dec 2022	Quote Date	29 Dec 2022
	Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
1	RMCC9497-RMC-RMC-M25---cum	280.00	3,728.81	0%	10,44,068	IGST%	CGST%	SGST%	IGST AMT	12,32,000
						0%	9%	9%	0	12,32,000
						Total Amount ...				12,32,000

Rupees in words : Twelve Lakhs Thirty One Thousands Nine Hundred And Ninety Nine .eight Two PaiseOnly.

Terms and Conditions:-

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	
1.	240	4/10/23	5,10,400/-
2.	274	24/1/23	7,26,000/-
3.			
4.			

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
RMC specification: 260 kgs of cement to be added per cum.
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As per Site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at NGH Turkapally Contact Pperson Mr Vijay-9849497484.


For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-



Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP			Date	27 Dec 2022
Site Or Phase	Nilgiri Heights			Time	05:11:56
Flat/Villa/Other	Block - A - Flat No - 701 to 709 - Slab - 9			Req.No.	182378
Material required before date				ID No	20221227008

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	280.00	0	280.00	4,000.00		

Remarks: Block - A - Flat No - 701 to 709 - Slab - 9

Prepared By :- Vijay Raj G.

Sign:-

Date :- 27 Dec 2022

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 9
Requisition nos.:	182378	A. Estimated quantity:	280 m3
PO nos.:	20221227015	B. Requisition quantity:	280 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	261 m3
	17/1/23	D. Difference (C-A)	19 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13.01.23	07:55	08:20	08:25	6.5 cum	1783	15600	15920	-	-	-	-
2.	13.01.23	08:25	08:45	08:50	6.5 cum	1784	15600	15650	-	-	-	-
3.	13.01.23	08:30	09:00	09:05	6.5 cum	1785	15600	15600	-	-	-	-
4.	13.01.23	09:00	09:25	09:30	6.5 cum	1786	15600	15680	-	-	-	-
5.	13.01.23	09:25	09:50	09:55	6.5 cum	1787	15600	15800	-	-	-	-
6.	13.01.23	09:45	10:05	10:10	6.5 cum	1788	15600	15650	-	-	-	-
7.	13.01.23	10:00	10:25	10:30	6 cum	1789	14400	14490	-	-	-	-
8.	13.01.23	10:25	10:50	10:55	6.5 cum	1790	15600	15790	-	-	-	-
9.	13.01.23	10:50	11:15	11:20	6.5 cum	1791	15600	15690	-	-	-	-
10.	13.01.23	11:10	11:30	11:35	6.5 cum	1792	15600	15690	-	-	-	-
11.	13.01.23	11:30	11:55	12:00	6.5 cum	1793	15600	15650	-	-	-	-
12.	13.01.23	11:55	12:20	12:25	6.5 cum	1794	15600	16010	-	-	-	-
13.	13.01.23	12:25	12:55	13:00	6.5 cum	1795	15600	15660	-	-	-	-
14.	13.01.23	13:00	13:30	13:35	6.5 cum	1796	15600	15990	-	-	-	-
15.	13.01.23	13:40	14:20	14:25	6.5 cum	1797	15600	15740	-	-	-	-
16.	13.01.23	14:30	14:50	14:55	6 cum	1798	14400	14560	-	-	-	-
17.	13.01.23	15:00	15:20	15:25	6.5 cum	1799	15600	15710	-	-	-	-
18.	13.01.23	15:20	15:50	15:55	6.5 cum	1800	15600	15680	-	-	-	-
19.	13.01.23	15:50	16:20	16:25	6.5 cum	1801	15600	15760	-	-	-	-
20.	13.01.23	16:25	16:45	16:50	6.5 cum	1802	15600	16010	-	-	-	-

13.01.23	16:40	17:10	17:15	8 cum	1803	19200	19430			
22. 13.01.23	17:10	17:35	17:40	8 cum	1804	19200	19130			
Total:				145 cum						
Remarks	Balance quantity to be receive to site . Don't close PO .									

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Realty Pocharam LLP	Block No.:	A - BLOCK
Project:	Nilgiri heights	Flat / Villa no.:	A- block
Supplier:	Cemex infra	Slab no.:	Slab 3 flat no 4
Requisition nos.:	182378	A. Estimated quantity:	280 m3
PO nos.:	20221227015	B. Requisition quantity:	280 m3
Sign of Security	Sign of Admin	C. Actual quantity poured	281 m3
	Sign of Project Manger	D. Difference (C-A)	-1 m3

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	18.01.23	07:55	08:20	08:25	7 cum	1825	16800	17060	-	-	-	-
2.	18.01.23	08:25	08:45	08:50	7 cum	1827	16800	17120	-	-	-	-
3.	18.01.23	08:30	09:00	09:05	6 cum	1830	14400	14520	-	-	-	-
4.									-	-	-	-
5.									-	-	-	-
6.									-	-	-	-
7.									-	-	-	-
Total:					20 cum				-	-		
Remarks	Extra 1 cum received to site . Close PO .											

Details of RMC pour Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.