

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	MHPL	Block No.:	For Nala PCC Work purpose
Project:	SOV-III	Flat / Villa no.:	For Nala PCC Work purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	185368/20230104001	A. Estimated quantity:	75
PO nos.:	20230104007	B. Requisition quantity:	75
Sign of Security	Sign of Admin	C. Actual quantity poured	48
		D. Difference (C-A)	27

Details of RMC pour

APPROVED BY

17 FEB 2023
 K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	25/01/23	12:50	13:37	13:45	06	1915	14,400	14,860				
2.	25/01/23	13:10	13:53	14:20	06	1916	14,400	14,520				
3.	25/01/23	08:30	09:11	10:20	06	1917	14,400	14,620				
4.	25/01/23	14:30	15:04	15:20	06	1918	14,400	14,440				
5.	25/01/23	15:10	15:42	15:58	06	1919	14,400	14,440				
6.	25/01/23	15:50	16:34	16:50	06	1920	14,400	14,580				
7.	25/01/23	16:10	16:47	17:05	06	1921	14,400	14,780				
8.	25/01/23	17:15	17:46	17:58	06	1922	14,400	14,690				
Total:					48 Cum		115,200 Kgs	116,930 Kgs				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.