


PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 06-02-23		Prepared by: V. RAVI		Serial no.	
Supplier name: HI-Tech Infra Projects.				HO inward no.	
Firm/Company: MRH LLP		Project: G.M.R		HO received date	
PO/WO date: 24-12-21		PO/WO No.: 83902		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	894	28-12-21	32,000/-	☒ Yes ☐ No	
2.	/		/	☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				32,000/-	
Proof of delivery by way of: ☒ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	101639, 101641		Proof of delivery matches MRN	☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				32,000/-	
Amount E – PO / WO value:				32,000/-	
Amount F – Difference (A – E):				NIL	
Quantity received as per PO /WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		08/02/23.			
Remarks: find bill and the above bill processing through certified copy due to original bill misplaced & purchase bill.					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	V. RAVI				
Sign:					
Date	06.02.23				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with Barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	E-Block drive work purpose
Project:	Gulmohar Residency	Flat / Villa no.:	
Supplier:	HI TECH INFRA PROJENCTS	Slab no.:	
Requisition nos.:	192563	A. Estimated quantity:	10 M3 (M15)
PO nos.:	83902	B. Requisition quantity:	10M3
Sign of Security	Sign of Admin	C. Actual quantity poured	10M3
<i>Praveen R</i>	<i>Deep</i>	D. Difference (C-A)	0

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 day cube test strength in kN/m2
1.	28.12.21	10:00	10:30	10:35	5M3	6652	12000	12120	+120			
2.	28.12.21	10:40	10:45	10:50	5M3	6653	12000	11770	-230			
3.												
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					10M3		24000	23890	-110			
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

Form for closure of purchase order

Data required from site/engineers:					
PO no.:	83902	PO date:	24/12/21	Req. no.:	192563
MRN nos. related to PO		101639 & 101641.			
☐	Part material received.				
☒	Full material received.				
☐	Material not received.				
☐	Close PO – Balance material will be re-ordered by new requisition.				
☐	Cancel PO. Material not required.				
☐	Cancel PO. Material will be re-ordered by new requisition.				
☐	Keep PO open. Material required.				
☐	Keep PO open. Work under progress.				
Remarks by engineer: Total material received close this po.					
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.					
Prepared by	Sign	Date	Project manager	Sign	Date
Balaveshwar	[Signature]	16/01/23	Rampnasud	[Signature]	16/01/23
Data required from accounts:					
☐	Checked with E&D for receipt of bills.				
☒	Bills not received against this PO.				
☐	Part bill received against this PO.		Bill nos.		
☐	All bills received against this PO.				
☐	Advance paid against this PO.		Amount paid		
Remarks by Accountants:					
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.					
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
Pajalanth	[Signature]	16/1/23			
Advice by MD - action to be taken by purchase:					
☒	Get certified bill from supplier (not original).				
☒	Prepare bill in SSLP for material supplied.				
☒	Get proof of delivery from site.				
☒	Barcoded PO missing – get certified copy from Accounts.				
☒	Thereafter, prepare advice to credit to supplier and send to HO for processing.				
☒	Close PO		☐	Keep PO open. Material awaited	
☒	Send barcoded PO to MDs desk. PO to be closed thereafter.				
☒	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.				
☒	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.				
☒	RMC supplier – suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.				
☒	E&D to check receipt of bill and enter comments below.				
☒	Details of material supplied and balance material to be supplied is required.				
Remarks:					
Prepared by		Sign		Date	

APPROVED BY
- 6 FEB 2023
SOHAM MODI
MANAGING DIRECTOR

Purchase Order

From Company : **Modi Reality Mallapur LLP**

5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.

G S T No. : 36AAEFM1459R1ZP

Supplier Details

Hi-Tech Infra Projects

Sy.No. 49/2 Haridaspally,Dammaiguda-500083

GSTIN 36AALFH6114K1Z7

9160191602

Doc No 83902 192563**Doc Date** 24-12-2021**Quote No** NIL**Quote Date** 24-12-2021**SupplyType** Supply**Kind Attn : Mr Narender Goud**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-15	10.00	3,200.00	0.00	0.00	32,000.00
Total Order Value . . .					32,000.00
Rupees : Thirty Two Thousand Only.					

Terms and Conditions :-**Specification /** Concrete mix shall be of hitech Ready Mix Concrete**Payment Terms** Within 30 days of delivery.**Tax** Inclusive of all taxes**Delivery Date** As per request of project manager/engineer. Contact ___ on ___**Delivery Location** Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge

Phone. Contact: Security _____, 8309938133

Penalty For Delay Bills must be submitted to H.O. within 30 days of supply of material.10%plty on value of order will be deducted in delay submission of bill.**Transportation** Included in the above price.**Warranty** Nil**Advance Paid** Nil**Other Terms** Final payment acc. to actual qty supplied as per batch sheet/report to be sent.Confirmation & check of qty to be done by site engg.Above Order for E-Block driveway PCC work purpose.**Completion Date** Nil**Measurment** Nil**Security** Nil**Remarks** Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Hi-Tech Infra Projects**

Name : _____

Name : _____

Date : __/__/__

TAX INVOICE

(ORIGINAL FOR RECIPIENT)



Hi-Tech Infra Projects

Survey No. 49/2, Haridasapally (V), ECIL,
Keesara (M) Medchal (Dist)
Hyderabad-500083
GSTIN/UTIN: 36AALFH6114K1Z7
State Name : Telangana, Code : 36
E-Mail : hitechinfraprojects99@gmail.com

Invoice No.

894

Dated

28-Dec-21

Buyer's Order No.

GMR-RMC-83902

Dated

27-Dec-21

Buyer (Bill to)

Modi Reality Mallapur LLP

5-4-187/3&3, IInd Floor, Soham Mansion,
MG Road, Secunderabad.

GSTIN/UTIN : 36AAEFM1459R1ZP

State Name : Telangana, Code : 36

Place of Supply : Telangana

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M15 Ready Mix Concrete	38245010	5,000 Cum.	2,711.86	Cum.	13,559.30
2	M15 Ready Mix Concrete	38245010	5,000 Cum.	2,711.86	Cum.	13,559.30
						27,118.60
						CGST
						SGST
						Round Off
						2,440.68
						2,440.68
						0.04
Total			10,000 Cum.			₹ 32,000.00

TRUE COPY

✓
10x

Amount Chargeable (in words)

INR Thirty Two Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	27,118.60	9%	2,440.68	9%	2,440.68	4,881.36
Total	27,118.60		2,440.68		2,440.68	4,881.36

Tax Amount (in words) : INR Four Thousand Eight Hundred Eighty One and Thirty Six paise Only

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Customer's Seal and Signature

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 131805000943

Branch & IFS Code : Kapra & ICIC0001318



SUBJECT TO SECUNDERABAD JURISDICTION JURISDICTION

This is a Computer Generated Invoice