

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	DR.NRK BIOTECH PVT LTD	Block No.:	Main block
Project:	Nextopois	Flat / Villa no.:	Towards north side compound wall use purpose
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	186493	A. Estimated quantity:	30 M3
PO nos.:	20230107002	B. Requisition quantity:	30 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	29 M3
27952	Sign of Project Manger	D. Difference (C-A)	01 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20.01.2023	09:40	10:45	11:00	07	6558	16800	16830	-			
2.	20.01.2023	10:05	11:10	11:30	08	320	19200	18620	580			
3.	20.01.2023	14:16	15:10	15:25	07	331	16800	15990	810			
4.	20.01.2023	14:29	15:36	15:45	07	6566	16800	16950	-			
5.												
6.												
7.					29		69600	68390	1390			
Total:												
Remarks	As per quantity ordered 30 M3 consumed 29 M3.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.