

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		06/02/23		Prepared by	Ashajyothi		Serial no.	14226		
Supplier name		SL RMC plant				HO inward no.				
Firm/Company		GVDC		Project	Genopolis		HO received date			
PO/WO date		16/01/23		PO/WO No.	20230116001		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount		Original attached		
1.	0380			31/01/23		28,000 /-		☒ Yes ☐ No		
2.								☐ Yes ☐ No		
3.								☐ Yes ☐ No		
4.								☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):							28,000 /-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report										
MRN nos.:	20230125010				Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B – Other Credits : Transportation charges										
Amount C – Other Debits :										
Amount D (D=A+B-C) – Amount to be credited to the supplier:							28,000 /-			
Amount E – PO / WO value:							1,60,000 /-			
Amount F – Difference (A – E):							1,32,000 /-			
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received						
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other						
Payment – due date				13/02/23						
Remarks:				Past bill						
Approved by	Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:	Ashajyothi		APPROVED							
Sign:	[Signature]		07 FEB 2023							
Date	06/02/23		MINISH PARIKH							
Approval limit	Upto 20k		MANAGER PROCUREMENT		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No.	Dated
	0380	31-Jan-2023
	Supplier's Ref.	Other Reference(s)
	20230116001	
Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Buyer's Order No.	Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	7.00 cbm	3,389.83	cbm	23,728.81
	Output CGST @9 %					9 %	2,135.59
	Output SGST @9%					9 %	2,135.59
	Round Off						0.01
Total				7.00 cbm			₹ 28,000.00



Amount Chargeable (in words)

INR Twenty Eight Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	23,728.81	9%	2,135.59	9%	2,135.59	4,271.18
Total	23,728.81		2,135.59		2,135.59	4,271.18

Tax Amount (in words) : **INR Four Thousand Two Hundred Seventy One and Eighteen paise Only**

Remarks:
21.01.2023 to 23.01.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

20230116001
10.01.23 4:26:48

Original

From Company:

GV Discovery Centre Pvt. Ltd,
5-4-187/3&4, IIInd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN: 36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20230116001	Quote No	NIL
PO Date	16 Jan 2023	Quote Date	16 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount		
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	RMCC2958-RMC-RMC-M15---cum	40.00	3,389.83	0%	1,35,593	0%	9%	9%	0	12,203	12,203	1,60,000	
Total Amount ...										0	12,203	12,203	1,60,000

Rupees in words : One Lakh Fifty Nine Thousands Nine Hundred And Ninety Nine .nine Eight PaiseOnly.

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

180 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

As per Site Engineers Request.

Delivery Location :

As per details given above

PART DELIVERY DETAILS			
S.no.	Bill no.	Bill Dt.	Amount
1.	0380	31/01/23	28,000
2.			
3.			
4.			
5.			

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

APPROVED

Sign:-

16 JAN 2023

Date :-

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	16 Jan 2023
Site Or Phase	Genopolis	Time	10:54:23
Flat/Villa/Other	others	Req.No.	196344
Material required before date		ID No	20230116001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	40.00	0	40.00	3,350.00		

Remarks: ETP,STP, Fire tanks

Prepared By :- Veera Bramham

Sign:-


Date :- 16 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no 901.35/A
Annexure - B
RMC pour report

Company firm	GV Discovery center	Block No.	Towards STP PCC
Project	Genopolis	Flat / Villa no.	
Supplier	SL RMC Plant	Slab no.	
Requisition nos.	196344	A. Estimated quantity	40 cub meter
PO nos.	20230116001	B. Requisition quantity	40 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	7 cum received on 31.12.2022
	Sign of Project Manager	D. Difference (C-A)	33 cub meter

Details of RMC pour

NRN no 2-20230125010

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.01.2023	15:42	16:55	17:15	7 m3	6579	16,800	15,100				
Total:		1 nos			7 m3		16,800	15,100				
Remarks	33 cum will be used for PCC works											

Note: 1. Report to be sent on a daily basis to purchase/technical services and report audit & inspection team. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. Cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase to detect supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.