

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		06/02/23		Prepared by	Ashajyothi	Serial no.	14228
Supplier name		SI RMC plant			HO inward no.		
Firm/Company		Crescentia labs		Project	GV one	HO received date	
PO/WO date		10/01/23		PO/WO No.	20230110005	Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0383	31/01/23	2,18,400/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges):

2,18,400/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.:	RMC pour report attached.	Proof of delivery matches MRN	☒ Yes ☐ No
-----------	---------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges

Amount C – Other Debits :

Amount D (D=A+B-C) – Amount to be credited to the supplier:

2,18,400/-

Amount E – PO / WO value:

2,34,000/-

Amount F – Difference (A – E):

15,600/-

Quantity received as per PO / WO

☐ Yes ☐ Excess received ☒ Short received ☐ Part received

Close PO / WO

☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date

13/02/23

Remarks:

Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Ashajyothi				
Sign:					
Date	06/02/23				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED
07 FEB 2023
MINISH PARIKH
MANAGER PROCUREMENT

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin: 36ADNFS2288J1ZF GSTIN/ UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0383	Dated 31-Jan-2023
Buyer CRESCENTIA LABS PRIVATE LIMITED GSTIN/ UIN : 36AADCB2608M1ZO State Name : Telangana, Code : 36	Supplier's Ref. 20230110005	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	56.00 cbm	3,305.08	cbm	1,85,084.48
	Output CGST @9 %					9 %	16,657.60
	Output SGST @9 %					9 %	16,657.60
	Round Off						0.32
	Total			56.00 cbm			₹ 2,18,400.00

Amount Chargeable (in words)

INR Two Lakh Eighteen Thousand Four Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	1,85,084.48	9%	16,657.60	9%	16,657.60	33,315.20
Total	1,85,084.48		16,657.60		16,657.60	33,315.20

Tax Amount (in words) : **INR Thirty Three Thousand Three Hundred Fifteen and Twenty paise Only**

Remarks:
20.01.2023

Declaration


We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Purchase Order



iginal

From Company:	Crescentia Labs	Delivery Location:	GV One Plot No.165-B,MIN Park Phase-I, Sy No. 230 to 243, Hyderabad,Telangana, Ansari,04066335551		
	"				
	GSTNO:36AADCB2608M1Z0				

Supplier Details													
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad, TG, 500062 GSTIN:36ADNFS2288J1ZF SRINIVAS REDDY MUPPA,7207255678 slrmcplant@gmail.com				PO No		20230110005		Quote No		NIL			
				PO Date		10 Jan 2023		Quote Date		10 Jan 2023			
				Supply Type		Purchase Order							

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC2958-RMC-RMC-M15---cum	60.00	3,305.08	0%	1,98,305	0%	9%	9%	0	17,847	17,847
Total Amount ...										0	17,847
Rupees in words : Two Lakh Thirty Three Thousands Nine Hundred And Ninety Nine .six Six PaiseOnly.										17,847	2,34,000

Terms and Conditions:-

- RMC other terms :
Batching report + cube test report must be provided.
- RMC specification:
180 kgs of cement to be added per cum.
- RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
- RMC line pump:
Line / boom pump charges included.
- Payment Terms :
Within 30 days of delivery and on production of bill.
- Tax :
Inclusive of GST and all other taxes.
- Delivery Date :
As per Site Engineers Request.
- Delivery Location :
As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GV ONE Turkapally Conatact Person Mr Ansari-7667074298.

For Crescentia Labs

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
10 JAN 2023
MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	Crescentia Labs	Date	09 Jan 2023
Site Or Phase	GV One	Time	05:13:31
Flat/Villa/Other	-	Req. No.	195139
Material required before date		ID No	20230109012

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	60.00	0	60.00	3,350.00		

Remarks: South Block pcc purpose

Prepared By :- Ansari

Sign:-

Date :- 09 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/25 A Annexure - B

RMC pour report

Company / firm:	Crescentia Labs Pvt Ltd	Block No.	South block footing pcc
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195139	A. Estimated quantity:	60 cum
PO nos:	20230110005	B. Requisition quantity:	60 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			26 cum (06.1.23)
			D. Difference (C-A)
			34 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt (2400 kgs/m ³)	Measured weight (kgs)	Short fall in weight in kgs	Deduction for short fall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	06.01.23	17:14	18:18	18:19	2	6400	4,800	5,950				
2	06.01.24	13:35	14:10	14:15	8	262	19200	18740				
3	06.01.25	15:13	16:41	16:45	8	263	19200	18390				
4	06.01.26	15:45	16:16	16:20	8	264	19200	18450				
Total:					26		62,400	61,530				

Remarks: Remaining qty will be use later.

Note: 1. Report to be sent on a daily basis to project and supply chain and operations department. 2. Report must be prepared during pour and cast time. 3. Report must be sent within a working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs or 2,400 kgs/m³. If the short fall is more than 80 kgs or load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weight slip + pour receipts + test records + photographs of site.

Internal memo no 903/35/A Annexure - B

RMC pour report

Company/ firm:	Crescentia Lab Pvt Ltd	Block No:	South block footing pcc
Project:	GV One	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	195139	A. Estimated quantity:	60 cum
PO nos.:	20230110005	B. Requisition quantity:	60 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	42 cum (26 cum 06.01.2023, 13 cum 09.01.2023, 3 cum 11.01.2023)
	Sign of Project Manger	D. Difference (C-A)	18 cum

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	09.01.2023	15:20	15:51	15:59	7	6466	16,800	16,420				
2	09.01.2023	18:15	18:53	18:59	6	6471	14,400	14,130				
2	11.01.2023	10:13	11:09	11:15	3	6490	7,200	7,500				
Total:					16		38,400	38,050				
Remarks		Balance qty will be order later.										

Note: 1. Report to be sent on a daily basis to a person in charge of the work and report must be prepared during pour and not later. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighing slips + pour reports + test reports + photographs at site.

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm	Crescentia Lab Pvt Ltd	Block No.:	South block footing
Project	GV One	Flat / Villa no.:	-
Supplier	RDC Concrete	Slab no.:	-
Requisition nos.:	195139	A. Estimated quantity:	60cub meter
PO nos.:	20230110005	B. Requisition quantity:	60 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 42cum (26 cum 06.01.2023, 13cum 09.01.2023, 3cum 11.01.2023) (14 cum 20.1.23)
		D. Difference (C-A)	18cum- 4 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	20-01-2023	12:09	13:08	13:15	7m3	6565	16800	16720				
2.	20-01-2023	16:31	17:27	17:35	7m3	6567	16800	16330				
Total:					14m3		33600	33050				
Remarks	Balance quantity will be order later											

Note: 1. Report to be sent on a daily basis to purchase department and report of it to be made per day. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.