



Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Kailash Pandey C- block	
Company name:	MRMLLP	
Project name:	GMR	
Date:		02/02/2023
S No	Summary - of credits	Amount
1	Work completed & billed	20,018,936
2	Unbilled amount	255,640
3	Mobilization advance paid	-
4	Payment for increase in rate form ___ to ___	
5	Payment for increase in rate form ___ to ___	
6	Club house store rooms - billed	42,095
8	C- Upper basement - billed value	198,199
9	C- Upper basement - billed value	300,895
10	C- Lower basement - billed value	143,443
11	C- Lower basement - billed value	263,732
12	C-Office room Misc	196,069
13	C- labour qtrs	138,620
14	H block billed value	4,246,301
15	H block unbilled value	3,769,920
16		
	Total A	29,573,850
S No	Summary - of debits	Amount
1	Amount paid	24,164,737
2	Mobilization advance adjusted	
3	Other debits	
4	Debit for material transfered to contractor	188,115
5	Cash payment	
6		
7		
8		
9		
10		
	Total B	24,352,852
	Net payable to contractor (A-B)	5,220,998



Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by:	Rajyalakshmi				
Date:	2023-01-30				
CONTRACTOR NAME : KAILASH PANDE					
Statement of mobilization accounts advances paid & bills received					
Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2019-20	-	-	-	-	-
2020-21	-	-	-	-	-
2021-22	10,124,879	-	109,577	-	10,234,456
2022-23	14,039,858	-	78,538	-	14,118,396
Total	24,164,737	-	188,115	-	24,352,852
BILLS RECEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	-	-	-	-	-
2020-21	-	-	-	-	-
2021-22	9,281,836	-	1,670,731	10,952,567	10,952,567
2022-23	12,567,968	-	2,262,234	14,830,203	14,830,203
Total	21,849,805	-	3,932,965	25,782,770	25,782,770
balance per tally	2023-01-30				1,429,918

APPROVED BY

02 FEB 2023
M. RAM PRASAD. (G.M.R.)
Project Manager

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.															
Estimate of work done															
Name of contractor				Kailash Pande											
Company name				MRMLLP											
Project name				GMR											
Date				02-02-2023											
Note: Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.															
Rate				45.00 25.00 10.00 10.00											
Type (3)															
S No	Part No	4BHK	SBU/A	Work start date	Columns	Slabs	Brick work 45%	Internal plastering 25%	External plastering 10%	finishing stage-III works 10%	Toilets/Terrace water proofing 10%	Total percentage of work done	Rate per sqft	Construction contract value	Value of work done
1	C101	3 BHK	1,660	3-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
2	C102	3 BHK	1,660	4-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
3	C103	3 BHK	1,660	5-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
4	C104	3 BHK	1,660	6-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
5	C105	3 BHK	1,660	7-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
6	C106	3 BHK	1,660	8-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
7	C107	3 BHK	1,660	9-Sep-21	-	-	-	-	-	-	-	-	280	464,800	-
9	C201	3 BHK	1,660	10-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
10	C202	3 BHK	1,660	11-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
11	C203	3 BHK	1,660	12-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
12	C204	3 BHK	1,660	13-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
13	C205	3 BHK	1,660	14-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
14	C206	3 BHK	1,660	15-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
15	C207	3 BHK	1,660	16-Oct-21	-	-	-	-	-	-	-	-	280	464,800	-
17	C301	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
18	C302	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
19	C303	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
20	C304	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
21	C305	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
22	C306	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
23	C307	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
25	C401	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
26	C402	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
27	C403	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
28	C404	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
29	C405	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
30	C406	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
31	C407	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
33	C501	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
34	C502	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
35	C503	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
36	C504	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
37	C505	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
38	C506	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
39	C507	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
41	C601	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
42	C602	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
43	C603	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
44	C604	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
45	C605	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
46	C606	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
47	C607	3 BHK	1,660		-	-	-	-	-	-	-	-	280	464,800	-
Total				550											
				11,760 19,321,600 255,648											

APPROVED BY
02 FEB 2023
RAM PRASAD (G.M.R.)
Project Manager

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month		
Estimate of work done		
Name of contractor:	Sree Srinivasa Constructions B . G, Club house block	
Company name:	MRMLLP	
Project name:	GMR	
Date:	01-02-2023	
S No	Summary - of credits	Amount
1	Work completed & billed	51,658,453
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form ___ to ___	
5	Payment for increase in rate form ___ to ___	
6	Other credits pheripral road brickwork-earthwork-footing PCC	200,000
7	G-RWP,OHT,WP Unbilled value	637,263
8	B- RWP,OHT,WP billed value	728,300
9	B- Lower basement - billed value	2,006,000
10	Club house - unbilled value - approx.	17,605,281
11	B-Upto Slab -2 Settlement amount-Earthwork-Misc billed	8,482,425
12	B Block - Slab2 settlement billed value	666,000
13	G Block -billed value - upto slab-2 settlement	8,028,218
14	B block unbilled value podium slab/columns/	700,000
15	G block - billed value	38,755,920
16	G block steel /Rmc escalation unbilled	4,275,564
17	B block steel/ Rmc Escallation unbilled	496,639
	Total A	134,240,063
S No	Summary - of debits	Amount
1	Amount paid	125,392,069
2	Mobilization advance adjusted	500,000
3	Other debits	
4	Debit for material transfered to contractor	1,501,043
5	Cash payment	600,000
6		
7		
8		
9		
10		
	Total B	127,993,112
	Net payable to contractor (A-B)	6,246,951


APPROVED BY

 02 FEB 2023
 M. RAM PRASAD. (G.M.R.)
 Project Manager

Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by:	Rajyalakshmi				
Date:	2023-12-31				
CONTRACTOR NAME : SREE SRINIVASA CONSTRUCTIONS					
Statement of mobilization accounts advances paid & bills received					
Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2019-20	11,733,600	-	101,319	500,000	12,334,919
2020-21	30,969,639	600,000	474,309	-	32,043,948
2021-22	61,025,341	-	751,911	-	61,777,252
2022-23	20,174,499	-	173,504	-	20,348,003
Total	123,903,078	600,000	1,501,043	500,000	126,504,121
BILLS RECEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	7,188,496	-	1,293,929	8,482,425	8,482,425
2020-21	7,761,001	-	1,396,980	9,157,981	9,157,981
2020-21	200,000	-	-	200,000	200,000
2021-22	53,675,472	-	9,661,585	63,337,057	63,337,057
2022-23	17,190,282	-	3,094,251	20,284,533	20,284,533
Total	86,015,251	-	15,446,745	101,461,996	101,461,996
balance per tally	2023-12-31				-25,042,125

APPROVED BY
 17 FEB 2023
 M. RAM PRASAD. (G.M.R.)
 Project Manager

Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by :	Rajyalakshmi				
Date :	2023-01-30				
CONTRACTOR NAME : SREE SRINIVASA CONSTRUCTIONS					
Statement of mobilization accounts advances paid & bills received					
Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2019-20	11,733,600	-	101,319	500,000	12,334,919
2020-21	30,969,639	600,000	474,309	-	32,043,948
2021-22	61,025,341	-	751,911	-	61,777,252
2022-23	21,663,490	-	173,504	-	21,836,994
Total	125,392,069	600,000	1,501,043	500,000	127,993,112
BILLS RECCEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	7,188,496	-	1,293,929	8,482,425	8,482,425
2020-21	7,761,001	-	1,396,980	9,157,981	9,157,981
2020-21	200,000	-	-	200,000	200,000
2021-22	53,675,472	-	9,661,585	63,337,057	63,337,057
2022-23	17,190,282	-	3,094,251	20,284,533	20,284,533
Total	86,015,251	-	15,446,745	101,461,996	101,461,996
balance per tally	2023-01-30				-26,531,116

APPROVED BY

 12 FEB 2023
 M. RAM PRASAD. (G.M.R.)
 Project Manager

Annexure - E2 - work completed and bill raised - send on the last Saturday of the month.																			
Estimate of work done		Sree Srinivasa Constructions																	
Name of contractor:		MRMLLP																	
Company name:		GMR																	
Project name:		01-02-2023																	
Date:		01-02-2023																	
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																			
Rate	Type (2)	SBUA	Work start date	Columns 53.25%	Slabs 53.75%	Brick work 42.45%	Internal plastering 42.35%	External plastering 42.15%	finishing stage-III works 42.5%	Terrace water proofing 3%	Final finishing 2%	Total percentage of work done	Rate per sq ft	GST	Contract value	Value of work done	Advance Paid	Advance adjusted	
				13.25	39.75	18.90	14.70	6.30	2.10	3.00	2.00	100.00							
1	B101 3 BHK	1.660	18-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
2	B102 3 BHK	1.660	18-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
3	B103 3 BHK	1.660	18-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
4	B104 3 BHK	1.660	25-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
5	B105 3 BHK	1.660	25-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
6	B106 3 BHK	1.660	25-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
7	B107 3 BHK	1.660	29-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
8	B108 3 BHK	1.660	29-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
9	B201 3 BHK	1.660	30-Nov-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
10	B202 3 BHK	1.660	4-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
11	B203 3 BHK	1.660	4-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
12	B204 3 BHK	1.660	9-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
13	B205 3 BHK	1.660	9-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
14	B206 3 BHK	1.660	12-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
15	B207 3 BHK	1.660	12-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
16	B208 3 BHK	1.660	15-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
17	B301 3 BHK	1.660	15-Dec-19	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
18	B302 3 BHK	1.660	2-Jan-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
19	B303 3 BHK	1.660	2-Jan-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
20	B304 3 BHK	1.660	5-Jan-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
21	B305 3 BHK	1.660	5-Jan-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
22	B306 3 BHK	1.660	12-Jan-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
23	B307 3 BHK	1.660	12-Jan-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
24	B308 3 BHK	1.660	18-Jan-20	1	1	1	1	1	1	1	1	97	550	18	1,077,340	1,045,020	-	-	
25	B401 3 BHK	1.660	2-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
26	B402 3 BHK	1.660	2-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
27	B403 3 BHK	1.660	2-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
28	B404 3 BHK	1.660	3-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
29	B405 3 BHK	1.660	4-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
30	B406 3 BHK	1.660	5-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
31	B407 3 BHK	1.660	6-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
32	B408 3 BHK	1.660	7-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
33	B501 3 BHK	1.660	8-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
34	B502 3 BHK	1.660	9-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
35	B503 3 BHK	1.660	10-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
36	B504 3 BHK	1.660	11-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
37	B505 3 BHK	1.660	12-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
38	B506 3 BHK	1.660	13-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
39	B507 3 BHK	1.660	14-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
40	B508 3 BHK	1.660	15-Oct-20	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
41	B601 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
42	B602 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
43	B603 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
44	B604 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
45	B605 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
46	B606 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
47	B607 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	100	550	18	1,077,340	1,077,340	-	-	
48	B608 3 BHK	1.660	30-Apr-21	1	1	1	1	1	1	1	1	98	550	18	1,077,340	1,055,903	-	-	
Total				79,680	48	48	48	48	48	47	47	4,795				51,712,320	51,858,453		

APPROVED BY
 17 FEB 2023
 M. RAMSINGH (G.M.R.)
 Project Manager

1 of 1

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.

Estimate of work done		Sree Srinivasa Constructions													
Name of contractor:		MRMLLP													
Company name:		GMR													
Project name:		01-02-2023													
Date:		Note: Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.													
Rate		13.25 39.75 18.90 14.70 6.30 2.10 3.00 2.00 100.00													
S No	Type (3, 4BHK)	SBUA	Work start date	Columns 53/25%	Slabs 53/25%	Brick work 42/45%	Internal plastering 42/35%	External plastering 42/15%	finishing stage-III works 42/5%	Terrace water proofing 3%	Final finishing 2%	Total percentage of work done	Rate per sqft	Construction contract value	Value of work done
1	B101 3 BHK	1.660	3-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
2	B102 3 BHK	1.660	3-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
3	B103 3 BHK	1.660	8-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
4	B104 3 BHK	1.660	8-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
5	B105 3 BHK	1.660	11-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
6	B106 3 BHK	1.660	11-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
7	B107 3 BHK	1.660	4-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
8	B108 3 BHK	1.660	20-10-15	-	-	-	-	-	-	-	-	-	550	913.000	-
9	B201 3 BHK	1.660	1-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
10	B202 3 BHK	1.660	2-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
11	B203 3 BHK	1.660	8-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
12	B204 3 BHK	1.660	8-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
13	B205 3 BHK	1.660	9-Aug-20	-	-	-	-	-	-	-	-	-	550	913.000	-
14	B206 3 BHK	1.660	10-Aug-19	-	-	-	-	-	-	-	-	-	550	913.000	-
15	B207 3 BHK	1.660	1-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
16	B208 3 BHK	1.660	2-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
17	B301 3 BHK	1.660	4-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
18	B302 3 BHK	1.660	5-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
19	B303 3 BHK	1.660	8-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
20	B304 3 BHK	1.660	9-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
21	B305 3 BHK	1.660	10-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
22	B306 3 BHK	1.660	11-Sep-20	-	-	-	-	-	-	-	-	-	550	913.000	-
23	B307 3 BHK	1.660	4-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
24	B308 3 BHK	1.660	5-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
25	B401 3 BHK	1.660	5-Nov-20	-	-	-	-	-	-	-	-	-	550	913.000	-
26	B402 3 BHK	1.660	5-Nov-20	-	-	-	-	-	-	-	-	-	550	913.000	-
27	B403 3 BHK	1.660	15-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
28	B404 3 BHK	1.660	15-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
29	B405 3 BHK	1.660	15-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
30	B406 3 BHK	1.660	15-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
31	B407 3 BHK	1.660	5-Nov-20	-	-	-	-	-	-	-	-	-	550	913.000	-
32	B408 3 BHK	1.660	5-Nov-20	-	-	-	-	-	-	-	-	-	550	913.000	-
33	B501 3 BHK	1.660	8-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
34	B502 3 BHK	1.660	9-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
35	B503 3 BHK	1.660	10-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
36	B504 3 BHK	1.660	11-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
37	B505 3 BHK	1.660	12-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
38	B506 3 BHK	1.660	13-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
39	B507 3 BHK	1.660	14-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
40	B508 3 BHK	1.660	15-Oct-20	-	-	-	-	-	-	-	-	-	550	913.000	-
41	B601 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
42	B602 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
43	B603 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
44	B604 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
45	B605 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
46	B606 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
47	B607 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
48	B608 3 BHK	1.660	30-Apr-21	-	-	-	-	-	-	-	-	-	550	913.000	-
Total													26.400	43,824.000	

APP

W.P.

APPROVED BY
02 FEB 2023
M. N. M. P. N. S. A. D. (G. M. R.)
Project Manager

Anx - F -Summary of accounts

Annexure - F - Summary of accounts -send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Sursani Constructions A block	
Company name:	MRMLLP	
Project name:	GMR	
Date:	02/02/2023	
S No	Summary - of credits	Amount
1	Work completed & billed	41,524,200
2	Unbilled amount	-
3	Mobilization advance paid	-
4	Payment for increase in rate form to	
5	Payment for increase in rate form to	
6	Other credits A block stilt ceiling plastering	400,000
7	A-Upto Slab-2Settlement - billed value-Earth work-Misc	22,836,714
8	- D block billed value Sursani infra	47,184,260
9	D block unbilled value Sursani Infra	5,940,891
10	D-Upto Slab-2 - billed value-Earth work-Misc Surasni infra	3,948,928
11	A block ,OHT,RWP, WP billed Sursani infra	797,596
12	D block ,OHT,RWP, WP un billed Sursani infra	700,000
13	H block part upto slab-3 unbilled amount	7,644,288
14	Compound wall, lowrbasement plast billed amount	528,864
15	H block part Driveway upto slab-3 unbilled amount	217,563
16	H block part from Column-3 unbilled amount	11,411,848
17	H block part Raft foundation centring billed amount	708,030
	Total A	143,843,182
S No	Summary - of debits	Amount
1	Amount paid	80,198,346
2	Mobilization advance adjusted	-
3	Other debits	831,791
4	Debit for material transfered to contractor sursani cons	1,960,361
5	Cash Payments sursani infra	6,500,000
6	surasani cons paid amount	52,015,830
7		
8		
9		
10		
	Total B	141,506,328
	Net payable to contractor (A-B)	2,336,854
	Note ; Till today status	

APPROVED BY
02 FEB 2023
M. RAM PRASAD (GM.R.)
Project Manager

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.

1 of 1


Estimate of work done													
Name of contractor:		Sursani constructions A block											
Company name:		MRMLP											
Project name:		GMR											
Date:		02-02-2023											
Note: Enter value between 1&100 as approximate percentage of work completed. Enter 0 where work is completed and billed.													
	Rate	13	40	19	15	6	2	3	2	100			
S No	Est No	Type (3, 4BHK)	SRUA	Work start date	Columns	Slabs	Brick work	Internal plastering	External plastering	finishing stage-III	Terrace water proofing	Final finishing	Total percentage of work done
1	A101	3 BHK	1,360	28-Aug-19	59.25%	5%	42.45%	42.35%	42.15%	42.5%	3%	2%	-
2	A102	3 BHK	1,360	22-Oct-19	-	-	-	-	-	-	-	-	-
3	A103	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
4	A104	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
5	A105	3 BHK	1,360	17-Sep-19	-	-	-	-	-	-	-	-	-
6	A106	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
7	A107	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
8	A108	3 BHK	1,360	16-Oct-19	-	-	-	-	-	-	-	-	-
9	A109	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-
10	A201	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-
11	A202	3 BHK	1,360	22-Oct-19	-	-	-	-	-	-	-	-	-
12	A203	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
13	A204	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
14	A205	3 BHK	1,360	17-Sep-19	-	-	-	-	-	-	-	-	-
15	A206	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
16	A207	3 BHK	1,360	8-Aug-19	-	-	-	-	-	-	-	-	-
17	A208	3 BHK	1,360	16-Oct-19	-	-	-	-	-	-	-	-	-
18	A209	3 BHK	1,360	28-Aug-19	-	-	-	-	-	-	-	-	-
19	A301	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
20	A302	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
21	A303	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
22	A304	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
23	A305	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
24	A306	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
25	A307	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
26	A308	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
27	A309	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
28	A401	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
29	A402	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
30	A403	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
31	A404	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
32	A405	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
33	A406	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
34	A407	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
35	A408	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
36	A409	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
37	A501	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
38	A502	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
39	A503	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
40	A504	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
41	A505	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
42	A506	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
43	A507	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
44	A508	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
45	A509	3 BHK	1,360	-	-	-	-	-	-	-	-	-	-
Total													25.875
													35,190,000

APPROVED BY
02 FEB 2023
M. RAM PRASAD (GMR)

Annexure - E2 - work completed and bill raised send on the last Saturday of the month.																	
Estimate of work done																	
Name of contractor		Santam constructions A block															
Company name		MRMLLP															
Project name		GNR															
Date		02-02-2023															
Note: Enter value 1 if work is completed and billed. Enter 0 otherwise. This statement must match billing database.																	
	Rate	13	40	19	15	6	2	3	2	100							
S.No	Est No	Type (2, 3, 4BHK)	SRUA	Work start date	Columns	Slabs/12	Brick work	Internal plastering	External plastering	finishing stage-III	Terrace water proofing	Final finishing	Total percentage of work done	Construction contract value	Value of work done	Advance Paid	Advance adjusted
1	A101	3 BHK	1,360	28-Aug-19	53.25%	9%	42.45%	42.35%	42.15%	42.5%	3%	2%	100	922,760	922,760	-	-
2	A102	3 BHK	1,360	22-Oct-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
3	A103	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
4	A104	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
5	A105	3 BHK	1,360	17-Sep-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
6	A106	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
7	A107	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
8	A108	3 BHK	1,360	16-Oct-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
9	A109	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
10	A201	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
11	A202	3 BHK	1,360	22-Oct-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
12	A203	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
13	A204	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
14	A205	3 BHK	1,360	17-Sep-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
15	A206	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
16	A207	3 BHK	1,360	8-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
17	A208	3 BHK	1,360	16-Oct-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
18	A209	3 BHK	1,360	28-Aug-19	1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
19	A301	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
20	A302	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
21	A303	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
22	A304	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
23	A305	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
24	A306	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
25	A307	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
26	A308	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
27	A309	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
28	A401	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
29	A402	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
30	A403	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
31	A404	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
32	A405	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
33	A406	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
34	A407	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
35	A408	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
36	A409	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
37	A501	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
38	A502	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
39	A503	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
40	A504	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
41	A505	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
42	A506	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
43	A507	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
44	A508	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
45	A509	3 BHK	1,360		1	1	1	1	1	1	1	1	100	922,760	922,760	-	-
Total							45	45	45	45		45	4,500	41,524,200	41,524,200	-	-

APPROVED BY
12 FEB 2023
M. RAM PRASAD (G.M.R.)
Project Manager

Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by:	Rajyalakshmi				
Date:	2022-05-02				
CONTRACTOR NAME : SURASANI CONSTRUCTION PVT LTD					
Statement of mobilization accounts advances paid & bills received					
Period	Amount Paid	Cash payment	Amount Adjusted towards material take from us	Amount Adjusted towards others like eletricity, transport ect	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2018-19	-	-	-	-	-
2019-20	14,582,300	-	71,099	-	14,653,399
2020-21	28,247,760	-	222,133	44,850	28,514,743
2021-22	9,185,770	-	1,667,129	67,021	10,919,920
Total	52,015,830	-	1,960,361	111,871	54,088,062
BILLS RECCEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	9,172,800	-	1,651,104	10,823,904	10,823,904
2020-21	22,482,540	-	4,046,857	26,529,397	26,529,397
2021-22	14,181,999	-	2,552,760	16,734,759	16,734,759
Total	45,837,339	-	8,250,721	54,088,060	54,088,060
Tally balance as on	2022-05-02				-1
Total bills received	54,088,060				
DB bill received	54,087,525				108,176,120
difference with b/s D	535				130,509,140

APPROVED BY

 02 FEB 2023
 M. RAM PRASAD. (G.M.R.)
 Project Manager

Company / Firm :	Modi Realty Mallapur LLP				
Project :	Gulmohar Residency				
Prepared by:	Rajyalakshmi				
Date:	2023-01-30				
CONTRACTOR NAME : SURASANI INFRA					
Statement of mobilization accounts advances paid & bills received					
Period	Amount Paid	Cash payment	Amount Adjusted towards material take from us	Amount Adjusted towards others like eletricity, transport ect	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2018-19	-	-	-	-	-
2019-20	-	1,500,000	-	-	1,500,000
2020-21	-	2,500,000	-	-	2,500,000
2021-22	52,313,770	2,500,000	611,039	-	55,424,809
2022-23	27,884,576	-	108,881	-	27,993,457
Total	80,198,346	6,500,000	719,920	-	87,418,266
BILLS RECCEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	-	-	-	-	-
2020-21	-	-	-	-	-
2021-22	36,163,170	-	6,509,371	42,672,540	42,672,540
2022-23	19,137,314	-	3,444,716	22,582,030	22,582,030
Total	55,300,483	-	9,954,087	65,254,570	65,254,570
Tally balance as on	2023-01-30				-22,163,695.63

APPROVED BY
 12
 17 FEB 2023
 M. RAM PRASAD. (G.M.R.)
 Project Manager

Anx - F - Summary of accounts

Annexure - F - Summary of accounts - send on the last Saturday of the month.		
Estimate of work done		
Name of contractor:	Pointec Associates F & H block	
Company name:	MRMLLP	
Project name:	GMR	
Date:	01-02-2023	
S No	Summary - of credits	Amount
1	Work completed & billed	33,219,360
2	Unbilled amount	147,798
3	Mobilization advance paid	-
4	Payment for increase in rate form ____ to ____	
5	Payment for increase in rate form ____ to ____	
6	Other credits	
7	Upto Slab-2Settlement -approx value-Earth work-Misc	3,947,384
8	H- block unbilled value - approx.	21,700,000
9	OHT/RWP Slab unbilled	598,197
10	A,B,F block Compound wall unbilled value	344,859
11	D Block eastside retaining wall	180,320
12	F Block north side Retaining wall& Driveway 114'6"	776,494
13	F Block north side Driveway 114'6"	591,466
14	Building materials RMC/cement escalation	3,000,000
	Total A	64,505,878
S No	Summary - of debits	Amount
1	Amount paid on F & H block	13,906,631
2	Mobilization advance adjusted	
3	Other debits	300,667
4	Debit for material transfered to contractor	88,819
5	Cash Payments	
6	Amount paid on F & H block pointec associates	44,753,260
7		
8		
9		
10		
	Total B	59,049,377
	Net payable to contractor (A-B)	5,456,501

APPROVED BY
 02 FEB 2023
 M. RAM PRAŠAD. (G.M.R.)
 Project Manager

Company / Firm	Modi Realty Mallapur LLP					
Project	Gulmohar Residency					
Prepared by	Rajyalakshmi					
Date	2023-01-30					
CONTRACTOR NAME : POINTECH ASSOCIATES						
Statement of mobilization accounts advances paid & bills received						
Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor	
<u>ADVANCES PAID DETAILS</u>						
2019-20	-	-	-	-	-	
2020-21	-	-	-	-	-	
2021-22	23,009,383	-	110,490	-	23,119,873	
2022-23	21,743,877	-	190,177	-	21,934,054	
Total	44,753,260	-	300,667	-	45,053,927	
<u>BILLS RECCEIVED DETAILS</u>						
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor	
2018-19	-	-	-	-	-	
2019-20	-	-	-	-	-	
2020-21	-	-	-	-	-	Mcodex bills
2021-22	3,772,504	-	679,051	4,451,555	4,451,555	a/cted in associates
2021-22	6,838,567	-	1,230,942	8,069,509	8,069,509	
2022-23	9,250,431	-	1,665,077	10,915,508	10,915,508	
Total	19,861,502	-	3,575,070	23,436,572	23,436,572	
balance per tally	2023-01-30				21,617,355	

APPROVED BY

 02 FEB 2023
 M. RAM PRASAD. (G.M.R.)
 Project Manager

Company / Firm	Modi Realty Mallapur LLP				
Project	Gulmohar Residency				
Prepared by	Rajyalakshmi				
Date	2022-09-24				
CONTRACTOR NAME POINTECH ASSOCIATES					
Statement of mobilazation accounts advances paid & bills received					
Period	Amount Paid	Cash Payment	Amount Adjusted towards material take from us	Loan Amount	Total Amount paid to contractor
ADVANCES PAID DETAILS					
2019-20	181,700	-	-	-	181,700
2020-21	9,161,454	-	17,500	-	9,178,954
2021-22	4,563,477	-	71,319	-	4,634,796
Total	13,906,631	-	88,819	-	13,995,450
BILLS RECCEIVED DETAILS					
Period	Contract Value	Other Value	GST @ 18%	Bill Amount	Total bill received from contractor
2018-19	-	-	-	-	-
2019-20	-	-	-	-	-
2020-21	-	-	-	-	-
2021-22	10,873,602	-	1,957,248	12,830,850	12,830,850
Total	10,873,602	-	1,957,248	12,830,850	12,830,850
balance per tally	2022-09-24				1,164,600
Labour bills approved by Soham sir but GST bills not received from Contractors					
			Total	-	
M-codex billing total	17,282,308				
Tally+ pending bills	17,282,405				
diff	-97				


APPROVED BY
02 FEB 2023
M. RAM PRASAD (G.M.R.)
 Project Manager

Anx - E1 - Estimate of work done

1 of 1

Annexure - E1 - Details of partial work done and not yet billed - send on the last Saturday of the month.																	
Estimate of work done		Name of contractor		Company name		Project name		Date		Note							
		Pointec Associates		MRMLLP		GMR		01-02-2023									
Enter value between 1& 100 as approximate percentage of work completed. Enter 0 where work is completed and billed.																	
S No	Est No	Type (3)	SBUA	Work start date	Columns	Slabs	Brick work	Internal plastering	External plastering	finishing stage-III works	Terrace water proofing	Final finishing	Total percentage of work done	Rate per sq ft	Construction contract value	Value of work done	
1	F101	3 BHK	1.360	28-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
2	F102	3 BHK	1.360	22-Oct-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
3	F103	3 BHK	1.360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
4	F104	3 BHK	1.360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
5	F105	3 BHK	1.360	17-Sep-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
6	F106	3 BHK	1.360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
7	F201	3 BHK	1.360	28-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
8	F202	3 BHK	1.360	22-Oct-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
9	F203	3 BHK	1.360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
10	F204	3 BHK	1.360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
11	F205	3 BHK	1.360	17-Sep-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
12	F206	3 BHK	1.360	8-Aug-19	-	-	-	-	-	-	-	-	-	575	782,000	-	
13	F301	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
14	F302	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
15	F303	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
16	F304	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
17	F305	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
18	F306	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
19	F401	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
20	F402	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
21	F403	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
22	F404	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
23	F405	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
24	F406	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
25	F501	3 BHK	1.360	-	-	-	100	-	-	-	-	-	19	575	782,000	147,798	
26	F502	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
27	F503	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
28	F504	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
29	F505	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
30	F506	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
31	F601	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
32	F602	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
33	F603	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
34	F604	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
35	F605	3 BHK	1.360	-	-	-	-	-	-	-	-	-	-	575	782,000	-	
36	F606	3 BHK	1.360	-	-	-	0	-	-	-	-	-	-	575	782,000	-	
Total															28,152,000	147,798	

APPROVED BY

14 FEB 2023

M. R. PRASAD (G.M.R.)
Project Manager

APPROVED BY
02 FEB 2023