


RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	4545 terrace (screed concrete)purpose
Project:	Innopolis		Flat / Villa no.:	
Supplier:	SL RMC		Slab no.:	
Requisition nos.:	212497		A. Estimated quantity:	210M3
PO nos.:	20230125008		B. Requisition quantity:	210M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	45M3
			D. Difference (C-A)	165M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	04.02.2023	10:51	11:51	12:00	08	476	19200	20920	-			
2	04.02.2023	11:10	12:10	12:30	08	477	19200	20720	-			
3	04.02.2023	12:56	13:50	14:15	07	481	16800	18190	-			
4	04.02.2023	15:26	16:26	16:45	07	486	16800	17920	-			
5	04.02.2023	12:35	13:35	13:55	07	480	16800	18220	-			
6	04.02.2023	16:16	16:40	17:00	08	489	19200	20550				
Total:					45m3		108000	116520	-			
Remarks												
As per purchase order 210M3 but consumed 45 M3 only												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit