

RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.		Block No.:	3600 columns
Project:	Innopolis		Flat / Villa no.:	
Supplier:	SL RMC		Slab no.:	
Requisition nos.:	206652		A. Estimated quantity:	63M3
PO nos.:	20230110004		B. Requisition quantity:	63M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	14M3
			D. Difference (C-A)	14M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	01.02.2023	09:10	10:00	10:25	07	6948	16800	16500	300			
2	01.02.2023	13:21	14:20	14:40	07	6951	16800	17000	-			
3												
4												
5												
6												
Total:					14m3		33600	33500	300			
Remarks		As per purchase order 63M3 but consumed 14 M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit