

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206567	A. Estimated quantity:	100M3
PO nos.:	20221220001	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	28M3
	Sign of Project Manger	D. Difference (C-A)	72M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 day cube test strength in kN/m2
1	31.12.2022	14:47	15:24	15:55	07	6332	16800	16540	-			
2	31.12.2022	14:59	15:42	16:15	07	6333	16800	16690	-			
3	31.12.2022	16:34	17:01	17:22	07	6338	16800	16480	320			
4	31.12.2022	18:09	18:47	19:01	07	6339	16800	16470	330			
5												
6												
Total:					28M3		67200	66180	650			
Remarks	As per purchase order 100M3 but consumed 28M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.