

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 Footing purpose
Project:	Imnopolis	Flat / Villa no.:	
Supplier:	SL RMC Plant	Slab no.:	
Requisition nos.:	206567	A. Estimated quantity:	100M3
PO nos.:	20221220001	B. Requisition quantity:	100M3
Sign of Security	Sign of Admin	C. Actual quantity poured	42M3
		D. Difference (C-A)	58M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 d cube test strength in kN/m ²
1	03.01.2023	09:15	09:55	10:12	07	6360	16800	16580	-			
2	03.01.2023	12:39	13:01	13:22	07	6361	16800	15810	990			
3	03.01.2023	14:58	15:24	15:52	07	6362	16800	16440	360			
4	03.01.2023	16:39	17:02	17:25	07	6363	16800	16660	-			
5	03.01.2023	22:18	22:41	23:15	07	6365	16800	16240	560			
6	03.01.2023	18:51	19:25	19:58	07	250	16800	16670	-			
Total:					42M3		100800	98400	1910			
Remarks	As per purchase order 100M3 but consumed 42M3 only											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 30 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site