

QC - Concrete Cube Testing Report.																
Company:		MRP(LLP)														
Project:		NGH														
Report for Month:		Dec - Jan = 2022 - 2023.														
Prepared By:		QC Team														
Date:		07-02-2023														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
22172	06-12-2022	RMC	M25	Cemex Infra		A(5,6,7)	Slab	8	14-12-22	8	17.5	400.0	17.8			
											17.5	410.0	18.2	17.9		
											17.5	395.0	17.6			
22172	06-12-2022	RMC	M25	Cemex Infra		A(5,6,7)	Slab	8	4-1-23	29	25.0	590.0	26.2			
											25.0	610.0	27.1	26.3		
											25.0	575.0	25.6			
22173	13-12-2022	RMC	M25	Cemex Infra		A(1,8,9)	Slab	8	22-12-22	9	17.5	405.0	18.0			
											17.5	418.0	18.6	18.4		
											17.5	422.0	18.8			
22173	13-12-2022	RMC	M25	Cemex Infra		A(1,8,9)	Slab	8	12-1-23	30	25.0	585.0	26.0			
											25.0	585.0	26.0	26.2		
											25.0	598.0	26.6			
22174	16-12-2022	Site Mix	M30	Svc		A(5,6,7)	COL	9	24-12-22	8	21.5	495.0	22.0			
											21.5	480.0	21.3	21.7		
											21.5	490.0	21.8			
22174	16-12-2022	Site Mix	M30	Svc		A(5,6,7)	COL	9	14-1-23	29	30.0	695.0	30.9			
											30.0	680.0	30.2	30.3		
											30.0	670.0	29.8			
22175	19-12-2022	RMC	M25	Cemex infra		A(04)	Slab	1	27-12-22	8	17.5	395.0	17.6			
											17.5	410.0	18.2	17.7		
											17.5	390.0	17.3			

22175	19-12-2022	RMC	M25	Cemex infra		A(04)	Slab	1	17-1-23	29	25.0	595.0	26.4			
											25.0	590.0	26.2	26.1		
											25.0	580.0	25.8			
22176	21-12-2022	RMC	M30	Cemex Infra		A(1,8,9)	COL	9	30-12-22	9	21.5	510.0	22.7			
											21.5	495.0	22.0	22.2		
											21.5	495.0	22.0			
22176	21-12-2022	RMC	M30	Cemex Infra		A(1,8,9)	COL	9	20-1-23	30	30.0	690.0	30.7			
											30.0	685.0	30.4	30.4		
											30.0	675.0	30.0			
22177	25-12-2022	RMC	M30	Cemex Infra		A(2,3,S.T)	COL	9	2-1-23	8	21.5	490.0	21.8			
											21.5	485.0	21.6	21.6		
											21.5	480.0	21.3			
22177	25-12-2022	RMC	M30	Cemex Infra		A(2,3,S.T)	COL	9	23-1-23	29	30.0	695.0	30.9			
											30.0	690.0	30.7	30.6		
											30.0	680.0	30.2			
22178	03-01-2023	RMC	M25	Cemex Infra		A(5,6,7)	Slab	9	11-1-23	8	17.5	415.0	18.4			
											17.5	410.0	18.2	18.3		
											17.5	410.0	18.2			
22179	07-01-2023	RMC	M30	Cemex Infra		A(04)	COL	2	15-1-23	8	21.5	495.0	22.0			
											21.5	490.0	21.8	21.8		
											21.5	485.0	21.6			
22180	09-01-2023	RMC	M30	Cemex Infra		B(10,13,14)	COL	1	18-1-23	9	21.5	505.0	22.4			
											21.5	505.0	22.4	22.1		
											21.5	485.0	21.6			
22181	13-01-2023	RMC	M25	Cemex Infra		A(1,2,3,8,9)	Slab	9	21-1-23	8	17.5	400.0	17.8			
											17.5	405.0	18.0	17.9		
											17.5	405.0	18.0			
22182	18-01-2023	RMC	M25	Cemex Infra		A(04)	Slab	2	27-1-23	9	17.5	410.0	18.2			
											17.5	410.0	18.2	18.3		
											17.5	415.0	18.4			
22183	20-01-2023	Site Mix	M30	Cemex Infra		A(5,6,7)	COL	10	27-1-23	7	21.5	490.0	21.8			
											21.5	485.0	21.6	21.7		
											21.5	490.0	21.8			

[illegible]