

PURCHASE DIVISION
Advice for approval for credit to supplier

②

Date:		7/2/23		Prepared by		Deepa		Serial no.		14252	
Supplier name		Cement Infra						HO inward no.			
Firm/Company		MMR - HP		Project		GHT		HO received date			
PO/WO date		20/1/23		PO/WO No.		20230120007		Scan ID.			
Sl no.	Bill no.			Bill date			Bill amount			Original attached	
1.	278			24/1/23			93,600/-			☒ Yes ☐ No	
2.										☐ Yes ☐ No	
3.										☐ Yes ☐ No	
4.										☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):									93,600/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									93,600/-		
Amount E – PO / WO value:									97,500/-		
Amount F – Difference (A – E):									3,900/-		
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				13/1/23							
Remarks: find bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Deepa		☒ ✓							
Sign:				APPROVED 08 FEB 2023							
Date		1/2/23									
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No.	Dated
	278	24-Jan-2023
Buyer Mehta & Modi Realty Kowkur LLP 5-4-187/3&4, IIInd Floor, MG Road, Soham Mansion, Secunderabad-500 003 GSTIN/UIN : 36ABLFM7631F1Z3 State Name : Telangana, Code : 36	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	1877 TO 1883	
	Buyer's Order No.	Dated
	20230120007	20-Jan-2023
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Dump Ready Mix Concrete	38245010	24.00 cum	3,305.08	cum	79,322.03
	SGST			9	%	7,138.98
	CGST			9	%	7,138.98
	Round Off					0.01
	Total		24.00 cum			Rs 93,600.00

Amount Chargeable (in words)

E. & O.E

INR Ninety Three Thousand Six Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	79,322.03	9%	7,138.98	9%	7,138.98	14,277.96
Total	79,322.03		7,138.98		7,138.98	14,277.96

Tax Amount (in words) : **INR Fourteen Thousand Two Hundred Seventy Seven and Ninety Six paise Only**

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Mehata Modi Reality (Koukur LLP)					
Ledger Account					
Date	DC NO	V.NO	Quantity	Rate	M10 DUMP
21/01/2023	1877	5533	6.50 cum	3900.00/cum	25350.00
21/01/2023	1878	5534	6.50 cum	3900.00/cum	25350.00
21/01/2023	1879	5532	6.50 cum	3900.00/cum	25350.00
21/01/2023	1883	5534	4.50 cum	3900.00/cum	17550.00
			24.00 cum		93600.00

Purchase Order

Original

From Company:	Mehta & Modi Realty Kowkur LLP 5-4-187/3&4, IInd Floor Soham Mansion M.G.Road Secunderabad, TELANGANA, 500003 GSTNO:36ABLFM7631F1Z3	Delivery Location: Greenwood Heights Sy.No. 196, Kowkur, Bollaram Hyderabad, Telangana, 500010 A.Suresh, 9502232100
---------------	--	--

Supplier Details				
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy, 8367099999		PO No	20230120007	Quote No
		PO Date	20 Jan 2023	Quote Date
		Supply Type	Purchase Order	

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
1	RMCC3577-RMC-DLC-M10---cum	25.00	3,305.08	0%	82.627	IGST%	CGST%	SGST%	IGST AMT	97,500
						0%	9%	9%	0	
					Total Amount ...				0	97,500
									7,436	
									7,436	

Rupees in words : Ninety Seven Thousands Four Hundred And Ninety Nine .nine Eight PaiseOnly.

Terms and Conditions:-

Purchase Order

Original

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

140 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax :

Inclusive of GST and all other taxes.

Delivery Date :

As per Site Engineers Request.

Delivery Location :

As per details given above

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GHT Kowkur Contact Person Mr Suresh-9502232100.


For Mehta & Modi Realty Kowkur LLP

Authorised Signatory

Name :-

Sign:-

Date :-



Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

Requisition Form

Company Name	Mehta & Modi Realty Kowkur LLP	Date	20 Jan 2023
Site Or Phase	Greenwood Heights	Time	02:03:55
Flat/Villa/Other	tot lot	Req.No.	142553
Material required before date		ID No	20230120004

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC3577-RMC-DLC-M10---cum	25.00	0	25.00	3,200.00		

Remarks: totlot inside laying purpose

Prepared By :- Suresh A.

Sign:-

Date :- 20 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Mehta & Modi Realty Kowkur LLP		Block No.:	Southside Block A
Project:	GHT		Flat / Villa no.:	Park area
Supplier:	CEMEX INFRA		Slab no.:	-
Requisition nos.:	142543		A. Estimated quantity:	24 cub meter
PO nos.:	20230120007		B. Requisition quantity:	24 cub meter
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	24 cub meter
			D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21-01-2023	09:30	10:19	10:31	4.5m3	793	10500	10630			
2.	21-01-2023	10:20	11:08	11:47	6.5m3	790	15000	15165			
3.	21-01-2023	11:50	12:36	13:05	6.5m3	1878	15000	15005			
4.	21-01-2023	13:25	14:05	14:15	6.5m3	1877	15000	15500			
Total:					24 m3						
Remarks											

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report-quantity@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weight slips + pour reports + test reports + photographs at site.