

Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	D&f block
Project:	Gulmohar Residency	Flat / Villa no.:	Cc road laying work purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208708	A. Estimated quantity:	25M3(M25)
PO nos.:	20230107008	B. Requisition quantity:	25M3
Sign security	Sign of Admin	C. Actual quantity poured	10M3
	Sign of Project Manager	D. Difference (C-A)	15M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	27.01.23	11:06	11:15	11:30	4.50m3	1927	10800	10650	-150			
2.	28.01.23	15:14	15:30	15:45	2.5m3	1946	6000	6420	+420			
3.	30.01.23	12:11	12:15	12:30	3m3	1958	7200	7080	-120			
4.												
5.												
6.												
7.												
8.												
9.												
Total:					10m3		24000	24150	+150			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.

INFRA

..NO. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 1946		Date: 28/Jan/23	
Delivery Site: N F C		Truck No: TS 08 UE 5547		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	2.50	Cum	2.50	GOOD
Other Documents Enclosed:					
1) Driver Name: YAKAIAH 2					
2) Signature: REALITY MALLAPUR LLP					
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					
For Office use only					
Received By: Sign:					
Authorised Signatory					

INFRA

.. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 1958		Date: 30/Jan/23	
Delivery Site: N F C		Truck No: TS 07 UF 6885		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	3.00	Cum	3.00	GOOD
Other Documents Enclosed:					
1) Driver Name: ASHOK REDDY					
2) Signature: ASHOK REDDY					
MODI REALTY MALAPUR 11P					
WARD NO. 1181 DL 301123					
MRN NO. 1181 DL 301123					
Received above material in good condition					
Customer Signature					
Authorised Signatory					

CEMEX INFRA

Sy.No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI		D.C. No: 1927		Date: 27/Jan/23	
Delivery Site: N F C		Truck No: TS 08 UE 5534		Mode: DUMP	
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	4.50	Cum	4.50	GOOD
Other Documents Enclosed:					
1) -					
2) -					
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.					
Received above material in good condition					
Customer Signature					

For Office use only

Driver Name: MAHENDER

Signature: MODI REALTY MALLAPURUP

Ward No 1149

MRN NO

Received By...

Signature

for Cemex Infra

Authorised Signatory