

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	Retaining wall concreting
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196368	A. Estimated quantity:	175 cum
PO nos.:	20230130006	B. Requisition quantity:	175 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			17 cum (7 cum 02.02.2023)(7 cum 04.02.2023)(3 cum 08.02.2023)
		D. Difference (C-A)	158 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.02.23	9:14	10:11	10:15	7	6973	16,800	16,710				
2	04.02.23	10:40	11:11	11:15	7	475	16,800	17,230				
3	08.02.23	9:50	10:25	10:30	3	521	7,200	7,160				
			Total		17		40,800	41,100				

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.