


Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd		Block No:	South block pcc								
Project:	Genopolis		Flat / Villa no:									
Supplier:	SL RMC Plant		Slab no:									
Requisition nos:	196373		A. Estimated quantity	40 cum								
PO nos.:	20230206005		B. Requisition	40 cum								
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity pot	22 cum (03.02.23)								
			D. Difference (C-A)	18 cum								
Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	03.02.23	15:55	16:40	16:45	7	6998	16,800	16,700				
2	03.02.23	17:20	17:51	17:55	8	470	19,200	19,010				
3	03.02.23	18:37	19:34	19:40	7	7002	16,800	16,490				
					22		52800	52200				
Remarks		Balance qty will be order later										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.