

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 terrace (screed concrete)purpose
Project:	Inopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	212497	A. Estimated quantity:	210M3
PO nos.:	20230125008	B. Requisition quantity:	210M3
Sign of Security	Sign of Admin	C. Actual quantity poured	14M3
	Sign of Project Manager	D. Difference (C-A)	196M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	09.02.2023	00:48	01:40	02:00	07	7104	16800	16840	-			
2	09.02.2023	02:29	03:26	03:40	07	7105	16800	16890	-			
3												
4												
5												
6												
Total:					14m3		33600	33730	-			
Remarks	As per purchase order 210M3 but consumed 14 M3 only											

Note: 1. Report to be sent on a daily basis to modiprojects.com and report-modiprojects.com 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.