

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	4545 terrace (screed concrete)purpose
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	212497	A. Estimated quantity:	210M3
PO nos.:	20230125008	B. Requisition quantity:	210M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 45M3
		D. Difference (C-A)	165M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	10.02.2023	20:08	21:10	21:30	08	7153	19200	19800	-			
2	10.02.2023	09:20	10:20	10:45	08	557	19200	19950	-			
3	10.02.2023	21:00	22:00	22:20	07	7154	16800	17020	-			
4	10.02.2023	23:15	00:10	00:30	07	7155	16800	19920	-			
5	10.02.2023	23:40	00:40	01:00	08	558	19200	19910	-			
6	10.02.2023	23:55	00:50	01:15	07	7156	16800	17050	-			
Total:					45m3		108000	113650	-			
Remarks	As per purchase order 210M3 but consumed 45 M3 only											

Note 1. Report to be sent on a daily basis to purchase@gmofinoprojects.com and report-audit@gmofinoprojects.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weight all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3 If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weightment slips + pour reports + test reports + photographs at sit