

Company/ firm:	GV Research Centers Pvt Ltd	Block No.:	4545 terrace (screed concrete) purpose
Project:	Innapolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	212497	A. Estimated quantity:	210M3
PO nos.:	20230125008	B. Requisition quantity:	210M3
Sign of Security	Sign of Admin	C. Actual quantity poured	35M3
	Sign of Project Manger	D. Difference (C-A)	175 M3

Details of RMC pour

Sl. No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	08.02.2023	21.07	22.00	22.20	07	7100	16800	17010	-			
2	08.02.2023	09:45	10:45	11:20	08	529	19200	20130	-			
3	08.02.2023	21:41	22:30	22:50	07	7101	16800	17020	-			
4	08.02.2023	10:30	11:30	12:00	06	530	14400	14810	-			
5	08.02.2023	22:25	23:25	23:45	07	7102	16800	16950	-			
Total:					35m3		84000	85920	-			
Remarks		As per purchase order 210M3 but consumed 35 M3 only										

Note: 1. Report to be sent on a daily basis to purchase@modhproperties.com and report-audit@modhproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.