

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 14/02/2023		Prepared by: Vanajathi		Serial no. 14574	
Supplier name: SL RMC Plant				HO inward no.	
Firm/Company: Dr. NIRE		Project: Nextopolis		HO received date	
PO/WO date: 23/01/2023		PO/WO No. 20230123012		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	0395	7/02/2023	33,600/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				33,600/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: RMC Pour Report attached		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :				825/-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				32,775/-	
Amount E – PO / WO value:				84,000/-	
Amount F – Difference (A – E):				51,225/-	
Quantity received as per PO /WO		☐ Yes ☐ Excess received ☐ Short received ☒ Part received			
Close PO / WO		☐ Yes ☒ No – wait for balance material ☐ Other			
Payment – due date		20/02/2023			
Remarks: part bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:	Vanajathi				
Sign:	Vanajathi				
Date	14/2/2023				
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0395	Dated 7-Feb-2023
Buyer DR.NRK Biotech Private Limited Sno.230 to 243,Plot no.11 TSIIC Industrial Development Area, Turkapally, Hyderabad, Medchal GSTIN/UIN : 36AACCD2775Q1Z3 State Name : Telangana, Code : 36	Supplier's Ref. 20230123012	Mode/Terms of Payment
	Buyer's Order No.	Other Reference(s)
	Terms of Delivery	Dated

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	8.00 cbm	3,559.32	cbm	28,474.56
	Output CGST @9 %					9 %	2,562.71
	Output SGST @9%					9 %	2,562.71
	Round Off						0.02
	Total			8.00 cbm			₹ 33,600.00

Amount Chargeable (in words)

INR Thirty Three Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	28,474.56	9%	2,562.71	9%	2,562.71	5,125.42
Total	28,474.56		2,562.71		2,562.71	5,125.42

Tax Amount (in words) : **INR Five Thousand One Hundred Twenty Five and Forty Two paise Only**

Remarks:
02.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319



This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Original

Dr.Nrk Biotech pvt Ltd
Plot no. 11,, TSIC Industrial Development Area, Sno.230 to 243,
Turkapally, Medchal - Malkajgiri,
Hyderabad,Telangana,500078
GSTNO:

Delivery Location: Nextopolis

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

Rupces in words : Eighty Three Thousands Nine Hundred And Ninety Nine .ten PaiseOnly

Terms and Conditions:-

RMC other terms :

RMC specification:

RMC quantity

RMC line pump:

Payment Terms:

Tax:

Delivery Date :

Batching report + cube test report must be provided.

250 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

Line / boom pump charges included.

Within 30 days of delivery and on production of bill

Inclusive of GST and all other taxes.

As per Site Engineers Request.

$$\begin{array}{r} 550 \times 4,200 \\ \underline{2,800} \\ = 825/- \end{array}$$

Purchase Order

Original

Delivery Location :

As per details given above

Bill submission:

Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Remarks :

Delivery at NRK Turkapally Contact Person Mr Rahul-8978362427.

For Dr.NRK Biotech pvt Ltd

Authorised Signatory

Name :-

APPROVED

Sign:-

24 JAN 2023

Date :-

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

Requisition Form

Company Name	Dr. Nrk Biotech pvt Ltd		Date	23 Jan 2023
Site Or Phase	Nextopolis		Time	04:27:26
Flat/Villa/Other			Req.No.	186505
Material required before date			ID No	20230123013

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	20.00	0	20.00	3,850.00		

Remarks: Towards north side compound wall use purpose

Prepared By :- Shravya Sudha

Approved By:-

Sign:-

250143

Sign:-

Date :- 23 Jan 2023

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
24 JAN 2023
MINISH PARIKHI
MANAGER PROCUREMENT

Company/ firm	DR NRK BIOTECH PVT LTD	Block No.:	-
Project:	Nextopolls	Flat / Villa no.:	Towards north side compound wall use purpose
Supplier:	SI Rmc Plant	Slab no.:	-
Requisition nos.:	186505	A. Estimated quantity:	20 M3
PO nos.:	20230123012	B. Requisition quantity:	20 M3
Sign of Security	Sign of Admin	C. Actual quantity poured	08 M3
	Sign of Project Manager	D. Difference (C-A)	12 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	02.02.2023	09:45	10:55	11:20	08	452	19200	18650	550 ✓			
2.												
3.												
4.												
5.												
6.												
Total.					08		19200	18650	550 ✓			
Remarks	As per po quantity 20 M3 but consumed 08 M3.											

Note: 1. Report to be sent on a daily basis to purchasing & quality control and report quality & quantity to the concerned. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. All vehicles should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slip + pour reports + test reports + photographs at site.

Deduction of po

From: vanajakshi . (vanajakshi@modiproperties.com)

To: slrmcplant@gmail.com

Date: Tuesday, February 14, 2023 at 04:22 PM GMT+5:30

SL RMC

Mr.Srinivas

We recieved short material against your invoice number :0395,dated:7/02/2023, for 550kg's against our po number:20230123012 dated:23/01/2023.We are deducting amount of Rs.825/- for the same .

Please Note

N .Vanajakshi

Purchase Officer | +91 7729877893 | vanajakshi@modiproperties.com

Modi Properties Pvt. Ltd. | www.modiproperties.com

5-4-187/ 3 & 4, M G Road, Secunderabad – 03 | +91 40 66335551

Don't just buy a flat or villa! Buy a great lifestyle!

We build affordable flats & villas in gated communities.

