

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		15/2/23		Prepared by	V. RAVI	Serial no.	14662
Supplier name		Cemex India				HO inward no.	
Firm/Company		MRMLY		Project	G.M.R	HO received date	
PO/WO date		11/07/21		PO/WO No.	78735	Scan ID.	
Sl no.	Bill no.		Bill date		Bill amount	Original attached	
1.	77		18/08/21		84,000/-	☒ Yes ☐ No	
2.					/	☐ Yes ☐ No	
3.						☐ Yes ☐ No	
4.						☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):						84,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:					Proof of delivery matches MRN	☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges						—	
Amount C – Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						84,000/-	
Amount E – PO / WO value:						54,000 - 50	
Amount F – Difference (A – E):						30,000 - 50	
Quantity received as per PO / WO				☐ Yes ☒ Excess received ☐ Short received ☐ Part received			
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date				17/2/23			
Remarks: find bill and original invoice missing, so through certified true copy we are processing this bill.							
Approved by		Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager	
Name:		V. RAVI					
Sign:							
Date		15/2/23					
Approval limit		Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Data required from site/engineers:						
PO no.:	78735	PO date:	17/07/21	Req. no.:	187109	Advice Scan ID
MRN nos. related to PO						
☐	Part material received.					
☒	Full material received.					
☐	Material not received.					
☐	Close PO - Balance material will be re-ordered by new requisition.					
☐	Cancel PO. Material not required.					
☐	Cancel PO. Material will be re-ordered by new requisition.					
☐	Keep PO open. Material required.					
☐	Keep PO open. Work under progress.					
Remarks by engineer:						
Total material delivered close the po.						
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.						
Prepared by	Sign	Date	Project manager	Sign	Date	
Basavekhwari	[Signature]	30/11/22	Rampurasad	[Signature]	30/11/22	
Data required from accounts:						
☐	Checked with E&D for receipt of bills.					
☒	Bills not received against this PO.					
☐	Part bill received against this PO.			Bill nos.		
☐	All bills received against this PO.					
☐	Advance paid against this PO.			Amount paid		
Remarks by Accountants: Bill not Received						
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.						
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date	
Krishnaveni	[Signature]	16/12/2022				
Advice by MD - action to be taken by purchase:						
☒	Get certified bill from supplier (not original).					
☒	Prepare bill in SLLP for material supplied.					
☒	Get proof of delivery from site.					
☒	Barcoded PO missing - get certified copy from Accounts.					
☒	Thereafter, prepare advice to credit to supplier and send to HO for processing.					
☒	Close PO			☐	Keep PO open. Material awaited	
☒	Send barcoded PO to MDs desk. PO to be closed thereafter.					
☒	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.					
☒	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.					
☒	RMC supplier - suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.					
☒	E&D to check receipt of bill and enter comments below.					
☒	Details of material supplied and balance material to be supplied is required.					
Remarks:						
Prepared by		Sign		Date		



Purchase Order

Page(s) 1 Of 1

29-11-2022 15:07:34

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details			
CEMEX INFRA	Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301	Doc No	78735 187109
GSTIN 36AANFC3197R1ZJ		Doc Date	17-07-2021
8367099999 9848210686		Quote No	NIL
		Quote Date	17-07-2021
		SupplyType	Supply

Kind Attn : **G.Surendar Reddy**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. DLC-M 10	18.00	3,000.00	0.00	0.00	54,000.00
Total Order Value . . .					54,000.00
Rupees : Fifty Four Thousand Only.					

Terms and Conditions :-

Specification /	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. Next to NFC Railway Over Bridge Phone. Contact: Security _____, 8309938133
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% ply on value of order will be deducted in delay submission of bills.
Transportation	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Payment will be made only after inspection of material.Above order for main gate concreting work purpose.
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at Mallapur GMR-Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

DL C report

Company/ firm	Modi realty Mallapur LLP	Project	Gulmohar Residency	A. Estimated quantity:	18m ³
Flat / Villa no.:	-	Block No.:	-	B. Requisition quantity:	18m ³
Slab no.:	For main road gate concreting purpose	PO Nos.	78735	C. Actual quantity poured	28m ³
Requisition nos.:	187109	Supplier:	Cemex infra	D. Difference (C-A):	10
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	28/07/21	Date	28/07/21	Date	28/07/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (Kgs)	Short fall in weight in kgs	Inward no.	MNRN No.
1.	19.07.21	10:05	9	114	21600	20010	1590	4479	94167
2.	23.07.21	04.02	9	156	21600	20550	1050	4501	94521
3.	28.07.21	08:56	10	230	24000	20550	3450	4524	94522
4.									
5.									
6.									
7.									
Total:			28		67200	61110	6090		
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 9127/0/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com	Invoice No. 77 Delivery Note	Dated 18-Aug-2021 Mode/Terms of Payment
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Supplier's Ref. 114 TO 230	Other Reference(s)
	Buyer's Order No. 78735 TO 187109	Dated 17-Jul-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M10 Pump Ready Mix Concrete	38245010	28.00 cum	2,542.37	cum	71,186.44
	SGST				9 %	6,406.78
	CGST				9 %	6,406.78
Total			28.00 cum			Rs 84,000.00

Amount Chargeable (in words)

INR Eighty Four Thousand Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	71,186.44	9%	6,406.78	9%	6,406.78	12,813.56
Total	71,186.44		6,406.78		6,406.78	12,813.56

Tax Amount (in words) : **INR Twelve Thousand Eight Hundred Thirteen and Fifty Six paise Only**

TRUE COPY

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

