

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 15/02/23		Prepared by: V. RAVI		Serial no. 14664	
Supplier name: Cemex Infra				HO inward no.	
Firm/Company: MRMLP		Project: GMR		HO received date	
PO/WO date: 23/02/21		PO/WO No. 75083		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	232	31/03/21	42,000/-	☒ Yes ☐ No	
2.	66	25/06/21	14,000/-	☒ Yes ☐ No	
3.			/	☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				56,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☒ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:		Proof of delivery matches MRN		☐ Yes ☐ No	
Amount B – Other Credits : Transportation charges				-	
Amount C – Other Debits :				-	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				56,000/-	
Amount E – PO / WO value:				63,000/-	
Amount F – Difference (A – E):				7000/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☒ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		17/2/23			
Remarks: find bill and this bill already in n-codes vide scan In no: 78904, bill amount not received, so through true copy we are proceeding it.					
Approved by: [Signature] Purchase Officer		Purchase Manager	M D	Accountant	Accounts Manager
Name: V. RAVI					
Sign: [Signature]					
Date: 15/2/23					
Approval limit: Upto 20k		Above 20k	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



MEMO

DATE & FROM:	TO & REMARKS.
9/2/23	To,
(RAVI)	MD Sir,
(GMR).	Po No: #5083, cemex infra supplied RMC 16 M3 oil of 18M3. According to 16 M3 bills were not received in accounts (thoroughly checked), but this bill is available in M-codex.
	But MD sir not approved in earlier, so need re-approval from your end to process this bill.
	* Bill No: 232 Rs. 42,000/-
	* Bill No: 06 Rs. 14, m/-
	Kindly advise me sir.
	 APPROVED BY 13 FEB 2023 SOHAM MODI MANAGING DIRECTOR

Data required from site/engineers:					
PO no.	75083	PO date:	23/02/21	Req. no.:	68773
MRN nos. related to PO					
☒	Part material received.				
☐	Full material received.				
☐	Material not received.				
☒	Close PO – Balance material will be re-ordered by new requisition.				
☐	Cancel PO. Material not required.				
☐	Cancel PO. Material will be re-ordered by new requisition.				
☐	Keep PO open. Material required.				
☐	Keep PO open. Work under progress.				
Remarks by engineer:					
part material received close the po.					
Notes: 1. Provide details of material received by way of separate attachment. 2. Provide hardcopy of DCs/proof of delivery + PO. 3. Provide copies of invoices if available. 4. This entire set to be sent by way of hard copy to Ashaiya.					
Prepared by	Sign	Date	Project manager	Sign	Date
Basaveshwari	[Signature]	30/11/22	Ramprasad	[Signature]	30/11/22
Data required from accounts:					
☐	Checked with E&D for receipt of bills.				
☒	Bills not received against this PO.				
☐	Part bill received against this PO.	Bill nos.			
☐	All bills received against this PO.				
☐	Advance paid against this PO.	Amount paid			
Remarks by Accountants: Bill not Received					
Notes: 1. Pos issued for false ceiling and such works may have been processed by E&D. Check before filling the above.					
Prepared by	Sign	Date	Accounts manager (approval required for PO more than 10k)	Sign	Date
Krishnaveni	[Signature]	16/12/2022			
Advice by MD - action to be taken by purchase:					
☐	Get certified bill from supplier (not original).				
☐	Prepare bill in SSLP for material supplied.				
☐	Get proof of delivery from site.				
☐	Barcoded PO missing – get certified copy from Accounts.				
☒	Thereafter, prepare advice to credit to supplier and send to HO for processing.				
☒	Close PO	☐	Keep PO open. Material awaited		
☐	Send barcoded PO to MDs desk. PO to be closed thereafter.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2021.				
☐	Accounts to be reconciled with supplier. Suppliers ledger required from 1.4.2020.				
☐	RMC supplier – suppliers ledger required from 1.4.2020. Process bill after thoroughly checking both the ledgers and all pour reports. Pour reports from day one to be thoroughly checked with Pos/Bills. Thereafter, prepare advice to credit to supplier and send to HO for processing. Close all open POs.				
☐	E&D to check receipt of bill and enter comments below.				
☐	Details of material supplied and balance material to be supplied is required.				
Remarks:					
Prepared by		Sign		Date	

APPROVED BY
- 9 JAN 2023
MANAGING DIRECTOR

Purchase Order

Page(s) 1 of 1

29-11-2022 15:43:45

Original / Office Copy / Purchase Div.Copy

From Company : **Modi Reality Mallapur LLP**
5-4-187/3&3, II nd floor, Soham Mansion, MG Road, Secunderabad.
G S T No. : 36AAEFM1459R1ZP

Supplier Details			
CEMEX INFRA Sy. no. 312, Rampally (V111), Kesara (Mandal) Medchal Dist. - 501301 GSTIN 36AANFC3197R1ZJ 8367099999 9848210686	Doc No	75083	68773
	Doc Date	23-02-2021	
	Quote No	NIL	
	Quote Date	23-02-2021	
	SupplyType	Supply	

Kind Attn : G.Surendar Reddy

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 1013 - Building material - Ready Mix Concrete - NA - cu. mtrs. M-20	18.00	3,500.00	0.00	0.00	63,000.00
Total Order Value . . .					63,000.00
Rupees : Sixty Three Thousand Only.					

Terms and Conditions :-

Specification /	Concrete mix shall be of 'Cemex' Ready Mix Concrete.
Payment Terms	Within 30 days of delivery of all materials & production of bill.
Tax	All taxes included in above price.
Delivery Date	As per request of Project Manager
Delivery Location	Gulmohar Residency Survey No 19, Mallapur, Hyderabad. NExt to NFC Railway Over Bridge Phone. Contact: Security _____, 8309938133
Penalty For Delay	Bills must be submitted to H.O. within 30days of supply of material.10% pty on value of order will be deducted in delay submission of bills.
Transportation	Included in the above price
Warranty	Nil
Advance Paid	Nil
Other Terms	Final payment as per actual qty supplied as per batch sheet. Batch sheet/ report to be sent. Above order for C-Block lift pit concrete work Purpose
Completion Date	Nil
Measurment	Nil
Security	Nil
Remarks	Delivery at GMR-MALLAPUR Contact Person Mr Ramprasad-8309938133.

For **Modi Reality Mallapur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **CEMEX INFRA**

Name : _____

Name : _____

Date : __/__/__

RMC pour report

Company/ Firm		Modi realty Mallapur LLP		Project		Gulmohar Residency	
Flat / Villa no.		4&5 Flats		Block No.:		C	
Slab no.		Pcc & footings		PO Nos.		75083	
Requisition nos.:		68773		Supplier:			
Sign of security		<i>[Signature]</i>		Sign of Admin		<i>[Signature]</i>	
Date		9/3/23		Date		9/3/23	
Details of RMC pour				Date		08/03/23	

Sl. No	Date	Time	Quantity poured	Dc No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube)	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MARN No.
1.	19.02.21	04:14	4M3	4718	9600	9360	240	1784	89714
2.	19.02.20	02:00	6 m3	4717	14400	14450	50	1783	89715
3.	20.02.20	14:04	6 m3	4719	14400	14270	130	1791	89716
4.									
5.									
6.									
Total:			16 M3	AD.	38400	38080	320		
Remarks:	We have raised Requisition No 68773 and PO 75083 18 M3 ordered and short fall 4 m3 extra received								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10/09/2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Note: 16 M3 received 05 of 18 M3.

[Signature]
9/2/23

[Signature]
(Ravi)

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	232	31-Mar-2021
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
	75083 68773	23-Feb-2021
	Despatch Document No.	Delivery Note Date
Despatched through		Destination
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	12.00 cum	2,966.10	cum	35,593.20
	SGST			9 %		3,203.39
	CGST			9 %		3,203.39
	Round Off					0.02
Total			12.00 cum			Rs 42,000.00

Amount Chargeable (in words)

INR Forty Two Thousand Only

E. & O.E

TRUE

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

TRUE COI

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	66	25-Jun-2021
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	Buyer's Order No.	Dated
	75083 68773	23-Feb-2021
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete -I	38245010	4.00 cum	2,966.10	cum	11,864.40
	SGST			9 %		1,067.80
	CGST			9 %		1,067.80
	Total		4.00 cum			Rs 14,000.00

Amount Chargeable (in words)
INR Fourteen Thousand Only

E. & O.E

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No. : 261611100001529

Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice

TRUE COPY

