

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 16/02/23		Prepared by: Asha Jayothi		Serial no. 14600	
Supplier name: SL RMC plant		Project: Genopolis		HO inward no.	
Firm/Company: GUDC		PO/WO date: 02/02/23		HO received date	
PO/WO No. 20230202002		Scan ID.			

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	0403	15/02/23	2,10,600/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 2,10,600/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: RMC pour report attached	Proof of delivery matches MRN	☒ Yes ☐ No
------------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges: -

Amount C – Other Debits : -

Amount D (D=A+B-C) – Amount to be credited to the supplier: 2,10,600/-

Amount E – PO / WO value: 1,95,000/-

Amount F – Difference (A – E): 15,600/-

Quantity received as per PO / WO ☐ Yes ☒ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 20/02/23

Remarks: final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name: Asha Jayothi	APPROVED 16 FEB 2023 MINISH PARIKH MANAGER PROCUREMENT				
Sign: Asha					
Date: 16/02/23					
Approval limit: Upto 20k			Above 20k	Above 100k	Upto 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0403	Dated 15-Feb-2023 Mode/Terms of Payment
Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Supplier's Ref. 20230202002 Buyer's Order No.	Other Reference(s) Dated
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	54.00 cbm	3,305.08	cbm	1,78,474.32
	Output CGST @9 %					9 %	16,062.69
	Output SGST @9%					9 %	16,062.69
	Round Off						0.30
	Total			54.00 cbm			₹ 2,10,600.00

E. & O.F

Amount Chargeable (in words)

INR Two Lakh Ten Thousand Six Hundred Only

INR Two Lakh Ten Thousand Six Hundred Only						
HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
	1,78,474.32	9%	16,062.69	9%	16,062.69	32,125.38
38245010						
Total	1,78,474.32		16,062.69		16,062.69	32,125.38

Tax Amount (in words) : **INR Thirty Two Thousand One Hundred Twenty Five and Thirty Eight paise Only**

Remarks:
03.02.2023

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order 4108

Original

From Company:

Delivery Location: Genopolis

GV Discovery Centre Pvt. Ltd,
5-4-187/3&4, IInd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003

GSTNO:36AAHC64940K1ZC

Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

Supplier Details			
SL RMC PLANT PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri, Telangana, 500062 Hyderabad,TG, 500062 GSTIN:36ADNFS228811ZF SRINIVAS REDDY MUPPA, 7207255678 slrmcplant@gmail.com			
PO No	20230202002	Quote No	NIL
PO Date	02 Feb 2023	Quote Date	04 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC2958-RMC-RMC-M15---cum	50.00	3,305.08	0%	1,65,254	0%	9%	9%	0	14,873	14,873	1,95,000
Total Amount ...									0	14,873	14,873	1,95,000

Rupees in words : One Lakh Ninety Four Thousands Nine Hundred And Ninety Nine .seven Two PaiseOnly.

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

180 kgs of cement to be added per cum

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax:

Inclusive of GST and all other taxes.

Delivery Date :

As per site Engineers Request.

Delivery Location :

As per details given above

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

APPROVED

Sign:-

04 FEB 2023

Date :-

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	02 Feb 2023
Site Or Phase	Genopolis	Time	03:01:38
Flat/Villa/Other	-	Req.No.	196369
Material required before date		ID No	20230202003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	50.00	0	50.00	3,350.00		

Remarks:

Prepared By :- Niharika

Sign:-


Date :- 02 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No	South block pcc
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196369	A. Estimated quantity:	50 cum
PO nos.:	20230202002	B. Requisition quantity:	50 cum
Sign of Security	Sign of Admin	C. Actual quantity poured	14 cum (22 cum 27.01.23) (32 cum 03.02.23)
	Sign of Project Manger	D. Difference (C-A)	-

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @ 2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	27.01.23	17:25	18:00	18:05	7	383	16,800	16,200				
2	27.01.23	17:45	18:38	18:45	7	384	16,800	16,310				
3	27.01.23	18:05	18:57	18:59	8	385	19,200	18,910				
4	03.02.23	11:35	12:23	12:25	8	460	19,200	18,620				
5	03.02.23	12:15	12:39	12:45	8	464	19,200	18,260				
6	03.02.23	13:10	13:40	13:45	8	467	19,200	18,910				
7	03.02.23	15:20	16:05	16:10	8	468	19,200	18,480				
Total:					54		1,29,600	1,25,690				

Remarks Po closed, we order 4 cum extra.

Note: 1. Report to be sent on a daily basis to gm@slrmc.com and reports@slrmc.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,119 kgs @ 2,400 kgs/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighing slips + pour receipts + test reports + photographs as per.

15/02/23