

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		16/02/23		Prepared by		Ashajyothi		Serial no.		14598	
Supplier name		SL RMC plant				HO inward no.					
Firm/Company		GVDC		Project		Genopolis		HO received date			
PO/WO date		23/01/23		PO/WO No.		20230123007		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	0401			15/02/23		7,74,400/-			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								7,74,400/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		RMC pour report attached				Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B – Other Credits : Transportation charges								-			
Amount C – Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								7,74,400/-			
Amount E – PO / WO value:								13,20,000/-			
Amount F – Difference (A – E):								5,45,600/-			
Quantity received as per PO / WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				20/02/23							
Remarks: Final bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Ashajyothi		MINISH PARIKH							
Sign:		[Signature]		16 FEB 2023							
Date		16/02/23									
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com				Invoice No. 0401		Dated 15-Feb-2023	
						Mode/Terms of Payment	
Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36				Supplier's Ref. 20230123007		Other Reference(s)	
				Buyer's Order No.		Dated	
				Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	176.00 cbm	3,728.81	cbm	6,56,270.56
	Output CGST @9 %					9 %	59,064.35
	Output SGST @9%					9 %	59,064.35
	Round Off						0.74
	Total			176.00 cbm			₹ 7,74,400.00



Amount Chargeable (in words)

INR Seven Lakh Seventy Four Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	6,56,270.56	9%	59,064.35	9%	59,064.35	1,18,128.70
Total	6,56,270.56		59,064.35		59,064.35	1,18,128.70

Tax Amount (in words) : **INR One Lakh Eighteen Thousand One Hundred Twenty Eight and Seventy paise Only**

Remarks:

07.02.2023 to 10.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant



Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

From Company:

GV Discovery Centre Pvt. Ltd.,
5-4-187/3&4, 11nd Floor Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36AAHCG4940K1ZC

Delivery Location: Genopolis
Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN: 36ADNFS2288J1ZF
SRINIVAS REDDY MURPA, 7207255678
slrmeplant@gmail.com

PO No	20230123007	Quote No	NIL
PO Date	23 Jan 2023	Quote Date	23 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	Amount
1	RMCC9497-RMC-RMC-M25---cum	300.00	3,728.81	0%	11,18,644	0%	9%	9%	0	1,00,678	1,00,678	13,20,000
Total Amount ...												13,20,000

Rupees in words : Thirteen Lakhs Nineteen Thousands Nine Hundred And Ninety Nine .eight Paise Only.

Terms and Conditions:-

- RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :

Batching report + cube test report must be provided.

280 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.

Line / boom pump charges included.

Within 30 days of delivery and on production of bill.

Inclusive of GST and all other taxes.

As per Site Engineers Request.

As per details given above

PART DELIVERY DETAILS

S no.	Bill no.	Bill Dt.	Amount
1.	0381	31/01/23	5,36,800/-
2.	0401	15/02/23	7,74,400/-
3.			
4.			
5.			

23/01/23 01:20:46 PM

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

Remarks :

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

23 JAN 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,			Date	23 Jan 2023	
Site Or Phase	Genopolis			Time	10:13:56	
Flat/Villa/Other	-			Req.No.	196341	
Material required before date				ID No	20230123002	

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	300.00	0	300.00	4,000.00		

Remarks: south block footing

Prepared By :- Niharika

Approved By:-


Sign:-

Sign:-

Date :- 23 Jan 2023

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no 903/35/A Annexure - B

RMC pour report

Company/ firm	GVDC	Block No	South side footing concreting
Project	Genoplois	Flat / Villa no	
Supplier	SL RMC Plant	Slab no	
Requisition nos	196341	A Estimated quantity	300 cum
PO nos	20230123007	B Requisition quantity	300 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C Actual quantity poured 122 cum (122 cum 23 01 23) 88 cum (07.02 23) 88 cum (07.02 23)
		D Difference (C-A)	-

Details of RMC pour

Sl No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @ 2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	07.02.23	11:25	12:15	12:17	8	503	19,200	16,940				
2	07.02.24	12:05	13:02	13:05	8	504	19,200	18,540				
3	07.02.25	12:20	13:03	13:05	8	505	19,200	18,950				
4	07.02.26	12:30	13:25	13:30	8	506	19,200	19,160				
5	07.02.27	13:10	13:59	14:05	8	507	19,200	19,150				
6	07.02.28	14:25	15:15	15:20	8	508	19,200	19,210				
7	07.02.29	14:50	15:39	15:40	8	509	19,200	19,320				
8	07.02.30	15:30	16:00	16:05	8	510	19,200	19,180				
9	07.02.31	14:56	16:15	16:20	8	511	19,200	19,070				
10	07.02.32	17:46	18:29	18:35	8	512	19,200	19,140				
11	07.02.33	17:45	18:37	18:45	8	513	19,200	19,380				
12	10.02.23	9:23	10:03	10:05	8	540	19,200	19,130				
13	10.02.24	9:45	10:17	10:20	8	541	19,200	19,270				
14	10.02.25	10:10	10:55	10:57	8	542	19,200	19,220				
15	10.02.26	10:20	11:04	11:06	8	543	19,200	19,180				
16	10.02.27	10:40	11:31	11:35	8	544	19,200	19,410				
17	10.02.28	11:30	12:22	12:25	8	545	19,200	18,110				
18	10.02.29	11:43	12:18	12:20	8	546	19,200	19,430				
19	10.02.30	12:05	13:05	13:07	8	547	19,200	19,280				
20	10.02.31	12:55	13:41	13:45	8	548	19,200	19,120				
21	10.02.32	13:20	14:05	14:07	8	549	19,200	19,130				
22	10.02.33	13:40	14:13	14:15	8	550	19,200	19,180				
Total					176		4,22,400	4,18,500				

Remarks po closed

Note: 1. Report to be sent on a daily basis to purchase, inspection and quality control department. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2400 kg/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on invoice basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour receipts + test reports + photographs at site.

15/02/2023