

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		16/02/23		Prepared by		Asha Jyothi		Serial no.		14781	
Supplier name		SL RMC Plant				HO inward no.					
Firm/Company		GVDC		Project		Genapolis		HO received date			
PO/WO date		30/01/23		PO/WO No.		20230130006		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	0410			16/02/23		74,800 /-			☐ Yes ☐ No		
2.	0409			16/02/23		4,97,200 /-			☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):									5,72,000 /-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		RMC pour report attached				Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									5,72,000 /-		
Amount E – PO / WO value:									8,57,500 /-		
Amount F – Difference (A – E):									2,85,500 /-		
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received							
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other							
Payment – due date				20/02/23							
Remarks: Part bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Asha Jyothi		APPROVED							
Sign:		Asha		16 FEB 2023							
Date		16/02/23		MINISH PARIKH							
Approval limit		Upto 20k		MANAGER PROCUREMENT		Above 100k		Upto 20k		Above 20k	


Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com	Invoice No. 0410	Dated 16-Feb-2023
Buyer	Supplier's Ref. 20230130006	Mode/Terms of Payment Other Reference(s)
G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Buyer's Order No.	Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	17.00 cbm	3,728.81	cbm	63,389.77
	Output CGST @9 %				9 %		5,705.08
	Output SGST @9 %				9 %		5,705.08
	Round Off						0.07
	Total			17.00 cbm			₹ 74,800.00



F & O/E

Amount Chargeable (in words)

INR Seventy Four Thousand Eight Hundred Only

HSN/SAC		Taxable Value	Central Tax		State Tax		Total
			Rate	Amount	Rate	Amount	Tax Amount
		63,389.77	9%	5,705.08	9%	5,705.08	11,410.16
38245010	Total	63,389.77		5,705.08		5,705.08	11,410.16

Tax Amount (in words) : **INR Eleven Thousand Four Hundred Ten and Sixteen paise Only**

Remarks:

Remarks:
02.02.2023 TO 04.02.2023 & 08.02.2023

Declaration

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

Bank Name : ICICI Bank Ltd.
A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, 500015
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com		Invoice No. 0409		Dated 16-Feb-2023	
Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36		Supplier's Ref. 20230213006		Mode/Terms of Payment	
		Buyer's Order No.		Other Reference(s)	
		Terms of Delivery		Dated	

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	113.00 cbm	3,728.81	cbm	4,21,355.53
	Output CGST @9 %					9 %	37,922.00
	Output SGST @9%					9 %	37,922.00
	Round Off						0.47
Total				113.00 cbm			₹ 4,97,200.00

Amount Chargeable (in words)
INR Four Lakh Ninety Seven Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	4,21,355.53	9%	37,922.00	9%	37,922.00	75,844.00
Total	4,21,355.53		37,922.00		37,922.00	75,844.00

Tax Amount (in words) : **INR Seventy Five Thousand Eight Hundred Forty Four Only**

Remarks:
10.02.2023 TO 10.02.2023
Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details
Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant
Authorised Signatory

13

From Company:

Delivery Location: Genopolis

Plot No. 1A, Synergy Square I, Genome Valley, Shanirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

Total Amount ...	0	65,403	65,403	8,212,200
------------------	---	--------	--------	-----------

Rupees in words : Eight Lakh Fifty Seven Thousands Four Hundred And Ninety Nine . five One PaisaOnly

Terms and Conditions:-

RMC other terms: **Batching report + cube test report must be provided.**

RMC specification: 310 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed

RMC line pump: Line / boom pump charges included.

Payment Terms: Within 30 days of delivery and on production of bill.

Tax : Inclusive of GST and all other taxes.

Delivery Date : As per site Engineers Request.

Delivery Location : As per details given above

PART DELIVER DETAILS

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

31 JAN 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	30 Jan 2023
Site Or Phase	Genopolis	Time	03:46:30
Flat/Villa/Other	-	Req.No.	196368
Material required before date		ID No	20230130008

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	175.00	0	175.00	4,300.00		

Remarks: South block for Column retaining wall and pedestal purpose

Prepared By :- Niharika

Approved By:-

Sign:-

4/15/24/54
+181


310293

Sign:-

Date :- 30 Jan 2023

Date:-

Note: On receipt of material at site write inward number and date in last two columns



GV0015

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	Retaining wall concreting
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196368	A. Estimated quantity:	175 cum
PO nos.:	20230130006	B. Requisition quantity:	175 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			17 cum (7 cum 02.02.2023) (7 cum 04.02.2023) (3 cum 08.02.2023)
		D. Difference (C-A)	158 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	02.02.23	9:14	10:11	10:15	7	6973	16,800	16,710	✓			
2	04.02.23	10:40	11:11	11:15	7	475	16,800	17,230	✓			
3	08.02.23	9:50	10:25	10:30	3	521	7,200	7,160	✓			
			Total		17		40,800	41,100	✓			

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@ranchproperties.com and report@ranchproperties.com 2. Report must be prepared during pour and not later 3. Report must be sent within one working day 4. Multiple report can be sent for one PO 5. Weigh all vehicles 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs at 2,400 psc/m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis 7. Site to calculate shortfall 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site

16/02/2023

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm	GV Discovery center Pvt Ltd	Block No:	Raft-4 concreting
Project	Genopolis	Flat / Villa no:	
Supplier	SL RMC Plant	Slab no	
Requisition nos	196375	A Estimated quantity:	240 cum
PO nos	20230213006	B Requisition quantity:	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C Actual quantity poured 113 cum (10.02.2023)
		D Difference (C-A)	127 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @ 2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1	10.02.23	13:35	14:21	14:25	8	7139	19,200	19,240	✓			
2	10.02.23	13:50	15:33	15:40	8	7140	19,200	19,320	✓			
3	10.02.23	14:25	15:08	15:10	8	551	19,200	18,910	✓			
4	10.02.23	15:30	16:05	16:10	8	552	19,200	18,150	✓			
5	10.02.23	15:24	16:13	16:20	8	7144	19,200	18,880	✓			
6	10.02.23	15:57	16:26	16:30	8	553	19,200	19,720	✓			
7	10.02.23	15:49	16:40	16:45	8	7145	19,200	19,290	✓			
8	10.02.23	16:07	16:56	16:59	8	554	19,200	19,040	✓			
9	10.02.23	16:24	17:14	17:20	8	7147	19,200	19,090	✓			
10	10.02.23	17:35	18:21	18:22	8	7149	19,200	19,240	✓			
11	10.02.23	17:58	18:59	19:10	8	7150	19,200	18,310	✓			
12	10.02.23	18:45	19:31	19:35	8	7151	19,200	18,510	✓			
13	10.02.23	20:40	21:40	21:45	8.5	555	20,400	20,090	✓			
14	10.02.23	20:50	21:39	21:45	8.5	556	20,400	19,920	✓			
Total					113		2,71,200	2,67,710				

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.

16/02/2023