

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		20/2/23		Prepared by		Deepa		Serial no.		14903	
Supplier name		Sri anant steel						HO inward no.			
Firm/Company		MRPH		Project		NGH		HO received date			
PO/WO date		27/1/23		PO/WO No.		20230127009		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	1780120-23			6/2/23		22,02,697			☐ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):									22,02,697/-		
Proof of delivery by way of: ☐ DCs/bill ☒ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		Report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									-		
Amount C – Other Debits :									-		
Amount D (D=A+B-C) – Amount to be credited to the supplier:									22,02,697		
Amount E – PO / WO value:									24,13,631/-		
Amount F – Difference (A – E):									2,10,934/-		
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received							
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other							
Payment – due date				27/2/23							
Remarks: Part bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:		Deepa		✓							
Sign:		D		APPROVED							
Date		20/2/23		21 FEB 2023							
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN : cd95d769bd5f7ccddb7460a5d2f7439b8d402b-
753966e7d14dcd2d915eff1f9
Ack No. : 112315295861783
Ack Date : 6-Feb-23

**Sri Arihant Steels**

17, 1st Floor, H.M. Ishaque Estate
M.G.Road, Secunderabad.
GSTIN/UID: 36ADZPG3609B1ZK
State Name : Telangana, Code : 36
E-Mail : info@sriarhantsteels.in

Invoice No.

1780/22-23

e-Way Bill No.

151595196064

Dated

6-Feb-23

Delivery Note

1780

Mode/Terms of Payment

IMMEDIATE

Reference No. & Date.

1780 dt. 6-Feb-23

Other References

Buyer's Order No.

20230127009

Dated

27-Jan-23

Dispatch Doc No.

Delivery Note Date

6-Feb-23

Dispatched through

By Road

Destination

Nilgiri Heights

Bill of Lading/LR-RR No.

Motor Vehicle No.

AP 29 U 9994

Terms of Delivery

Consignee (Ship to)

Nilgiri Heights

Sy.No.27,Pocharam

Hyderabad

Vijayraj - 9849497484

State Name : Telangana, Code : 36

Buyer (Bill to)

Modi Realty Pocharam LLP

5-4-183/3 & 4, II Nd Floor,

Soham Mansion, M.G.Road

Secunderabad

GSTIN/UID : 36ABIFM1836H1Z7

State Name : Telangana, Code : 36

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	TMT Bars 72149990 8MM	72149990	11.120 TN	59,700.00	TN	6,63,864.00
2	TMT Bars 72149990 10mm	72149990	3.000 TN	59,700.00	TN	1,79,100.00
3	TMT Bars 72149990 16mm	72149990	8.300 TN	58,700.00	TN	4,87,210.00
4	TMT Bars 72149990 20mm	72149990	9.140 TN	58,700.00	TN	5,36,518.00
						18,66,692.00
						CGST @ 9%
						SGST @ 9%
						Round Off
						9 %
						1,68,002.28
						9 %
						1,68,002.28
						0.44
Total			31.560 TN			₹ 22,02,697.00

Amount Chargeable (in words)

INR Twenty Two Lakh Two Thousand Six Hundred Ninety Seven Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
72149990	18,66,692.00	9%	1,68,002.28	9%	1,68,002.28	3,36,004.56
Total	18,66,692.00		1,68,002.28		1,68,002.28	3,36,004.56

Tax Amount (in words) : INR Three Lakh Thirty Six Thousand Four and Fifty Six paise Only

Declaration

- 1.We declare that this invoice shows the actual price of the goods described & that all particulars are true & correct.
- 2.Discrepancy in quality or quantity should be intimated at the time of delivery only or 72 hrs else deemed that material is specified as per Purchase order.
- 3.After Due date Credit charges will be charged @ 24 % PA.,Or 40/- Rs PMT, till the date of receipt,

20230207001

INWARD	
Inward No: 12445	Dt: 07/02/23
MRN No:	Dt:
Received By: Bishnu	Sign: [Signature]
NILGIRI HEIGHTS	
Authorised Signatory	

Purchase Order

Original

From Company: Modi Realty Pocharam LLP
5-4-187/3&4, 11nd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36ABIFM1836H1Z7

Delivery Location: Nilgiri Heights
Sy. No-27, Pocharam
Hyderabad, Telangana, 502300
Vijayraj, 9849497484

Supplier Details

Sri Arianth Steels
Shop No, 17, 1 st floor, F.F.H.M. Ishaque Estates,
Hyderabad, TG,
GSTIN: 36ADZPG3609B1ZK
Mr. Naveen Gupta/Raju, 66382042/27816848

PO No	20230127009	Quote No	NIL
PO Date	27 Jan 2023	Quote Date	02 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	12,000.00	59.70	0%	7,16,400	0%	9%	9%	0	64,476	64,476	8,45,352
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	3,000.00	59.70	0%	1,79,100	0%	9%	9%	0	16,119	16,119	2,11,338
3	STEL 7933-Steel-Tor Steel---16mm-Kgs	9,000.00	58.70	0%	5,28,300	0%	9%	9%	0	47,547	47,547	6,23,394
4	STEL 6515-Steel-Tor Steel---20mm-Kgs	9,500.00	58.70	0%	5,57,650	0%	9%	9%	0	50,189	50,189	6,58,027
5	STEL 1887-Steel-Binding Wire---20 gauge-Kgs	800.00	80.00	0%	64,000	0%	9%	9%	0	5,760	5,760	75,520
Total Amount ...									0	1,84,091	1,84,091	24,13,631

Rupees in words : Twenty Four Lakhs Thirteen Thousands Six Hundred And Thirty One Only.

Rupees in words : Twenty Four Lakhs Thirteen Thousands Six Hundred And Thirty One Only.

Terms and Conditions:-

Tor steel specification / Brand : FE500. _____ brand.
Tor steel transportation cost: Included in above price.
Tor steel loading/unloading: Included in above price.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.

Purchase Order

Delivery Date :
Delivery Location :
Bill submission:

Within 1 or 2 days of PO
As per details given above
Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at NGH Pocharam Contact Person Mr Vijay-9849497484.

Original

For Modi Realty Pocharam LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

02 FEB 2023

MINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	Modi Realty Pocharam LLP		Date	27 Jan 2023
Site Or Phase	Nilgiri Heights		Time	03:42:31
Flat/Villa/Other	For Block-A slab-10 and column-11 purpose		Req.No.	182416
Material required before date		ID No	20230127006	

S.No.	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	STEL 1948-Steel-Tor Steel---8mm-Kgs	12,000.00	64,380	12,000.00	70.00	59/70	
2	STEL 7782-Steel-Tor Steel---10mm-Kgs	3,000.00	29,180	3,000.00	70.00	59/70	
3	STEL 7933-Steel-Tor Steel---16mm-Kgs	9,000.00	61,320	9,000.00	70.00	58/70	
4	STEL 6515-Steel-Tor Steel---20mm-Kgs	9,500.00	90,510	9,500.00	70.00	58/70	
5	STEL 1887-Steel-Binding Wire---20 gauge-Kgs	800.00	7,995	800.00	70.00	80/-	

Remarks: For Block-A slab-10 and column-11 purpose

Prepared By :- Vijay Raj G.

Sign:-

Date :- 27 Jan 2023

Approved By:-

Sign:-

Date:-


Note: On receipt of material at site write inward number and date in last two columns

APPROVED
02 FEB 2023
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A

Annexure -C

Tor Steel Delivery Report

Company/ firm:	MRPLLP	Test report received	No	A. PO quantity (in kgs)	34300
Project:	NGH	DCs received	Yes	B. Gross vehicle weight	46960
Block/ Villa No.:	Block-B	Weighment slips received	Yes	C. Net vehicle weight	13910
Requisition nos.:	182416	Total qty as per PO received	No	D. Actual quantity delivered (B-C)	33050
PO No(s).	20230127009	Close PO	No	E. Difference (D- A)	1250
Supplier:	Sri Arihant Steels	Vehicle no.	AP29U9994	MRN No.	20230207001
Delivery date	07.02.2023	Delivery time	11:00	Inward no.	12445
Sign of security		Sign of Admin		Sign of Project manager	
Date	13.02.2023	Date	13.02.2023	Date	13.02.2023

Details of TMT steel delivered -

Sl. No	Item	Specified weight of 40 ft rod in Kgs.	No. of rods delivered	Calculated weight of steel delivered
1.	8 mm	4.50	2471	11120
2.	10 mm	7.50	400	3000
3.	12 mm	10.67		
4.	16 mm	18.96	437	8300
5.	20 mm	29.63	308	9140
6.	25 mm	46.30		
7.	32 mm	66.67		
8.	Binding wire	In bundles		
9.	Other			
Total:				31560
Remarks:	Steel received . binding wire is pending			

Note: 1. Report to be sent by email to purchase@modiproperties.com and report-audit@modiproperties.com within one working day. 2. Original to be maintained at site. 3. Original DCs, test reports, weighment slips, bills, photos, etc., to be attached to this report and filed at site. 4. Report must have totals calculated. 5. Make a separate report for every truck load received.