

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 20-02-23		Prepared by: G. Jayashankar		Serial no. 14908	
Supplier name: Cemex Intea		HO inward no.			
Firm/Company: Sov LLP		Project: Sov part-III		HO received date	
PO/WO date: 16-01-23		PO/WO No.: 20230116007		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	294	6-02-23	26,400/-	☒ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				26,400/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.: pouring report attached		Proof of delivery matches MRN		☒ Yes ☐ No	
Amount B – Other Credits : Transportation charges				—	
Amount C – Other Debits :				—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:				26,400/-	
Amount E – PO / WO value:				26,400/-	
Amount F – Difference (A – E):				—	
Quantity received as per PO / WO		☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		27-02-23			
Remarks: final bill					
Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	APPROVED 20 FEB 2023 P. VENKATESHWARLU MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA
 Sy.No 312 Rampally Vill
 Keesara Mdl, Medchal Dist-501 301
 Phone No:8367099999
 GSTIN/UID: 36AANFC3197R1ZJ
 State Name : Telangana, Code : 36
 E-Mail : cemexinfra9@gmail.com
 Buyer
Silver Oak Villas LLP
 5-4-187/3 & 4 , IInd Floor, M.G. Road,
 Secunderabad-500003
 GSTIN/UID : 36ADBFS3288A2Z7
 State Name : Telangana, Code : 36

Invoice No.	Dated
294	6-Feb-2023
Delivery Note	Mode/Terms of Payment
Supplier's Ref.	Other Reference(s)
1820	
Buyer's Order No.	Dated
20230116007	23-Jan-2023
Despatch Document No.	Delivery Note Date
Despatched through	Destination
Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	6.00 cum	3,728.81	cum	22,372.86
	SGST				9 %	2,013.56
	CGST				9 %	2,013.56
	Round Off					0.02
Total			6.00 cum			Rs 26,400.00

Amount Chargeable (in words)

E. & O.E

INR Twenty Six Thousand Four Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	22,372.86	9%	2,013.56	9%	2,013.56	4,027.12
Total	22,372.86		2,013.56		2,013.56	4,027.12

Tax Amount (in words) : **INR Four Thousand Twenty Seven and Twelve paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**
 A/c No. : **261611100001529**
 Branch & IFS Code : **RAMPALLE & UBIN0826162**

for CEMEX INFRA

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Authorised Signatory

This is a Computer Generated Invoice



6007 951

Date	DC NO	V. NO	Quantity	Rate	M25 Pump
16/01/2023	1820	5541	6.00 cum	4400.00/cum	26400.00



Purchase Order

13.01.23 4:06:51

Original

From Company:	Silveroak Villas LLP 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTNO:36ADBFS3288A2Z7	Delivery Location:	Silver Oak Villas III Sy .No.11,12,14,15,16,17,18 , 294Cherlapally Hyderabad,Telangana,501301 Prushotham,9502288244....65908777
---------------	--	--------------------	--

Supplier Details			
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc,TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999			
PO No	20230116007	Quote No	NIL
PO Date	16 Jan 2023	Quote Date	23 Jan 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount			
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT			
1	RMCC9497-RMC-RMC-M25---cum	6.00	3,728.81	0%	22,373	0%	9%	9%	0	2,014	2,014	26,400		
						Total Amount ...					0	2,014	2,014	26,400

Rupees in words : Twenty Six Thousands Three Hundred And Ninety Nine .ten PaiseOnly.

Terms and Conditions:-

Purchase Order

Original

RMC other terms : Batching report + cube test report must be provided.
RMC specification: 260 kgs of cement to be added per cum.
RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
RMC line pump: Line / boom pump charges included.
Payment Terms : Within 30 days of delivery and on production of bill.
Tax : Inclusive of GST and all other taxes.
Delivery Date : As per Site Engineers Request.
Delivery Location : As per details given above
Bill submission: Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Remarks : Delivery at SOVLLP Contact Person Mr Purshottam-9502177288.

For Silveroak Villas LLP

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For CEMEX INFRA

Date :-

APPROVED

23 JAN 2023

MINISH PAR:KH
MANAGER PROCUREMENT

Requisition Form

Company Name	Silveroak Villas LLP	Date	13 Jan 2023
Site Or Phase	Silver Oak Villas III	Time	04:47:33
Flat/Villa/Other	For Villa no.191 Purpose	Req.No.	212011
Material required before date		ID No	20230113002

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25----cum	6.00	0	6.00	4,000.00		

Remarks: For Villa no.191 Pedestal Purpose

Prepared By :- Meenakshi

Sign:-

Date :- 13 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
23 JAN 2023
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 191 Pedestal Purpose
Project:	SOV-III	Flat / Villa no.:	For 191 Pedestal Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	212011/20230113002		
PO nos.:	20230116007	A. Estimated quantity:	06
Sign of Security	Sign of Admin	B. Requisition quantity:	06
		C. Actual quantity poured	06
		D. Difference (C-A)	00

APPROVED BY
Sign of Project Manager
04 FEB 2023
K. PORSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Details of RMC pour

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	16/01/23	17:20	17:51	18:15	06	1820	14,400	14,420				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					06 Cum		14,400	14,420				
Remarks												

Note: 1. Report to be sent on a daily basis to the project manager and copy to be sent to the project manager. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. Multiple report can be sent for one PO. 4. Weight all vehicles 6, 6 cubic meters vehicle should have a net weight of 14,110 kgs at 2,400 kgs/m³. If the shortfall is more than 30 kgs per m³, purchase order to be placed. 5. Maintain original report + weight slips + pour reports + test reports + photographs at site.