

Internal memo no. 903/35/A

Annexure - B

RMC pour report

Company/ firm:	SOVLLP		Block No.:	For 203 plinth beam
Project:	SOV-III		Flat / Villa no.:	For 203 plinth beam
Supplier:	Cemex Infra		Slab no.:	
Requisition nos.:	212056/20230203009		A. Estimated quantity:	07
PO nos.:	20230204003		B. Requisition quantity:	07
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	6.50
			D. Difference (C-A)	0.5

Details of RMC pour

APPROVED BY
21 FEB 2023
K. PURSHOTHAM
 Project Manager (Silver Oak Villas Part-III)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06/02/23	08:15	08:50	09:10	6.5	2036	15,600	15,820				
2.												
3.												
4.												
5.												
6.												
7.												
8.												
Total:					6.5 Cum		15,600	15,820				
Remarks												

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.