

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 22-02-23		Prepared by: S. Jayashree		Serial no. 15013	
Supplier name: Cemex India		HO inward no.			
Firm/Company: Sov LLP		Project: Sov part-III		HO received date	
PO/WO date: 12-01-23		PO/WO No. 20230112001		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	276	24-01-23	84,000/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 84,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pouring report attached	Proof of delivery matches MRN	☒ Yes ☐ No
-----------------------------------	-------------------------------	---

Amount B – Other Credits : Transportation charges —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 84,000/-

Amount E – PO / WO value: 84,000/-

Amount F – Difference (A – E): —

Quantity received as per PO / WO ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 27-02-23

Remarks: final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:		Veer			
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED

22 FEB 2023

P. VENKATESHWARLU
MANAGER PURCHASE

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 276	Dated 24-Jan-2023
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 1805 TO 1807	Other Reference(s)
Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36		Buyer's Order No. 20230112001	Dated 12-Jan-2023
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	20.00 cum	3,559.32	cum	71,186.40
	SGST				9 %	6,406.78
	CGST				9 %	6,406.78
	Round Off					0.04
Total			20.00 cum			Rs 84,000.00

Amount Chargeable (in words)

E. & O.E

INR Eighty Four Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	71,186.40	9%	6,406.78	9%	6,406.78	12,813.56
Total	71,186.40		6,406.78		6,406.78	12,813.56

Tax Amount (in words) : **INR Twelve Thousand Eight Hundred Thirteen and Fifty Six paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	DC NO	V.NO	Quantity	Rate	M20 Pump
13/01/2023	1805	1527	6.00 cum	4200.00/cum	25200.00
13/01/2023	1806	5534	6.00 cum	4200.00/cum	25200.00
13/01/2023	1807	7604	8.00 cum	4200.00/cum	33600.00
			20.00 cum		84000.00

Purchase Order



Original

From Company:	Silveroak Villas LLP 5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad,TELANGANA,500003 GSTNO:36ADBFS3288A2Z7	Delivery Location: Silver Oak Villas III Sy .No.11,12,14,15,16,17,18 , 294Cherlapally Hyderabad,Telangana,501301 Prushotham,9502288244...,65908777
---------------	--	---

Supplier Details					
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999					
PO No	20230112001	Quote No	NIL		
PO Date	12 Jan 2023	Quote Date	12 Jan 2023		
Supply Type	Purchase Order				

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
1	RMCC2936-RMC-RMC-M20---cum	20.00	3,559.32	0%	71,186	0%	9%	9%	0	6,407	6,407
Total Amount ...										0	6,407
Rupees in words : Eighty Three Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.										84,000	84,000

Terms and Conditions:-

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at SOVLLP Contact Person Mr Purshotam-9502177288.

For Silveroak Villas LLP	Accepted the above Terms And Conditions For CEMEX INFRA
Authorised Signatory	
Name :-	
Sign:-	
Date :-	
APPROVED 12 JAN 2023 MINISH PASKH MANAGER PROCUREMENT	
	Date :-

Requisition Form

Company Name			Silveroak Villas LLP			Date		11 Jan 2023	
Site Or Phase			Silver Oak Villas III			Time		01:00:06	
Flat/Villa/Other			For Villa no.192,202 Purpose			Req.No.		212006	
Material required before date						ID No		20230111003	
S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date		
1	RMCC2936-RMC-RMC-M20---cum	20.00	0	20.00	3,850.00				

Remarks: For Villa no.192,202 Footings Purpose

Prepared By :- Meenakshi

Sign:-

Date :- 11 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
12 JAN 2023
MINISH PARSY
MANAGER PROCUREMENT

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	SOVLLP	Block No.:	For 192,202 Footings Purpose
Project:	SOV-III	Flat / Villa no.:	For 192,202 Footings Purpose
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	212006/20230111003	A. Estimated quantity:	20
PO nos.:	20230112001	B. Requisition quantity:	20
Sign of Security	Sign of Admin	C. Actual quantity poured	20
		D. Difference (C-A)	00

APPROVED BY
K. PURSHOTAM
Project Manager (Silver Oak Villas Part-III)
22 JAN 2023

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	13/01/23	15:30	15:54	16:15	06	1805	14,400	14,310				
2.	13/01/23	15:40	16:07	16:30	06	1806	14,400	14,380				
3.	13/01/23	17:30	18:07	18:30	08	1807	19,200	19,440				
4.												
5.												
6.												
7.												
8.												
Total:					20 Cum		48,000	48,130				
Remarks												

Page 1 Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later 3. Report must be submitted within 24 hours of completion of work.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report - weightment slips + pour reports + test reports + photographs at site.