

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	Modi Reality Mallapur LLP		Block No.:	F-BLOCK
Project:	Gulmohar Residency		Flat / Villa no.:	F-block peripheral road work purpose.
Supplier:	CEMEX INFRA		Slab no.:	-
Requisition nos.:	208998		A. Estimated quantity:	60M3 (M25)
PO nos.:	20230221002		B. Requisition quantity:	60M3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	25M3
			D. Difference (C-A)	35M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	21.02.23	12:10	12:25	12:35	6M3	2165	14400	14380	-20			
2.	21.02.23	13:00	13:15	13:45	6M3	2166	14400	14800	+400			
3.	21.01.23	13:04	13:20	13:35	6M3	2167	14400	14780	+380			
4.	21.01.23	15:25	15:35	15:45	7M3	2169	16800	16990	+190			
5.												
6.												
7.												
8.												
9.												
10.												
Total:					25M3		60000	60950	+950			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

CEMEX INFRA

Sy.No. 3, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com

**CEMEX INFRA**

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MODI REALITY LLP			D.C. No: 2165		Date: 21/Feb/23
Delivery Site: MALLAPUR			Truck No: TS 08 UE 5535		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	6.00	Cum	6.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

For Office use only**Driver Name:****ANJI REDDY****Signature:****INWARD****MODI REALTY MALLAPUR LLP**

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good conditionWard No. **11430****DL 21/02/23**

for Cemex Infra

MRN NO. _____

DL. _____

Received By: **Amu**Sign: **S****Authorised Signatory****Customer Signature**

Sy.No. 312, Rampally (Vill),Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MODI REALITY LLP			D.C. No: 2166		Date: 21/Feb/23
Delivery Site: MALLAPUR			Truck No: TS 08 UE 5532		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
2	M25	6.00	-Cum	12.00	GOOD
Other Documents Enclosed: 1) 2)			For Office use only		
			Driver Name: YAKAIAH 1		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			Signature: MODI REALTY MALLAPUR LLP		
Received above material in good condition			Word NO. 11432 DL 21/02/24		
Customer Signature			MRN NO. DL		
			Amn Sign. Amn		
			for Cemex Infra		
			Authorised Signatory		

312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFR

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: MODI REALITY LLP			D.C. No: 2167		Date: 21/Feb/23
Delivery Site: MALLAPUR			Truck No: TS 08 UE 5548		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
3	M25	6.00	Cum	18.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

- Driver Name:
- Signature:

For Office use only

YELAIAH

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

MODI REALTY MALLAPUR LLP

Received above material in good condition

Ward No. **11A310** 21/02/23

for Cemex Infra

MRN NO _____ DL _____

Customer Signature

By **Amith** Sign _____

Authorised Signatory

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133.333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: **MODI REALITY LLP**

Delivery Site: **MALLAPUR**

S.No: **4**

GRADE

Qty

M25

7.00

D.C. No:

2169

Date:

21/Feb/23

Truck No:

TS 08 UG 7605

Mode:

DUMP

Units

Cum. Qty

Cum

25.00

Remarks

GOOD

Other Documents Enclosed:

Driver Name: **MODI REALITY LLP**

SUDHAKAR

Signature: **MALLAPUR LLP**

MRN NO

11A330121104123

Date:

for Cemex Infra

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons

Received above material in good condition

Customer Signature

and Rv. Signed Sign...

Authorised Signatory