

Company/ firm:	Modi Reality Mallapur LLP	Block No.:	-
Project:	Gulmohar Residency	Flat / Villa no.:	CC road work
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208708	A. Estimated quantity:	25m3(M25)
PO nos.:	20230107008	B. Requisition quantity:	25M3
Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			11.5M3
		D. Difference (C-A)	13.5M3

Details of RMC pour

Sl.	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt (a)2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	9.02.23	14:07	14:15	14:30	4M3	2083	9600	10080	+480			
2.	13.02.23	12:12	12:30	12:45	4.5M3	2113	10800	10830	+30			
3.	14.02.23	11:21	11:35	11:45	3M3	2121	7200	7630	+430			
4.												
5.												
6.												
7.												
8.												
9.												
10.												
Total:					11.5M3		27600	28540	+940			
Remarks	Po to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

INFRA

No. 312, Rampally (Vill), Keesara (Mdl)

Medchal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI			D.C. No: 2083		Date: 9/Feb/23
Delivery Site: N F C			Truck No: TS 08 UE 5535		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	4.00	Cum	4.00	GOOD
Other Documents Enclosed:			For Office use only		
1)			Driver Name: MODI SATELY MALLAPUR LLP		
2)			Signature: 11289 DL 9/2/23		
Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.			MRN NO 20230213005 13/04/23		
Received above material in good condition			Received By... Sign...		
Customer Signature			for Cemex Infra Authorised Signatory		

INFRA

12, Rampally (VIII), Keesara (Mdl)

Dachal (Dist), Hyderabad - 501301.

Ph. 9848 210 686 / 9133 333 5839

Email: cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI			D.C. No: 2113		Date: 13/Feb/23
Delivery Site: N F C			Truck No: TS 08 UE 5532		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	4.50	Cum	4.50	GOOD

Other Documents Enclosed:

1)

2)

For Office use only

- Driver Name: **ASHOK REDDY**

- Signature:

Note: No alterations will be accepted without supplier & Customer Signatures along with reasons.

Received above material in good condition

for Cemex Infra

MRN No

20230213005

13/02/23

Customer Signature

S. Datt
Authorised Signatory

CEMEX INFRA
No. 312, Rampally (Vill), Keesara (Mdl)
Medchal (Dist), Hyderabad - 501301.
Ph. 9848 210 686 / 9133 333 5839
Email:-cemexinfra9@gmail.com



CEMEX INFRA

READY MIX CONCRETE

GSTIN : 36AANFC3197R1ZJ

DELIVERY CHALLAN

Customer Name: G M R MODI			D.C. No: 2121		Date: 14/Feb/23
Delivery Site: N F C			Truck No: TS 08 UE 5547		Mode: DUMP
S.No:	GRADE	Qty	Units	Cum. Qty	Remarks
1	M25	3.00	Cum	3.00	GOOD

Other Documents Enclosed:

- 1)
- 2)

Note: No alterations will be accepted without supplier & Customer Signatures alongwith reasons.

Received above material in good condition

Customer Signature

For Office use only

Driver Name:

YAKAIAH 2

Signature:

MODI REALTY MALLAPUR LLP

Ward No **11328** Dt **14/2/24**

MRN No **20230213005** Dt **13/02/23**

Received By **Ami** Sign **[Signature]**

for Cemex Infra

[Signature]
Authorised Signatory