

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	South block footing
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196375	A. Estimated quantity:	240 cum
PO nos.:	20230213006	B. Requisition	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity pour
			185 Cum (113 cum 10.02.2023) (4 cum 14.02.23) (68 cum 21.02.23)
		D. Difference (C-A)	55 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.02.23	15:26	16:29	16:35	4	7293	9,600	9,650				
2	21.02.23	11:50	12:33	12:40	8	665	19,200	19,290				
3	21.02.23	11:35	12:39	12:45	7	7410	16,800	17,560				
4	21.02.23	11:51	12:41	12:45	7	7411	16,800	17,380				
5	21.02.23	12:12	13:05	13:10	7	7412	16,800	17,080				
6	21.02.23	12:30	13:07	13:15	8	666	19,200	18,850				
7	21.02.23	13:40	14:28	14:35	8	667	19,200	19,160				
8	21.02.23	14:26	15:08	15:15	8	668	19,200	19,240				
9	21.02.23	14:26	15:42	15:45	8	669	19,200	19,260				
10	21.02.23	14:45	15:44	15:45	7	7416	16,800	17,210				
			Total		72		1,72,800	1,74,680				

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.