

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 25-02-23		Prepared by: S. Jayasulha		Serial no. 15139	
Supplier name: Cemex Intesa		HO inward no.			
Firm/Company: Sov Up		Project: Sov part III		HO received date	
PO/WO date: 4-02-23		PO/WO No. 20230204007		Scan ID.	

Sl no.	Bill no.	Bill date	Bill amount	Original attached
1.	313	22-02-23	44,000/-	☒ Yes ☐ No
2.				☐ Yes ☐ No
3.				☐ Yes ☐ No
4.				☐ Yes ☐ No

Amount A – Bills total (Excluding Transport & Hamali Charges): 44,000/-

Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report

MRN nos.: pouring report attached

Proof of delivery matches MRN: ☒ Yes ☐ No

Amount B – Other Credits : Transportation charges: —

Amount C – Other Debits : —

Amount D (D=A+B-C) – Amount to be credited to the supplier: 44,000/-

Amount E – PO / WO value: 52,800/-

Amount F – Difference (A – E): 8,800/-

Quantity received as per PO / WO: ☒ Yes ☐ Excess received ☐ Short received ☐ Part received

Close PO / WO: ☒ Yes ☐ No – wait for balance material ☐ Other

Payment – due date: 06-03-23

Remarks: Final bill

Approved by	Purchase Officer	Purchase Manager	M D	Accountant	Accounts Manager
Name:					
Sign:					
Date		24 FEB 2023			
Approval limit	Upto 20k	P. VENKATESHWARLU MANAGER PURCHASE	Above 100k	Upto 20k	Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weightment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Silver Oak Villas LLP 5-4-187/3 & 4 , IInd Floor, M.G. Road, Secunderabad-500003 GSTIN/UIN : 36ADBFS3288A2Z7 State Name : Telangana, Code : 36	Invoice No.	Dated
	313	22-Feb-2023
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	2037 to 2049	
	Buyer's Order No.	Dated
	20230204007	4-Feb-2023
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	10.00 cum	3,728.81	cum	37,288.13
	SGST				9 %	3,355.93
	CGST				9 %	3,355.93
	Round Off					0.01
Total			10.00 cum			Rs 44,000.00

Amount Chargeable (in words)

E. & O.E

INR Forty Four Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	37,288.13	9%	3,355.93	9%	3,355.93	6,711.86
Total	37,288.13		3,355.93		3,355.93	6,711.86

Tax Amount (in words) : **INR Six Thousand Seven Hundred Eleven and Eighty Six paise Only**

Company's Bank Details

Bank Name : **UNION BANK OF INDIA**

A/c No. : **261611100001529**

Branch & IFS Code : **RAMPALLE & UBIN0826162**

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



Date	dc no	v.no	Quantity	Rate	M25 Pump
06/02/2023	2037	5535	4.00 cum	4400.00/cum	17600.00
07/02/2023	2049	5548	6.00 cum	4400.00/cum	26400.00
					44000.00

Purchase Order

Original

From Company: Silveroak Villas LLP
5-4-187/3&4, IInd FloorSoham MansionM.G.Road
Secunderabad, TELANGANA,500003
GSTNO:36ADBFS3288A2Z7

Delivery Location: Silver Oak Villas III
Sy .No.11,12,14,15,16,17,18 , 294Cherlapally
Hyderabad,Telangana.501301
Prushotham,9502288244....65908777

Supplier Details													
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999						PO No		20230204007		Quote No		NIL	
						PO Date		04 Feb 2023		Quote Date		04 Feb 2023	
						Supply Type		Purchase Order					
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	RMCC9497-RMC-RMC-M25---cum	12.00	3,728.81	0%	44,746	0%	9%	9%	0	4,027	4,027	52,800	
					Total Amount ...		0		4,027		4,027		52,800
Rupees in words : Fifty Two Thousands Seven Hundred And Ninety Nine .nine Nine PaiseOnly.													

Rupees in words : Fifty Two Thousands Seven Hundred And Ninety Nine .nine Nine PaiseOnly.

Terms and Conditions:-

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
260 Kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at SOVLLP Contact Person Mr Purshotam-9502177288.

For Silveroak Villas LLP	Accepted the above Terms And Conditions For
Authorised Signatory	
Name :-	
Sign:-	
Date :-	Date :-

APPROVED

04 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Requisition Form

Company Name	Silveroak Villas LLP	Date	03 Feb 2023
Site Or Phase	Silver Oak Villas III	Time	05:53:59
Flat/Villa/Other	For Villa no.196 Purpose	Req.No.	212052
Material required before date		ID No	20230203005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	12.00	0	12.00	4,000.00		

Remarks:

Prepared By :- Mecenakshi

Sign:-


Date :- 03 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company firm:	SOVLLP	Block No.:	For 196 Col-1
Project:	SOV-III	Flat / Villa no.:	For 196 Col-1
Supplier:	Cemex Infra	Slab no.:	
Requisition nos.:	212052/20230203005	A. Estimated quantity:	12
PO nos.:	20230204007	B. Requisition quantity:	12
Sign of Security	Sign of Admin	C. Actual quantity poured	10
	Sign of Project Manager	D. Difference (C-A)	-2

APPROVED BY
K. PURUSHOTHAM
Project Manager (Silver Oak Villas Part-III)

Sl. No	Date	Time of disp from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06/02/23	14:05	14:37	14:55	04	2037	9,600	9,980				
2.	07/02/23	10:05	10:38	10:55	06	2049	14,400	14,440				
3.												
4.												
5.												
6.												
7.												
8.												
Total:					10 Cum		24,000	24,420				
Remarks												

Note: 1. Report to be sent on a daily basis to purchases@modinproperties.com and report-audit@modinproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 Kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.