

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		27-02-23		Prepared by	Venkatesh	Serial no.	15156
Supplier name		Cemex Infra		HO inward no.			
Firm/Company		MRMLG		Project	GMR	HO received date	
PO/WO date		13-02-23		PO/WO No.	20230213004	Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached			
1.	319	22-02-23	4,62,000/-	☒ Yes ☐ No			
2.				☐ Yes ☐ No			
3.				☐ Yes ☐ No			
4.				☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):						4,62,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report							
MRN nos.:	Pouring report attached			Proof of delivery matches MRN	☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges						—	
Amount C – Other Debits :						—	
Amount D (D=A+B-C) – Amount to be credited to the supplier:						4,62,000/-	
Amount E – PO / WO value:						4,62,000/-	
Amount F – Difference (A – E):						—	
Quantity received as per PO /WO				☒ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date				6-03-23			
Remarks: final bill							
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager		
Name:							
Sign:							
Date							
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UID: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com		Invoice No. 319	Dated 22-Feb-2023
		Delivery Note	Mode/Terms of Payment
		Supplier's Ref. 2131 to 2153	Other Reference(s)
Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UID : 36AAEFM1459R1ZP State Name : Telangana, Code : 36		Buyer's Order No. 20230213004	Dated 13-Feb-2023
		Despatch Document No.	Delivery Note Date
		Despatched through	Destination
Terms of Delivery			

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	110.00 cum	3,559.32	cum	3,91,525.42
	SGST			9 %		35,237.29
	CGST			9 %		35,237.29
Total			110.00 cum			Rs 4,62,000.00

Amount Chargeable (in words) E. & O.E

INR Four Lakh Sixty Two Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total
		Rate	Amount	Rate	Amount	Tax Amount
38245010	3,91,525.42	9%	35,237.29	9%	35,237.29	70,474.58
Total	3,91,525.42		35,237.29		35,237.29	70,474.58


Tax Amount (in words) : **INR Seventy Thousand Four Hundred Seventy Four and Fifty Eight paise Only**

Company's Bank Details


Bank Name : UNION BANK OF INDIA
 A/c No. : 261611100001529
 Branch & IFS Code : RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.



This is a Computer Generated Invoice



Date	dc no	v.no	M25 Pump	Rate	Amount
16/02/2023	2131	5534	6.00 cum	4200.00/cum	25200.00
16/02/2023	2132	7605	8.00 cum	4200.00/cum	33600.00
16/02/2023	2134	5541	6.00 cum	4200.00/cum	25200.00
16/02/2023	2133	7604	8.00 cum	4200.00/cum	33600.00
16/02/2023	2136	5535	6.00 cum	4200.00/cum	25200.00
16/02/2023	2137	5534	6.00 cum	4200.00/cum	25200.00
16/02/2023	2138	5548	6.00 cum	4200.00/cum	25200.00
16/02/2023	2139	7605	8.00 cum	4200.00/cum	33600.00
16/02/2023	2140	7604	8.00 cum	4200.00/cum	33600.00
16/02/2023	2142	5541	6.00 cum	4200.00/cum	25200.00
17/02/2023	2148	7605	8.00 cum	4200.00/cum	33600.00
17/02/2023	2149	7604	8.00 cum	4200.00/cum	33600.00
17/02/2023	2150	5547	6.00 cum	4200.00/cum	25200.00
17/02/2023	2151	5535	6.00 cum	4200.00/cum	25200.00
17/02/2023	2152	5533	6.00 cum	4200.00/cum	25200.00
17/02/2023	2153	7605	8.00 cum	4200.00/cum	33600.00
			110.00 cum		462000.00

Purchase Order

Original

From Company:				Modi Realty Mallapur LLP 5-4-187/3&4, 11nd FloorSoham MansionM.G.Road Secunderabad, TELANGANA,500003 GSTNO:36AAEFM1459R1ZP				Delivery Location: Gulmohar Residency Survey No 19, Mallapur, Hyderabad. NExt to NFC Rai Hyderabad, Telangana,500076 Ramprasad,9502211011																	
Supplier Details																									
CEMEX INFRA Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc Rampally (Vill), Kesara (Mandal) Medc, TG, GSTIN:36AANFC3197R1ZJ G.Surender Reddy,8367099999						PO No		20230213004		Quote No		NIL													
						PO Date		13 Feb 2023		Quote Date		13 Feb 2023													
						Supply Type		Purchase Order																	
SNo.		Item Name		Qty		Rate		Dis%		Taxable Amount		GST%				Amount									
												IGST%		CGST%		SGST%		IGST AMT		CGST AMT		SGST AMT			
1		RMCC2936-RMC-RMC-M20---cum		110.00		3,559.32		0%		3,91,525		0%		9%		9%		0		35,237		35,237		4,62,000	
				</																					

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :

Batching report + cube test report must be provided.
220 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

For Modi Realty Mallapur LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED
13 FEB 2023
SAINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions
For

Date :-

Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	11 Feb 2023
Site Or Phase	Gulmohar Residency	Time	04:55:15
Flat/Villa/Other	CC road under driveway from Amphitheater to end of E block driveway.	Req.No.	208940
Material required before date		ID No	20230211005

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	110.00	0	110.00	3,850.00		

Remarks: CC road under driveway from Amphitheater to end of E block driveway.

Prepared By :- Mohammed Suifyan Rabbani

Sign:-

Date :- 11 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Company firm:	Modi Realty Mallapur LLP	Block No.:	E-block
Project:	Gulmohar Residency	Flat / Villa no.:	CC road under driveway from amphitheater to end of E block drive way.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208940	A. Estimated quantity:	110M3(M20)
PO nos.:	20230213004	B. Requisition quantity:	110M3
Security:	Sign of Admin	C. Actual quantity poured	110M3
	Sign of Project Manager	D. Difference (C-A)	0M3

Details of RMC pour

Sl	Date	Time of dispute h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	16-02-23	11:55	12:15	12:30	6M3	2131	14400	14600	+200			
2	16-02-23	12:13	12:30	12:45	8M3	2132	19200	19240	+40			
3	16-02-23	12:24	12:45	12:55	8M3	2133	19200	19510	+310			
4	16-02-23	12:51	1:15	1:30	6M3	2134	14400	14700	+300			
5	16-02-23	13:39	13:45	13:55	6M3	2136	14400	14620	+220			
6	16-02-23	14:48	14:55	15:00	6M3	2137	14400	14790	+390			
7	16-02-23	15:00	15:15	15:30	6M3	2138	14400	14560	+160			
8	16-02-23	15:16	15:25	15:35	8M3	2139	19200	19460	+260			
9	16-02-23	15:34	15:45	15:55	8M3	2140	19200	19610	+410			
10	16-02-23	12:29	12:35	12:45	6M3	2142	14400	14780	+380			
11	17-02-23	17:43	17:45	17:55	8M3	2148	19200	19390	+190			
12	17-02-23	17:52	18:00	18:15	8M3	2149	19200	19550	+350			
13	17-02-23	19:40	19:45	19:55	6M3	2150	14400	14570	+170			
14	17-02-23	12:58	1:15	1:30	6M3	2151	14400	14620	+220			

15.	17:02:23	20:19	20:30	20:45	6M3	2152	14400	14640	+240				
16.	17:02:23	20:34	20:45	20:55	8M3	2153	19200	19410	+210				
Total:					110M3		264000	268070	+4070				
Remarks	Po to be closed.												

Note: 1. Report to be sent on a daily basis to purchase@indiproperties.com and report audit@indiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site