

PURCHASE DIVISION
Advice for approval for credit to supplier

Date: 27-02-23		Prepared by: venkatesh		Serial no. 15157	
Supplier name: Cemex India		HO inward no.			
Firm/Company: MRMILP		Project: GMR		HO received date	
PO/WO date: 21-02-23		PO/WO No.: 20230221002		Scan ID.	
Sl no.	Bill no.	Bill date	Bill amount	Original attached	
1.	318	22-02-23	1,10,000/-	☐ Yes ☐ No	
2.				☐ Yes ☐ No	
3.				☐ Yes ☐ No	
4.				☐ Yes ☐ No	
Amount A – Bills total (Excluding Transport & Hamali Charges):				1,10,000/-	
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report					
MRN nos.:	pouring report attached			Proof of delivery matches MRN	☐ Yes ☐ No
Amount B – Other Credits : Transportation charges					
Amount C – Other Debits :					
Amount D (D=A+B-C) – Amount to be credited to the supplier:				1,10,000/-	
Amount E – PO / WO value:				2,64,000/-	
Amount F – Difference (A – E):				1,54,000/-	
Quantity received as per PO / WO		☐ Yes ☐ Excess received ☐ Short received ☐ Part received			
Close PO / WO		☐ Yes ☐ No – wait for balance material ☐ Other			
Payment – due date		6-03-23			
Remarks: part bill					
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager
Name:					
Sign:					
Date					
Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k

APPROVED
27 FEB 2023
P. VENKATESHWARLU
MANAGER PURCHASE

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Original

Delivery Location: Gulmohar Residency

Survey No 19, Mallapur, Hyderabad. Next to NFC Rai
Hyderabad, Telangana, 500076
Ramprasad, 9502211011

CEMEX INFRA
Sy. no. 312, Rampally (Vill), Kesara (Mandal) Medc
Rampally (Vill), Kesara (Mandal) Medc, TG,
GSTIN:36AANFC3197R1ZJ
G.Surender Reddy,8367099999

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	RMCC9497-RMC-RMC-M25---cum	60.00	3,728.81	0%	2,23,729	0%	9%	9%	0	20,136	20,136	2,64,000
					Total Amount ...			0	20,136	20,136	2,64,000	

Rupees in words : Two Lakh Sixty Three Thousands Nine Hundred And Ninety Nine .seven Five PaiseOnly.

Terms and Conditions:-

21/02/23 11:24:44 AM

Purchase Order

Original

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :
Bill submission:
Remarks :
Batching report + cube test report must be provided.
260 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Rrequest.
As per details given above
Vendor Shall submit proof of delivery+originak invoice at head office of purchaser
Delivery at GMR Mallapur Contact Person Mr Ramprasad-8309938133.

For Modi Realty Mallapur LLP

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

21 FEB 2023

MAINISH PARIKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	Modi Realty Mallapur LLP	Date	21 Feb 2023
Site Or Phase	Gulmohar Residency	Time	11:15:41
Flat/Villa/Other	F block peripheral road (ramp)	Req.No.	208998
Material required before date		ID No	20230221001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	60.00	0	60.00	4,000.00		

Remarks: F block peripheral road (ramp)

Prepared By :- Mohammed Sufyan Rabbani

Sign:-

Date :- 21 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED

21 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Date	dc no	v.no	M25 Pump	Rate	Value
21/02/2023	2165	5535	6.00 cum	4400.00/cum	26400.00
21/02/2023	2166	5532	6.00 cum	4400.00/cum	26400.00
21/02/2023	2167	5548	6.00 cum	4400.00/cum	26400.00
21/02/2023	2169	7605	7.00 cum	4400.00/cum	30800.00
			25.00 cum		110000.00

Tax Invoice

CEMEX INFRA Sy.No 312 Rampally Vill Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999 GSTIN/UIN: 36AANFC3197R1ZJ State Name : Telangana, Code : 36 E-Mail : cemexinfra9@gmail.com Buyer Modi Reality Mallapur LLP 5-4-187/3&3, II Nd Floor, Sohan Mansion MG Road Secunderabad GSTIN/UIN : 36AAEFM1459R1ZP State Name : Telangana, Code : 36	Invoice No.	Dated
	318	22-Feb-2023
	Delivery Note	Mode/Terms of Payment
	Supplier's Ref.	Other Reference(s)
	2165 to 2169	
	Buyer's Order No.	Dated
	20230221002	21-Feb-2023
	Despatch Document No.	Delivery Note Date
	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M25 Pump Ready Mix Concrete	38245010	25.00 cum	3,728.81	cum	93,220.25
	SGST				9 %	8,389.82
	CGST				9 %	8,389.82
	Round Off					0.11
Total			25.00 cum			Rs 1,10,000.00

Amount Chargeable (in words) E. & O.E

INR One Lakh Ten Thousand Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	93,220.25	9%	8,389.82	9%	8,389.82	16,779.64
Total	93,220.25		8,389.82		8,389.82	16,779.64

Tax Amount (in words) : INR Sixteen Thousand Seven Hundred Seventy Nine and Sixty Four paise Only

Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details
	Bank Name : UNION BANK OF INDIA
	A/c No. : 261611100001529
	Branch & IFS Code : RAMPALLE & UBIN0826162
	for CEMEX INFRA Authorised Signatory

This is a Computer Generated Invoice



Company/ firm:	Modi Realty Mallapur LLP	Block No.:	F-BLOCK
Project:	Gulmohar Residency	Flat / Villa no.:	F-block peripheral road work purpose.
Supplier:	CEMEX INFRA	Slab no.:	-
Requisition nos.:	208998	A. Estimated quantity:	60M3 (M25)
PO nos.:	20230221002	B. Requisition quantity:	60M3
Sign of Security	Sign of Admin	C. Actual quantity poured	25M3
	Sign of Project Manager	D. Difference (C-A)	35M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	21.02.23	12:10	12:25	12:35	6M3	2165	14400	14380	-20			
2.	21.02.23	13:00	13:15	13:45	6M3	2166	14400	14800	+400			
3.	21.01.23	13:04	13:20	13:35	6M3	2167	14400	14780	+380			
4.	21.01.23	15:25	15:35	15:45	7M3	2169	16800	16990	+190			
5.												
6.												
7.												
8.												
9.												
10.												
Total:					25M3		60000	60950	+950			
Remarks	Po not to be closed.											

Note: 1. Report to be sent on a daily basis to purchase@modirealty.com and report@modirealty.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site