

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	South block pcc
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196402	A. Estimated quantity:	30 cum
PO nos.:	20230225002	B. Requisition quantity:	30 cum
Sign of Security	Sign of Admin	C. Actual quantity poure	18 cum (13 cum 16.02.23) (8 cum 20.02.23)
		D. Difference (C-A)	12 cum

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (Kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in KN/m ²	28 days cube test strength in KN/m ²
1	16.02.23	15:20	15:47	15:50	8	631	19,200	16,800	2,400			
2	16.02.23	16:10	16:45	16:50	5	632	12,000	12,010	-10			
3	20.02.23	14:35	15:17	15:25	5	660	12,000	12,000	0			
					18		43,200	40,810	2390			
Remarks					Balance qty will be order later.							

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.