

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Research Centers Pvt Ltd.	Block No.:	3600 plinth beam bottom
Project:	Imopolis	Flat / Villa no.:	
Supplier:	SL RMC	Slab no.:	
Requisition nos.:	212572	A. Estimated quantity:	
PO nos.:	20230220003	B. Requisition quantity:	90M3
Sign of Security	Sign of Admin	C. Actual quantity poured	90M3
		D. Difference (C-A)	60M3

Details of RMC pour

SL No	Date	Time of dispatch h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	21.02.2023	09:40	10:40	11:00	10	7407	24000	25030	-			
2	21.02.2023	10:54	11:50	12:20	10	7408	24000	25100	-			
3	21.02.2023	13:45	14:40	15:00	10	7414	24000	24610	-			
4	21.02.2023	14:04	15:05	15:25	10	7415	24000	24700	-			
5	21.02.2023	16:29	17:29	17:40	10	7417	24000	24590	-			
6	21.02.2023	17:00	17:50	18:10	10	7418	24000	24400	-			
Total:					60m3		144000	148430	-			
Remarks	As per purchase order 90M3 but consumed 60 M3 only											

Note: 1. Report to be sent on a daily basis to purchase@mahaprojects.com and report-audit@mahaprojects.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weight all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.