

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/03/23		Prepared by		Ashajyothi		Serial no.		15519	
Supplier name		SL RMC plant						HO inward no.			
Firm/Company		GVDC		Project		Genopolis		HO received date			
PO/WO date		06/02/23		PO/WO No.		20230206005		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	0441			28/02/23		89,700/-			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								89,700/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		RMC pour report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges								=			
Amount C – Other Debits :								=			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								89,700/-			
Amount E – PO / WO value:								1,56,000/-			
Amount F – Difference (A – E):								66,300/-			
Quantity received as per PO / WO				☐ Yes ☒ Excess received ☐ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				18/03/23							
Remarks: Final bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:											
Sign:											
Date											
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer	Invoice No. 0441	Dated 28-Feb-2023
		Mode/Terms of Payment
	Supplier's Ref. 20230206005	Other Reference(s)
	Buyer's Order No.	Dated
G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Terms of Delivery	

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M15	38245010	18 %	23.00 cbm	3,305.08	cbm	76,016.84
	Output CGST @9 %					9 %	6,841.52
	Output SGST @9%					9 %	6,841.52
	Round Off						0.12
							
	Total			23.00 cbm			₹ 89,700.00

Amount Chargeable (in words)

INR Eighty Nine Thousand Seven Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	76,016.84	9%	6,841.52	9%	6,841.52	13,683.04
Total	76,016.84		6,841.52		6,841.52	13,683.04

Tax Amount (in words) : **INR Thirteen Thousand Six Hundred Eighty Three and Four paise Only**

Remarks:
13.02.2023 & 16.02.2023

Declaration
We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank
A/c No. : 231905000660
Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

o Pen

Original

From Company:

GV Discovery Centre Pvt. Ltd.,
5-4-187/3&4, IInd Floor Soham Mansion M.G.Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20230206005	Quote No	NIL
PO Date	06 Feb 2023	Quote Date	07 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount	
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT		
1	RMCC2958-RMC-RMC-M15---cum	40.00	3,305.08	0%	1,32,203	0%	9%	9%	0	11,898	11,898	1,56,000	
Total Amount ...										0	11,898	11,898	1,56,000

Rupees in words : One Lakh Fifty Five Thousands Nine Hundred And Ninety Nine .seven Eight PaiseOnly.

Rupees in words : One Lakh Fifty Five Thousands Nine Hundred And Ninety Nine .seven Eight Paise Only.

Terms and Conditions:-

RMC other terms :
RMC specification:
RMC quantity
RMC line pump:
Payment Terms :
Tax :
Delivery Date :
Delivery Location :

Batching report + cube test report must be provided.
180 kgs of cement to be added per cum.
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
Line / boom pump charges included.
Within 30 days of delivery and on production of bill.
Inclusive of GST and all other taxes.
As per Site Engineers Request.
As per details given above

PART DELIVERY DETAILS				
S.no.	Bill no.	Bill Dt.		
1.	0406	15/02/23	85,800	1
2.	0441	28/02/23	89,700	1
3.				
4.				
5.				

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

07 FEB 2023

MINISH PARIKHI

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	06 Feb 2023
Site Or Phase	Grenopolis	Time	11:40:16
Flat/Villa/Other	-	Req.No.	196373
Material required before date		ID No	20230206003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2958-RMC-RMC-M15---cum	40.00	0	40.00	3,350.00		

Remarks: Raft-3 pcc and retaining wall footing pcc

Prepared By :- Niharika

Sign:-

Date :- 06 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	South block pcc
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196373	A. Estimated quantity:	40 cum
PO nos.:	20230206005	B. Requisition quantity:	40 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poure 45 cum (22 cum 03.02.23) (7 cum 13.02.23) (16 Cum 16.02.23)
		D. Difference (C-A)	- 05

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	13.02.23	17:27	17:57	18:05	7	599	16,800	16,290	✓			
2	16.02.23	11:30	12:06	12:10	8	628	19,200	18,750	✓			
3	16.02.23	12:50	13:16	13:20	8	629	19,200	19,140	✓			
					23		55,200	54,180				

Remarks we ordered 5 cum extra. P.O. closed.

Note: 1. Report to be sent on a daily basis to purchase@mediproperties.com and report-audit@mediproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.