

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/03/23		Prepared by		Ashajyothi		Serial no.		15346	
Supplier name		SL RMC plant						HO inward no.			
Firm/Company		GVDC		Project		Genopdis		HO received date			
PO/WO date		27/01/23		PO/WO No.		20230127003		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount		Original attached			
1.	0438			28/02/23		1,05,350/-		☒ Yes ☐ No			
2.								☐ Yes ☐ No			
3.								☐ Yes ☐ No			
4.								☐ Yes ☐ No			
Amount A – Bills total (Excluding Transport & Hamali Charges):								1,05,350/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		20230221002				Proof of delivery matches MRN		☒ Yes ☐ No			
Amount B –Other Credits : Transportation charges											
Amount C –Other Debits :											
Amount D (D=A+B-C) – Amount to be credited to the supplier:								1,05,350/-			
Amount E – PO / WO value:								8,33,000/-			
Amount F – Difference (A – E):								7,27,650/-			
Quantity received as per PO /WO				☐ Yes ☐ Excess received ☒ Short received ☐ Part received							
Close PO / WO				☒ Yes ☐ No – wait for balance material ☐ Other							
Payment – due date				13/03/23							
Remarks: Part bill											
Approved by		Purchase Officer		Purchase Manager		M D		Accountant		Accounts Manager	
Name:											
Sign:											
Date											
Approval limit		Upto 20k		Above 20k		Above 100k		Upto 20k		Above 20k	

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No 719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0438	28-Feb-2023
	Supplier's Ref.	Mode/Terms of Payment
	20230127003	Other Reference(s)
Buyer's Order No.		Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M30	38245010	18 %	21.50 cbm	4,152.54	cbm	89,279.61
	Output CGST @9 %					9 %	8,035.16
	Output SGST @9%					9 %	8,035.16
	Round Off						0.07
Total				21.50 cbm			₹ 1,05,350.00

Amount Chargeable (in words)

INR One Lakh Five Thousand Three Hundred Fifty Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	89,279.61	9%	8,035.16	9%	8,035.16	16,070.32
Total	89,279.61		8,035.16		8,035.16	16,070.32

Tax Amount (in words) : **INR Sixteen Thousand Seventy and Thirty Two paise Only**

Remarks:
21.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com

GSTIN : 36ADNFS2288J1ZF

Purchase Order

From Company:

GV Discovery Centre Pvt. Ltd,
5-4-187/3&4, IInd Floor Soham Mansion M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO:36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Original

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

SNo. Item Name

Qty

Rate

Dis%

Taxable Amount

Supply Type

Purchase Order

PO No

20230127003

Quote No

NIL

PO Date

27 Jan 2023

Quote Date

27 Jan 2023

GST%

Amount

1 RMCC9841-RMC-RMC-M30---cum

170.00

4,152.54

0%

7,05,932

IGST%

0%

CGST%

9%

SGST%

9%

IGST

AMT

CGST

AMT

SGST

AMT

Total Amount ...

0

63,534

63,534

63,534

8,33,000

Terms and Conditions:-

RMC other terms :

RMC specification:

RMC quantity

RMC line pump:

Payment Terms :

Tax :

Delivery Date :

Delivery Location :

Batching report + cube test report must be provided.
310 kgs of cement to be added per cum.

Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.

Line / boom pump charges included.

Within 30 days of delivery and on production of bill.

Inclusive of GST and all other taxes.

As per Site Engineers Request.

As per details given above

PART DETAILED DETAILS				
S.No.	QTY	UNIT	AMOUNT	
1.	0402		15102128	2,35,200/-
2.	0438		28102123	1,05,350/-
3.				
4.				
5.				

Purchase Order

Bill submission:

Remarks :

Vendor Shall submit proof of delivery+original invoice at head office of purchaser
Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

Original

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

Accepted the above Terms And Conditions
For SL RMC PLANT

Date :-

Requisition Form

Company Name		GV Discovery Centre Pvt. Ltd.,		Date		27 Jan 2023	
Site Or Phase		Genopolis		Time		11:43:57	
Flat/Villa/Other		others		Req.No.		196361	
Material required before date				ID No		20230127001	

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9841-RMC-RMC-M30---cum	170.00	0	170.00	4,300.00		

Remarks: fire tank purpose

Prepared By :- Veera Bramham

Sign:-

Date :- 27 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED
27 JAN 2023
MINISH PARIKH
MANAGER PROCUREMENT

Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV Discovery center	Block No.:	UG Tanks, ETP, STP
Project:	Genopolis	Flat / Villa no.:	Retaining walls
Supplier:	SL RMC Plant	Slab no.:	-
Requisition nos.:	196361	A. Estimated quantity:	170 cub meter
PO nos.:	20230127003	B. Requisition quantity:	170 cub meter
Sign of Security	Sign of Admin	C. Actual quantity poured	48 cum on 8/02/2023, 70cum on 14/02/2023, 26cum on 17/02/2023, 17 cum on 21/02/2023, 4.5 cum on 23/02/2023
	Sign of Project Manger	D. Difference (C-A)	4.5 cub meter

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m ³	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs	7 day cube test strength in kN/m ²	28 days cube test strength in kN/m ²
1.	21.02.2023	9:40 AM	10:15	10:20	6 m ³	663	14,400	14,470				
2.	21.02.2023	11:16 AM	12:00	12:10	7 m ³	664	16,800	16,480				
3.	21.02.2023	3:35 PM	16:10	16:20	4 m ³	670	9,600	9,530				
4.	23.02.2023	15:35 PM	16:36	16:45	4.5 m ³	7440	10,800	10,990				
Total:		4.5 nos			21.5 m ³		51,800	51,470				
Remarks	Po closed											

Note: 1. Report to be sent on a daily basis to purchase/armed properties cum and report should be prepared during pour and not later. 2. Report must be prepared during pour and not later. 3. Report must be sent within one week. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400 kgs/m³. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.