

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/03/23		Prepared by	Asha jyothi		Serial no.	15512																											
Supplier name		SL RMC plant				HO inward no.																													
Firm/Company		GVDC		Project	Genopolis		HO received date																												
PO/WO date		13/02/23		PO/WO No.	20230213006		Scan ID.																												
Sl no.	Bill no.		Bill date		Bill amount		Original attached																												
1.	0440		28/02/23		2,99,200/-		☒ Yes ☐ No																												
2.	0443		28/02/23		17,600/-		☒ Yes ☐ No																												
3.							☐ Yes ☐ No																												
4.							☐ Yes ☐ No																												
Amount A – Bills total (Excluding Transport & Hamali Charges):							3,16,800/-																												
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report																																			
MRN nos.:	RMC pour report attached				Proof of delivery matches MRN		☒ Yes ☐ No																												
Amount B – Other Credits : Transportation charges							-																												
Amount C – Other Debits :							-																												
Amount D (D=A+B-C) – Amount to be credited to the supplier:							3,16,800/-																												
Amount E – PO / WO value:							10,56,000/-																												
Amount F – Difference (A – E):							7,39,200/-																												
Quantity received as per PO / WO			☐ Yes ☐ Excess received ☒ Short received ☐ Part received																																
Close PO / WO			☐ Yes ☒ No – wait for balance material ☐ Other																																
Payment – due date			13/03/23																																
Remarks:			Part bill																																
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td>Approved by</td> <td>Purchase Officer</td> <td>Purchase Manager</td> <td>MD</td> <td>Accountant</td> <td>Accounts Manager</td> </tr> <tr> <td>Name:</td> <td colspan="2" rowspan="4" style="text-align: center;"> APPROVED 07 MAR 2023 MINISH PARIKH MANAGER PURCHASUREMENT </td> <td></td> <td></td> <td></td> </tr> <tr> <td>Sign:</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Date</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Approval limit</td> <td>Upto 20k</td> <td>Above 20k</td> <td>Above 100k</td> <td>Upto 20k</td> <td>Above 20k</td> </tr> </table>										Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager	Name:	APPROVED 07 MAR 2023 MINISH PARIKH MANAGER PURCHASUREMENT					Sign:				Date				Approval limit	Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k
Approved by	Purchase Officer	Purchase Manager	MD	Accountant	Accounts Manager																														
Name:	APPROVED 07 MAR 2023 MINISH PARIKH MANAGER PURCHASUREMENT																																		
Sign:																																			
Date																																			
Approval limit			Upto 20k	Above 20k	Above 100k	Upto 20k	Above 20k																												

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.
2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0440	28-Feb-2023
	Supplier's Ref.	Mode/Terms of Payment
	20230213006	Other Reference(s)
	Buyer's Order No.	Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	68.00 cbm	3,728.81	cbm	2,53,559.08
Output CGST @9 %							22,820.32
Output SGST @9 %							22,820.32
Round Off							0.28
Total				68.00 cbm	₹ 2,99,200.00		

Amount Chargeable (in words) **₹ 2,99,200.00** E. & O.E

INR Two Lakh Ninety Nine Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	2,53,559.08	9%	22,820.32	9%	22,820.32	45,640.64
Total	2,53,559.08		22,820.32		22,820.32	45,640.64

Tax Amount (in words) : **INR Forty Five Thousand Six Hundred Forty and Sixty Four paise Only**

Remarks: 21.02.2023 Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details	
	Bank Name	: ICICI Bank
	A/c No.	: 231905000660
	Branch & IFS Code	: Saketh & ICIC0002319
for SI Rmc Plant Authorised Signatory		

This is a Computer Generated Invoice



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0443	28-Feb-2023
	Supplier's Ref.	Other Reference(s)
	20230213006	
Buyer's Order No.		Dated
Terms of Delivery		

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M25 P	38245010	18 %	4.00 cbm	3,728.81	cbm	14,915.24
	Output CGST @9 %					9 %	1,342.37
	Output SGST @9 %					9 %	1,342.37
	Round Off						0.02
				Total	4.00 cbm		₹ 17,600.00

Amount Chargeable (in words)

INR Seventeen Thousand Six Hundred Only

E. & O.E

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	14,915.24	9%	1,342.37	9%	1,342.37	2,684.74
Total	14,915.24		1,342.37		1,342.37	2,684.74

Tax Amount (in words) : **INR Two Thousand Six Hundred Eighty Four and Seventy Four paise Only**

Remarks:
14.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

From Company:

GV Discovery Centre Pvt. Ltd.,
5-4-187/3&4, 11nd Floor, Soham Mansion, M.G. Road
Secunderabad, TELANGANA, 500003
GSTNO: 36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No. 1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad, Telangana, 500078
Subba Reddy, 7674808777

Original

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, Medchal Malkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN: 36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20230213006	Quote No	NIL
PO Date	13 Feb 2023	Quote Date	14 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount
1	RMCC9497-RMC-RMC-M25---cum	240.00	3,728.81	0%	8,94,915	IGST%	CGST%	SGST%	IGST AMT	10,56,000
						0%	9%	9%	0	10,56,000
Rupees in words : Ten Lakhs Fifty Five Thousands Nine Hundred And Ninety Nine .eight Four Paise Only.					Total Amount ...					10,56,000
									0	80,542
									80,542	80,542

Terms and Conditions:-

- RMC other terms :
Batching report + cube test report must be provided.
- RMC specification:
280 kgs of cement to be added per cum.
- RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site 1.
- RMC line pump:
Line / boom pump charges included.
- Payment Terms :
Within 30 days of delivery and on production of bill.
- Tax :
Inclusive of GST and all other taxes.
- Delivery Date :
As per Site Engineers Request.
- Delivery Location :
As per details given above

SUPPLIER DETAILS			
S.no.	Bill No.	Bill Dt.	Amount
1.	0440	28/02/23	2,99,200
2.	0443	28/02/23	17,600
3.			
4.			
5.			

Purchase Order

Bill submission:

Vendor Shall submit proof of delivery+original invoice at head office of purchaser

Original

Remarks :

Delivery at GVDC Turkapally Contact Person Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

14 FEB 2023

MINISH PAREKH

MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,	Date	11 Feb 2023
Site Or Phase	Genopolis	Time	04:20:01
Flat/Villa/Other	-	Req.No.	196375
Material required before date		ID No	20230211003

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC9497-RMC-RMC-M25---cum	240.00	0	240.00	4,000.00		

Remarks: South Block footing purpose

Prepared By :- Niharika

Sign:-

Date :- 11 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns



Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd		Block No:	South block footing
Project:	Genopolis		Flat / Villa no:	
Supplier:	SL RMC Plant		Slab no:	
Requisition nos:	196375		A. Estimated quantity:	240 cum
PO nos:	20230213006		B. Requisition	240 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity pour	185 Cum (113 cum 10.02.2023) (4 cum 14.02.23) (68 cum 21.02.23)
			D. Difference (C-A)	55 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	14.02.23	15:26	16:29	16:35	4	7293	9,600	9,650	✓			
2	21.02.23	11:50	12:33	12:40	8	665	19,200	19,290	✓			
3	21.02.23	11:35	12:39	12:45	7	7410	16,800	17,560	✓			
4	21.02.23	11:51	12:41	12:45	7	7411	16,800	17,380	✓			
5	21.02.23	12:12	13:05	13:10	7	7412	16,800	17,080	✓			
6	21.02.23	12:30	13:07	13:15	8	666	19,200	18,850	✓			
7	21.02.23	13:40	14:28	14:35	8	667	19,200	19,160	✓			
8	21.02.23	14:26	15:08	15:15	8	668	19,200	19,240	✓			
9	21.02.23	14:26	15:42	15:45	8	669	19,200	19,260	✓			
10	21.02.23	14:45	15:44	15:45	7	7416	16,800	17,210	✓			
			Total		72		1,72,800	1,74,680	✓			

Remarks Balance qty will be order later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.