

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/03/23		Prepared by	Asha Gyothi		Serial no.	15513	
Supplier name		SL RMC plant				HO inward no.			
Firm/Company		GVDC		Project	Genopolis		HO received date		
PO/WO date		06/02/23		PO/WO No.	20230206002		Scan ID.		
Sl no.	Bill no.		Bill date		Bill amount		Original attached		
1.	0434		28/02/23		1,02,000/-		☒ Yes ☐ No		
2.							☐ Yes ☐ No		
3.							☐ Yes ☐ No		
4.							☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):							1,02,000/-		
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report									
MRN nos.:	RMC pour report attached				Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges									
Amount C – Other Debits :									
Amount D (D=A+B-C) – Amount to be credited to the supplier:							1,02,000/-		
Amount E – PO / WO value:							35,69,997/-		
Amount F – Difference (A – E):							34,67,997/-		
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received					
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other					
Payment – due date				13/03/23					
Remarks: Part bill									
Approved by	Purchase Officer	Purchase Manager	M D		Accountant		Accounts Manager		
Name:									
Sign:									
Date									
Approval limit	Upto 20k	Above 20k	Above 100k		Upto 20k		Above 20k		

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant Sy No719/2 Devaryamjal (Village) Shameerpet (M) Medchal(D) Gstin:36ADNFS2288J1ZF GSTIN/UIN: 36ADNFS2288J1ZF State Name : Telangana, Code : 36 E-Mail : slrmcplant@gmail.com Buyer G V Discovery Center Pvt Ltd 5-4-187/3&4 2nd Floor , Sohan Mansion MG Road Secundrabad GSTIN/UIN : 36AAHCG4940K1ZC State Name : Telangana, Code : 36	Invoice No.	Dated
	0434	28-Feb-2023
	Supplier's Ref.	Other Reference(s)
	20230206002	
	Buyer's Order No.	Dated
Terms of Delivery		

Sl No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M35	38245010	18 %	20.00 cbm	4,322.03	cbm	86,440.60
	Output CGST @9 %					9 %	7,779.65
	Output SGST @9 %					9 %	7,779.65
	Round Off						0.10
Total				20.00 cbm			₹ 1,02,000.00

Amount Chargeable (in words) E. & O.E

INR One Lakh Two Thousand Only

HSN/SAC	Taxable Value	Central Tax Rate	Central Tax Amount	State Tax Rate	State Tax Amount	Total Tax Amount
38245010	86,440.60	9%	7,779.65	9%	7,779.65	15,559.30
Total	86,440.60		7,779.65		7,779.65	15,559.30

Tax Amount (in words) : **INR Fifteen Thousand Five Hundred Fifty Nine and Thirty paise Only**

Remarks: 24.02.2023 Declaration We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.	Company's Bank Details Bank Name : ICICI Bank A/c No. : 231905000660 Branch & IFS Code : Saketh & ICIC0002319	for SI Rmc Plant Authorised Signatory
--	--	--

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.
E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Purchase Order

From Company:

GV Discovery Centre Pvt. Ltd,
5-4-187/3&4, 11nd FloorSoham MansionM.G.Road
Secunderabad, TELANGANA,500003
GSTNO:36AAHCG4940K1ZC

Delivery Location: Genopolis

Plot No.1A, Synergy Square 1, Genome Valley, Shamirpet
Hyderabad,Telangana,500078
Subba Reddy,7674808777

Original

Supplier Details

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri,
Telangana, 500062
Hyderabad,TG, 500062
GSTIN:36ADNFS2288J1ZF
SRINIVAS REDDY MUPPA,7207255678
slrmcplant@gmail.com

PO No	20230206002	Quote No	NIL
PO Date	06 Feb 2023	Quote Date	06 Feb 2023
Supply Type	Purchase Order		

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%					Amount
1	RMCC8777-RMC-RMC-M35---cum	700.00	4,322.03	0%	30,25,421	IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT
						0%	9%	9%	0	2,72,288	2,72,288
Rupees in words : Thirty Five Lakhs Sixty Nine Thousands Nine Hundred And Ninety Six .seven Eight PaiseOnly.										Total Amount ...	35,69,997
											35,69,997

Terms and Conditions:-

RMC other terms :
Batching report + cube test report must be provided.
RMC specification:
320 kgs of cement to be added per cum.
RMC quantity
Payment shall be made on quantity delivered at site. All vehicles to be weighed near site.
RMC line pump:
Line / boom 1 Each required pump charges included.
Payment Terms :
Within 30 days of delivery and on production of bill.
Tax :
Inclusive of GST and all other taxes.
Delivery Date :
As per Site Engineers Request.
Delivery Location :
As per details given above

PART DELIVERY DETAILS				Amount
SNo.	Bill No.	Bill Dt.		
1.	0404	15/02/23	31,18,647	
2.	0434	28/02/23	1,02,000	
3.				
4.				

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

APPROVED

Sign:-

Date :-

06 FEB 2023

MINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,			Date	04 Feb 2023
Site Or Phase	Genopolis			Time	01:19:20
Flat/Villa/Other	-			Req.No.	196372
Material required before date				ID No	20230204001

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC8777-RMC-RMC-M35---cum	700.00	0	700.00	4,550.00		

Remarks: Slab no 4 block 191

Prepared By :- Niharika

Sign:-

Date :- 04 Feb 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

my firm	GV Discovery center	Block No.	191
	Genopolis	Flat / Villa no.	Terrace columns
	SL RMC Plant	Slab no.:	-
tion nos	196368	A. Estimated quantity	700 cub meter
	20230206002	B. Requisition quantity	700 cub meter
Security	Sign of Admin	C. Actual quantity poured	612cum on 11/02/2023, 20 cum on 2
	Sign of Project Manger	D. Difference (C-A)	68

RMC pour

MRN no: 2023

Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.
2023	9:52 AM	10:25	10:30	8 m3	684	19,200	18,860		
2023	12:32 AM	13:10	13:15	6 m3	687	14,400	14,220		
2023	17:45 PM	18:28	18:40	6 m3	691	14,400	14,050		
	3 nos			20 m3 ✓		48,000	47,130		

68cum used for next columns.

1. Send of a daily basis to purchase and properties.com and report-audit@moliproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one week for one P.O. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase hold means 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.