PURCHASE DIVISION Advice for approval for credit to supplier



Date:		7/3/23	Prepar	ed by	Deepa		Serial no.		15493
Supplier na	me		nfr 9		,		HO inward	no.	
Firm/Comp	any	BAL Estastes	Drainat	:	MFG		HO received	date	
PO/WO dat	e	27/12/29	PO/Wo	O No.	202212	27009	Scan ID.		2
Sl no.		Bill no.	1	Bill	date	E	Bill amount		Original attached
1.	2	-75		24/1	21	75,	600/-		Yes 🗆 No
2.			·			1	1		□ Yes □ No
3.									□ Yes □ No
4.									□ Yes □ No
Amount A	- Bills to	otal (Excluding Tran	sport & I	Hamali Charg	ges):			75	,600/-
Proof of del	ivery by	way of DCs/bill	□ Steel	report RM	C pour repor	t 🗆 Soli	d block repor	t 🗆 Inst	allation report
MRN						Proof o	f delivery	V	Yes 🗆 No
nos.:	Reg	Port attack	od.			matches	MRN		
Amount B -	Other C	Credits: Transportation	on charge	es					
Amount C -	Other D	Debits:						•	_
Amount D (D=A+B	G-C) – Amount to be	credited	to the supplic	er:			7	staal-
Amount E –	PO / W	O value:						- (5,600/-
Amount F –	Differe	nce (A – E):				•			1,000/-
Quantity rec	eived as	s per PO/WO		Yes ol	Excess receiv	ed □ Sho	ort received	Part re	+200/- ceived
Close PO / V	VO			Yes p 1	No – wait for	balance	material O	ther	
Payment - d	ue date			12	2124				
Remarks:					ina bi	11			
				4	11)~ 01)			
Approved	d by	Purchase Officer	Pui	rchase	M D		Accounta	nt	Accounts
Name:		Dela	/	nager					Manager
Sign:		O T	APP	ROVE					
Date		2/2/21	0.7	MAR 2023					
Approval lin	nit	Upto 20k	Above 2 MANAGI	OKESHWARL	Above 100k		Upto 20k		Above 20k

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit.

2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.

Tax Invoice

CEMEX INFRA	Invoice No.	Dated
Sy.No 312 Rampally Vill	275	24-Jan-2023
Keesara Mdl, Medchal Dist-501 301 Phone No:8367099999	Delivery Note	Mode/Terms of Paymen
GSTIN/UIN: 36AANFC3197R1ZJ	Supplier's Ref.	Other Reference(s)
State Name: Telangana, Code: 36	1730 to 1732	
E-Mail : cemexinfra9@gmail.com Buyer	Buyer's Order No.	Dated
B and C Estates	20221227009	27-Dec-2022
5-4-187/3&4 II Floor, M.G Road, Secunderabad-500003	Despatch Document No.	Delivery Note Date
GSTIN/UIN : 36AAHFB7046A1ZT State Name : Telangana, Code : 36	Despatched through	Destination
	Terms of Delivery	

SI No.	Description of Goods	HSN/SAC	Quantity	Rate	per	Amount
1	M20 Pump Ready Mix Concrete	38245010	18.00 cum	3,559.32	cum	64,067.76
	Ro	SGST CGST und Off		9	100000000000000000000000000000000000000	5,766.10 5,766.10 0.04
		Total	18.00 cum			Rs 75,600.00

Amount Chargeable (in words)

E. & O.E

INR Seventy Five Thousand Six Hundred Only

HSN/SAC		Taxable	Cen	tral Tax	Sta	ite Tax	Total
		Value	Rate	Amount	Rate	Amount	Tax Amount
38245010		64,067.76	9%	5,766.10	9%	5,766.10	11,532.20
Т	otal	64,067.76		5,766.10		5,766.10	11,532.20

Tax Amount (in words): INR Eleven Thousand Five Hundred Thirty Two and Twenty paise Only

Company's Bank Details

Bank Name : UNION BANK OF INDIA

A/c No.

261611100001529

Branch & IFS Code: RAMPALLE & UBIN0826162

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

for CEMEX INFRA

Authorised Signatory

This is a Computer Generated Invoice



B and C	Modi				
Date	DC NO	V.NO	Quantity	Rate	M20 Pump
06/01/2023	1730	5541	6.00 cum	4200.00/cum	25200.00
06/01/2023	1731	7605	6.00 cum	4200.00/cum	25200.00
06/01/2023	1732	5534	6.00 cum	4200.00/cum	25200.00
			18.00 cum		75600.00

From Company:	D 0. C E					De	Delivery Location: Mayflower Grande	ition: Mavf	lower Gr	ande		
	5-4-187/3&4, IInd FloorSoham MansionM.G.Road Secunderabad, TELANGANA, 500003	nsionM.G 03	i.Road					Sy.no.19 500076	.191, Ma	llapur Ma	in Road,	Sy.no.191, Mallapur Main Road, Hyderbad - 500076
	GSTNO:36AAHFB7046A1ZT							,9502	,9502211011			
Supplier Details												
CEMEX INFRA	Jill) Kecara (Mandal) Mada				PO No		20221227009	27009	Quote No	No	NIL	
Sy. no. 512, Kampany	Sy. no. 512, Kampany (VIII), Nesara (Manual) Meuc					-						
Rampally (Vill), Kesara (Mandal) Medc,TG, GSTIN:36AANFC3197R1ZJ	(Mandal) Medc,TG,				PO Date	τυ	27 Dec 2022	2022	Quote Date	Date	29	29 Dec 2022
G.Surender Reddy,8367099999	099999				Supply	Туре	Purchase Order	e Order				
SNo. Item Name		Qŧy	Rate	Dis%	Taxable Amount			GST%				Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST	SGST	
1 RMCC2936-RM	RMCC2936-RMC-RMC-M20cum	19.00	3,559.32	0%	67,627	0%	9%	9%	0	6,086	6,086	79,800
							Total.	Total Amount	0	6,086	6,086	79,800
Rupees in words: Seven	Rupees in words: Seventy Nine Thousands Seven Hundred And Ninety Nine .ten PaiseOnly.	d Ninety	Nine .ten Pa	iseOnly.								

Terms and Conditions:-

RMC other terms: Batching report + cube test report must be provided.

RMC specification: 220 kgs of cement to be added per cum.

RMC quantity Payment shall be made on quantity delivered at site. All vehicles to be weighed near site

RMC line pump: Line / boom pump charges included.

Payment Terms: Within 30 days of delivery and on production of bill.

Inclusive of GST and all other taxes.

As per Site Engineers Request.

Delivery Date:

Delivery Location: As per details given above

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Page 1 of 2

Original

Deliver at BNC Estates Mallapur Contact Person Mr Narender Reddy-7680971999.

Remarks:

Name:-Sign:-Authorised Signatory For B& C Estates Date :-MANAGER PROCUREMENT APPROVEU 2 9 DEC 2072 Accepted the above Terms And Conditions Date :-For CEMEX INFRA

Requisition Form

		1				
1	S.No		Material rec	Flat/Villa/Other	Site Or Phase	Company Name
RMCC2936-RMC-RMC-M20cum	Description		Material required before date			
19.00	Qty Required			Badminton court and Basket Ball court	Mayflower Grande	B& C Estates
0	Qty Available at Site	The state of the s		ket Ball court		
19	Order Qty		ID No	Req	Time	Date
19.00 3,850.00	Last Rate		Vo	Req.No.	С	
0.00	Inward No		20221226002		01:02:24	26 Dec 2022
	Date					

Remarks: Badminton court and Basket Ball court

Sign:-

Prepared By :- Narender Reddy K.

Date :- 26 Dec 2022


Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

MANAGER PROCUREMENT



Company/ firm:	B&C Estates		Block No.:	B&C-Estates
Project:	Mayflower grande		Flat / Villa no.:	Badmindton court and BasketBall court
Supplier:	CEMEX INFRA		Slab no.:	
Requisition nos.:	20221226002		A. Estimated quantity:	19M3 (M
PO nos.:	20221227009	,	B. Requisition quantity:	18M3
Sign of security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured	19M3
	for Aug.	1 1	D. Difference (C-A)	1M3

_Details of RMC pour

SI.	Date	Time of dispate h from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	06-01-23	13:10	13:33	13:40	6M3	1730	14400	14160	-240			
2	06-01-23	15:52	16:25	16:38	6M3	1730	14400	14300	-100			
3.	06-01-23	18:30	19:24	19:30	6M3	1732	14400	14310	-90			
4.												
5.		1				1						
6.												
7.		-	10.000									
8.												
9.									1			
10.												
Tota	al				18M3		43200	42770	430			
Ren	narks	Po to be	closed.								1	

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4.

Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit