

PURCHASE DIVISION
Advice for approval for credit to supplier

Date:		07/08/23		Prepared by		Geshayotti		Serial no.		15514	
Supplier name		SL RMC Plant						HO inward no.			
Firm/Company		GVDC		Project		Genopolis		HO received date			
PO/WO date		28/01/23		PO/WO No.		20230123013		Scan ID.			
Sl no.	Bill no.			Bill date		Bill amount			Original attached		
1.	0442			28/02/23		25,200/-			☒ Yes ☐ No		
2.									☐ Yes ☐ No		
3.									☐ Yes ☐ No		
4.									☐ Yes ☐ No		
Amount A – Bills total (Excluding Transport & Hamali Charges):								25,200/-			
Proof of delivery by way of: ☐ DCs/bill ☐ Steel report ☐ RMC pour report ☐ Solid block report ☐ Installation report											
MRN nos.:		RMC pour report attached					Proof of delivery matches MRN		☒ Yes ☐ No		
Amount B – Other Credits : Transportation charges								-			
Amount C – Other Debits :								-			
Amount D (D=A+B-C) – Amount to be credited to the supplier:								25,200/-			
Amount E – PO / WO value:								1,68,000/-			
Amount F – Difference (A – E):								1,42,800/-			
Quantity received as per PO / WO				☐ Yes ☐ Excess received ☐ Short received ☒ Part received							
Close PO / WO				☐ Yes ☒ No – wait for balance material ☐ Other							
Payment – due date				13/08/23							
Remarks: Part bill											
Approved by	Purchase Officer	Purchase Manager		M D		Accountant		Accounts Manager			
Name:											
Sign:											
Date											
Approval limit	Upto 20k	Above 20k		Above 100k		Upto 20k		Above 20k			

Notes: 1. In case amount to be credited to supplier and the bills total does not match, accountants to prepare JV for debit or credit. 2. This set should only have 5 documents i.e., advice to credit to supplier, original bill, proof of delivery, original purchase order with barcode, original requisition. 3. Do not attach additional documents like weighment slips, RMC batch reports, duplicate documents, Eway bills, test reports, etc. 4. In Amount A, exclude transport, Hamali charges, etc., and instead include in Amount B. 5. This report must reach HO within one working day of approval by purchase officer/purchase manager.



SL RMC PLANT

READY-MIX CONCRETE

Tax Invoice

SI Rmc Plant

Sy No 719/2 Devaryamjal (Village)
Shameerpet (M) Medchal(D)
Gstin:36ADNFS2288J1ZF
GSTIN/UIN: 36ADNFS2288J1ZF
State Name : Telangana, Code : 36
E-Mail : slrmcplant@gmail.com

Buyer

G V Discovery Center Pvt Ltd

5-4-187/3&4 2nd Floor , Sohan Mansion
MG Road Secundrabad
GSTIN/UIN : 36AAHCG4940K1ZC
State Name : Telangana, Code : 36

Invoice No.

0442

Dated

28-Feb-2023

Mode/Terms of Payment

Supplier's Ref.

20230123013

Other Reference(s)

Buyer's Order No.

Dated

Terms of Delivery

SI No.	Description of Goods	HSN/SAC	GST Rate	Quantity	Rate	per	Amount
1	M20	38245010	18 %	6.00 cbm	3,559.32	cbm	21,355.92
	Output CGST @9 %					9 %	1,922.03
	Output SGST @9%					9 %	1,922.03
	Round Off						0.02
Total				6.00 cbm			₹ 25,200.00

E. & O.E

Amount Chargeable (in words)

INR Twenty Five Thousand Two Hundred Only

HSN/SAC	Taxable Value	Central Tax		State Tax		Total Tax Amount
		Rate	Amount	Rate	Amount	
38245010	21,355.92	9%	1,922.03	9%	1,922.03	3,844.06
Total	21,355.92		1,922.03		1,922.03	3,844.06

Tax Amount (in words) : INR Three Thousand Eight Hundred Forty Four and Six paise Only

Remarks:

15.02.2023

Declaration

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

Company's Bank Details

Bank Name : ICICI Bank

A/c No. : 231905000660

Branch & IFS Code : Saketh & ICIC0002319

for SI Rmc Plant

Authorised Signatory

This is a Computer Generated Invoice

Plot No. 26, S.S. Villas, Markandeya Nagar, Kapra, Hyderabad, Telangana State - 500 062.

E-mail : slrmcplant@gmail.com GSTIN : 36ADNFS2288J1ZF

Per-

From Company:

GV Discovery Centre Pvt. Ltd.,
5-4-187/3&4, 1Ind FloorSoham MansionM.G.Road
Secunderabad, TELANGANA,500003
GSTNO:36AAHCG4940K1ZC

Delivery Location: Genopolis

Genaporn
Plot No.1A, Synergy Square 1, Genome Valley, Sharnirpet
Hyderabad,Telangana,500078
Subba Reddy,7674808777

SL RMC PLANT
PLOT NO.26, S S VILLAS, MARKANDEYA NAGAR, KAPRA, MedchalMalkajgiri,
Telangana, 500062
Hyderabad, TG, 500062
GSTIN:36ADNFS22881ZF
SRINIVAS REDDY MUPPA, 7207255678
slrmcplant@gmail.com

PO No	20230123013	Quote No	NIL
PO Date	23 Jan 2023	Quote Date	24 Jan 2023
Supply Type	Purchase Order		

Rupees in words : One Lakh Sixty Seven Thousands Nine Hundred And Ninety Nine .ten PaiseOnly.

Terms and Conditions:-

RMC other terms :

Batching report + cube test report must be provided.

RMC specification:

250 kgs of cement to be added per cum.

RMC quantity

Payment shall be made on quantity delivered at site. All vehicles to be weighed

RMC line pump:

Line / boom pump charges included.

Payment Terms :

Within 30 days of delivery and on production of bill.

Tax:

Inclusive of GST and all other taxes.

Delivery Date:

As per Site Engineers Request.

Delivery Location :

As per details given above

24/01/23 10:37:37 AM

Purchase Order

Original

Bill submission:

Vendor Shall submit proof of delivery+originak invoice at head office of purchaser

Remarks :

Delivery at GVDC Turkapally Contact Person Mr Subba Reddy-7674808777.

For GV Discovery Centre Pvt. Ltd.,

Authorised Signatory

Name :-

Sign:-

Date :-

APPROVED

24 JAN 2023

KIRINISH PARIKH
MANAGER PROCUREMENT

Accepted the above Terms And Conditions

For SL RMC PLANT

Date :-

Requisition Form

Company Name	GV Discovery Centre Pvt. Ltd.,			Date	23 Jan 2023
Site Or Phase	Genopolis			Time	03:49:35
Flat/Villa/Other	-			Req.No.	196350
Material required before date				ID No	20230123011

S.No	Description	Qty Required	Qty Available at Site	Order Qty	Last Rate	Inward No	Date
1	RMCC2936-RMC-RMC-M20---cum	40.00	0	40.00	3,850.00		

Remarks: East side compound wall

Prepared By :- Niharika

Sign:-

Date :- 23 Jan 2023

Approved By:-

Sign:-

Date:-

Note: On receipt of material at site write inward number and date in last two columns

APPROVED

24 JAN 2023

MINISH PARIKH

MANAGER PROCUREMENT

Internal memo no. 903/35/A Annexure - B

RMC pour report

Company/ firm:	GV Discovery center Pvt Ltd	Block No:	East site compound wall
Project:	Genopolis	Flat / Villa no:	
Supplier:	SL RMC Plant	Slab no:	
Requisition nos:	196350	A. Estimated quantity:	40 cum
PO nos.:	20230123013	B. Requisition quantity:	40 cum
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured
			20 cum (7 cum 01.02.23) (7 cum 06.02.23) (6 cum 15.02.23)
			D. Difference (C-A)
			20 cum

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	De No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	15.02.23	10:40	11:15	11:20	6	618	14,400	14,030				
Total:					6		14,400	14,030				

Remarks Balance qty will be use later.

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.