

RMC pour report

Company/ firm:	Modi really Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	28m3
Flat / Villa no.:	4, 5 flats	Block No.:	C	B. Requisition quantity:	28m3
Slab no.:	Footings pcc	PO Nos.	74714	C. Actual quantity poured:	32m3
Requisition nos.:	68748	Supplier:	Cemex infra	D. Difference (C-A):	4m3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	03/03/21	Date	03/03/21	Date	03/03/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MFEN No.
1.	11.02.2021	19:06	06m3	4672	14400	14570	170	1733	89268
2.	11.02.2021	16:00	06m3	4671	14400	14220	180	1732	89269
3.	11.02.2021	14:40	05m3	4670	12000	11870	130	1731	89270
4.	11.02.2021	13:09	7m3	4869	16800	16390	410	1730	89271
5.	11.02.2021	12:52	7m3	4668	16800	16800	0	1729	89272
6.									
Total:					74400	73850	890		
Remarks:	We have raised Requisition No 68748 and PO 74714 28 M3 ordered & 32 m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs – deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.