

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmchar Residency	A. Estimated quantity:	10m3
Flat / Villa no.:	-	Block No.:	C	B. Requisition quantity:	10m3
Slab no.:	PCC concreting	PO Nos.	74601	C. Actual quantity poured:	6m3
Requisition nos.:	68739	Supplier:	Cemex infra	D. Difference (C-A):	4m3
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	03/03/21	Date	03/03/21	Date	03/03/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (kg) per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MFEN No.
1.	10.02.2021	04:05	6m3	4658	14400	14640	240	1722	89255
2.									
3.									
4.									
5.									
6.									
7.									
Total:			6		14400	14640	240		
Remarks:	We have raised Requisition No 68739 and PO 74601 10M3 ordered & 6m3 received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 91270/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

Doc