

RMC pour report

Company/ firm:	Modi realty Mallapur LLP	Project:	Gulmohar Residency	A. Estimated quantity:	42m ³
Flat / Villa no.:	4,5 Flats	Block No.:	C	B. Requisition quantity:	42m ³
Slab no.:	Footings pcc	PO Nos.	74710	C. Actual quantity poured:	48m ³
Requisition nos.:	68741	Supplier:	Cemex infra	D. Difference (C-A):	6m ³
Sign of security	<i>[Signature]</i>	Sign of Admin	<i>[Signature]</i>	Sign of Project manager	<i>[Signature]</i>
Date	03/03/21	Date	03/03/21	Date	03/03/21

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MFN No.
1.	10.02.2021	06:37	06m ³	4653	14400	14560	160	1717	89256
2.	10.02.2021	06:27	06m ³	4652	14400	14330	70	1716	89257
3.	10.02.2021	06:05	06m ³	4651	14400	12090	230	1715	89258
4.	10.02.2021	05:50	06m ³	4650	14400	14760	360	1714	89260
5.	10.02.2021	05:38	06m ³	4649	14400	14830	430	1713	89261
6.	10.02.2021	05:25	06m ³	4648	14400	14830	430	1712	89262
7.	10.02.2021	05:10	06m ³	4647	14400	14790	390	1711	89263
8.	10.02.2021	04:55	06m ³	4646	14400	14680	280	1710	89264
Total:			48m ³		115200	114870	2350		
Remarks:	We have raised Requisition No 68741 and PO 74710 42M ³ ordered & 48m ³ received.								

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 9127/0/d dated 10.09.2014. If short fall is within permissible limits, write the shortfall as Nil. 6. Ensure that relevant totals are entered.